

PO 120137
 Rec 3/20/15
 3/4/15

MCA

HASSELL CONSTRUCTION COMPANY, INC.
 16111 HOLLISTER
 HOUSTON, TEXAS 77066

ESTIMATE AND CERTIFICATION FOR PAYMENT

PROJECT: GOLFVIEW DRIVE PH 2
 B14-070 P.O. NO.: 120137

OWNER: FORT BEND COUNTY
301 JACKSON ST.
RICHMOND, TEXAS 77469

ATTN: STACY SLAWINSKI, P.E.

INITIAL CONTRACT TIME: 300 DAYS
 CURRENT APPROVED EXTENSIONS: 10 DAYS
 PREVIOUSLY APPROVED EXTENSIONS: 0 DAYS
 TOTAL CONTRACT TIME: 310 DAYS
 SPENT DAYS: 89 DAYS
 DAYS REMAINING: 221 DAYS
 RAIN DAYS TO DATE: 24 DAYS

ESTIMATE NO.: 3
 INVOICE NO.
 START DATE 1/2/2015
 CURRENT CONTRACT COMPLETION DATE: 11/8/2015
 ESTIMATE CUT OFF DATE: 3/31/2015
 DATE OF ESTIMATE: 3/31/2015

A. CONTRACT AMOUNT TO DATE:

1. CONTRACT PRICE:			<u>\$4,421,584.00</u>
2. APPROVED CHANGE ORDERS:			
	<u>1</u>	<u>\$32,982.12</u>	
	<u>2</u>	<u>\$0.00</u>	
	<u>3</u>	<u>\$0.00</u>	
	<u>4</u>	<u>\$0.00</u>	
TOTAL CHANGES TO DATE:		+ or - <u>\$32,982.12</u>	
		TOTAL CONTRACT AMOUNT	<u>\$4,454,566.12</u>

B. EARNINGS TO DATE:

1. PREVIOUS WORK COMPLETED:	13.00%	PREVIOUS EARNINGS:	<u>\$579,760.31</u>
2. WORK COMPLETED THIS PERIOD:	4.30%	EARNINGS THIS PERIOD:	<u>\$191,457.12</u>
3. MATERIALS ON SITE:	\$106,078.35	TOTAL EARNINGS	<u>\$771,217.43</u>

C. REDUCTIONS:

1. RETAINAGE:	<u>10%</u> of <u>\$771,217.43</u>	<u>\$77,121.74</u>
	TOTAL PAYMENTS DUE:	<u>\$694,095.69</u>
	LESS PREVIOUS PAYMENTS	<u>\$521,784.28</u>
	AMOUNT DUE CONTRACTOR THIS ESTIMATE:	<u>\$172,311.41</u>

The undersigned contractor certifies that to the best of his knowledge, information, and belief that the Work has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

PREPARED BY: Jamie Teague, Project Manager
 Contractor: Hassell Construction Company, Inc.

DATE: 4/1/2015

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.

APPROVED BY: Jamie Teague
 Project Representative

DATE: 4/29/15

APPROVED BY: [Signature]
 Engineer

DATE: 30 APR 15

CONTRACTOR'S AFFIDAVIT AND RELEASE

PROJECT: GOLFVIEW DRIVE PH 2
 B14-070
 PAY ESTIMATE NO.: 3

STATE OF TEXAS
 COUNTY OF FORT BEND

For and in consideration of the sum of **\$172,311.41** representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the referenced project in Fort Bend County, Texas, and represented by payment request dated **3/31/2015** covering all such work less retention up to that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless Fort Bend County against all loss, damages or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said project, prior to above date. The undersigned further releases and waives any and all liens or lien rights against all real property owned by Fort Bend County in Fort Bend County, Texas arising out of work performed or materials furnished for or in connection with construction of said project.

AMOUNT OF ORIGINAL CONTRACT:		\$4,421,584.00
CHANGE ORDERS:	ADD	\$32,982.12
	DEDUCT	\$0.00
TOTAL ADJUSTED CONTRACT:		\$4,487,548.24
VALUE OF COMPLETED WORK:		\$771,217.43
LESS 10% RETENTION:		\$77,121.74
NET VALUE OF COMPLETED WORK:		\$694,095.69
AMOUNT OF PREVIOUS PAY REQUESTS:		\$521,784.28
AMOUNT DUE THIS REQUEST:		\$172,311.41
TOTAL REQUESTED TO DATE:		\$694,095.69
CONTRACT BALANCE:		\$3,793,452.55
		\$771,217.43
RETENTION THIS REQUEST:		\$19,145.71
RETENTION PREVIOUS:		\$57,976.03
RETENTION TO DATE:		\$77,121.74
		\$0.00
		\$77,121.74

HASSELL CONSTRUCTION COMPANY, INC.

Jamie Teague

 JAMIE TEAGUE, PROJECT MANAGER


STATE OF TEXAS
 COUNTY OF HARRIS

Sworn and subscribed before me, a notary public on April 21, 2015 by Jamie Teague, Project Manager of said corporation.

P. Harless

 Notary Public for the State of Texas

My commission expires: 3/4/19



PROJ GOLFVIEW DRIVE PH 2 (HCCI 1417)
 FORT BEND COUNTY MOBILITY PROJECT #709
 JOB # GOLFVIEW DRIVE
 NAME RICHMOND, TEXAS
 LOC. EST #3
 EST# EST #3
 PER. March 1 - 31, 2015
 DATE April 1, 2015

HASSELL CONSTRUCTION CO., INC.
 16111 HOLLISTER
 HOUSTON, TEXAS 77066
 281/893-2570

HCCI CODE#	FBC NO.	DESCRIPTION OF ITEM	UNIT	CONTRACT QUANTITY	QUANTITY THIS EST	QUANTITY PREV EST	QUANTITY TO DATE	% COMPL	UNIT PRICE	TOTAL AMOUNT	TOTAL THIS ESTIMATE
101	29	MISC. WATER LINE FITTINGS	TON	2.00	1.00		1.00	50.00%	\$4,300.00	\$4,300.00	\$4,300.00
		IV BASE BID - PAVING & MISC CONSTRUCTION									
102	1	8" THICK CONC PAVEMENT	SY	10,400.00			0.00	0.00%	\$38.00	\$0.00	\$0.00
103	2	2 1/2" THICK HOT MIX HOT LAID ASPHALTIC CONC (TXDOT TYPE "D" SURFACE MIX)	SY	90.00			0.00	0.00%	\$100.00	\$0.00	\$0.00
104	3	2" THICK HOT MIX HOT LAID ASPHALTIC CONC (TXDOT TYPE "C" MIX SAC A PG 70-22) (FARM MARKET #762)	SY	1,000.00					\$71.00	\$0.00	\$0.00
105	4	13" THICK BLACKBASE ASPHALT (FARM MARKET #762)	SY	1,200.00			0.00	0.00%	\$68.00	\$0.00	\$0.00
106	5	8" THICK CR. LIMESTONE (OR APPROVED EQUAL) BASE: COMPACTED TO 95% STAND PROCTOR COMPACT. TEST, ASTM D698	SY	120.00			0.00	0.00%	\$35.00	\$0.00	\$0.00
107	6	SUBGRADE STAB. W/8% LINE BY WEIGHT TO 8" DEPTH (SLURRY METHOD) COMPACT. TO 95% STAND. PROCTOR	SY	12,800.00			0.00	0.00%	\$6.00	\$0.00	\$0.00
108	7	SUBGRADE STAB. W/8% LINE BY WT. TO 6" DEP (SLURRY METHOD) COMPACT TO 95% STAND PROCTOR	SY	850.00			0.00	0.00%	\$5.00	\$0.00	\$0.00
109	8	4 1/2" THICK CONC DRIVEWAY PAVEMENT	SY	680.00			0.00	0.00%	\$34.00	\$0.00	\$0.00
110	9	6" THICK CONC DRIVEWAY PAVE.	SY	750.00			0.00	0.00%	\$36.00	\$0.00	\$0.00
111	10	SIDEWALK RAMP ASSEMBLY	EA	14.00			0.00	0.00%	\$1,100.00	\$0.00	\$0.00
112	11	4 1/2" THICK CONC SIDEWALK PAVE	SY	1,250.00			0.00	0.00%	\$32.00	\$0.00	\$0.00
113	12	6" CONC CURB	LF	4,200.00			0.00	0.00%	\$2.00	\$0.00	\$0.00
114	13	6" CONC CURB & GUTTER	LF	150.00			0.00	0.00%	\$14.00	\$0.00	\$0.00
115	14	EXCAV. OF STREET & DRIVEWAYS: SHAPE & COMPACT SG TO 95% STAND AND DISPOSE EXCESS (DOES NOT INCLUDE PIPE EXCAV)	CY	11,500.00			0.00	0.00%	\$9.00	\$0.00	\$0.00
116	15	SAWCUT EXIST ASPHALT & CONC PAVE.	LF	1,400.00			0.00	0.00%	\$8.00	\$0.00	\$0.00
117	16	REMOVAL/DISPOSAL OF EXIST ASPHALT PAVE. TO AN APP. LANDFILL OR EQUAL	SY	8,600.00			0.00	0.00%	\$3.00	\$0.00	\$0.00
118	17	REMOVAL/DISPOSAL OF EXIST CONC PAVE. TO AN APPROVED LANDFILL OR EQUAL	SY	1,360.00			255.77	18.95%	\$3.00	\$767.31	\$0.00
119	18	REMOVAL/DISPOSAL OF EXIST CONC CURB & GUTTER TO AN APPROVED LANDFILL OREQUAL	LF	850.00			0.00	0.00%	\$2.00	\$0.00	\$0.00
120	19	UNDERCUT EXIST. DRIVEWAY	LF	750.00			0.00	0.00%	\$5.00	\$0.00	\$0.00
121	20	HEADWALL HANDRAIL	LF	180.00					\$81.00	\$0.00	\$0.00
122	21	CONSTRUCT DRAINAGE SWALE	LF	250.00			0.00	0.00%	\$5.00	\$0.00	\$0.00
123	22	SOLID SOD ST. AUGUSTINE GRASS & PROVIDE WATERING UNTIL VEG. IS ESTABLISHED	SY	5,500.00			0.00	0.00%	\$3.35	\$0.00	\$0.00

PROJ GOLDFVIEW DRIVE PH 2 (HCCL 1417)
 FORT BEND COUNTY MOBILITY PROJECT #709
 NAME GOLDFVIEW DRIVE
 LOC RICHMOND, TEXAS
 EST# EST #3
 PER March 1 - 31, 2015
 DATE April 1, 2015

HASSELL CONSTRUCTION CO.,INC.
 16114 HOLLISTER
 HOUSTON, TEXAS 77066
 281893-2570

HCCL CODE#	FBC NO.	DESCRIPTION OF ITEM	UNIT	CONTRACT QUANTITY	THIS EST QUANTITY	QUANTITY PREV EST	QUANTITY TO DATE	% COMPL	UNIT PRICE	TOTAL AMOUNT	TOTAL THIS ESTIMATE
		III. BASE BID - WATER									
73	1	16" PVC AWWMA C905 DR18 WL, STAND. BEDDING & BACKFILL	LF	1,550.00	313.00	466.00	779.00	50.26%	\$54.00	\$42,066.00	\$16,902.00
74	2	16" PVC AWWMA C905 DR18 WL, STAND. BEDDING & CEM.	LF	720.00		160.00	160.00	22.22%	\$74.00	\$11,840.00	\$0.00
75	3	12" PVC AWWMA C905 DR18 WL, STAND. BEDDING & CEM	LF	5.00			0.00	0.00%	\$38.00	\$0.00	\$0.00
76	4	8" PVC AWWMA C900 DR18 WL, STAND BEDDING AND	LF	20.00			0.00	0.00%	\$64.00	\$0.00	\$0.00
77	5	8" PVC AWWMA C900 DR18 WL, STAND BEDDING & CEM. STAB	LF	20.00			0.00	0.00%	\$70.00	\$0.00	\$0.00
78	6	6" PVC AWWMA C900 DR18 WL, STAND, BEDDING & CEM STAB	LF	230.00			0.00	0.00%	\$46.00	\$0.00	\$0.00
79	7	6" PVC AWWMA C900 DR18 WL, STAND, BEDDING & BF	LF	100.00			0.00	0.00%	\$26.00	\$0.00	\$0.00
80	8	BORE & JACK 16" PVC AWWMA C905 DR18 W L	LF	584.00	140.00	549.00	689.00	117.98%	\$97.00	\$56,833.00	\$13,560.00
81	9	TRENCH SAFT FOR W L EXCAV. IN ACCORD W/OSHA STAND	LF	2,645.00	313.00	626.00	939.00	35.50%	\$1.00	\$939.00	\$313.00
82	10	16" G V & BOX W/CONC PAD	EA	3.00	1.00		1.00	33.33%	\$5,800.00	\$5,800.00	\$5,800.00
83	11	12" G B & BOX W/CONC PAD	EA	1.00			0.00	0.00%	\$2,000.00	\$0.00	\$0.00
84	12	8" G V & BOX W/CONC PAD	EA	2.00	1.00		1.00	50.00%	\$1,200.00	\$1,200.00	\$1,200.00
85	13	6" G V & BOX W/CONC PAD	EA	12.00	3.00		3.00	25.00%	\$830.00	\$2,490.00	\$2,490.00
86	14	6" OFFSET ASSEMBLY	EA	4.00			0.00	0.00%	\$3,500.00	\$0.00	\$0.00
87	15	FLUSHING VALVE (5' BURY)	EA	4.00	1.00		1.00	25.00%	\$2,500.00	\$2,500.00	\$2,500.00
88	16	FLUSHING VALVE (4' BURY)	EA	1.00			0.00	0.00%	\$2,200.00	\$0.00	\$0.00
89	17	16" X 6" PARALLEL TEE	EA	3.00			0.00	0.00%	\$885.00	\$0.00	\$0.00
90	18	16" X 12" TEE	EA	1.00			0.00	0.00%	\$1,000.00	\$0.00	\$0.00
91	19	16" X 6" TEE	EA	10.00	6.00		6.00	60.00%	\$890.00	\$5,340.00	\$5,340.00
92	20	16" X 8" TEE	EA	2.00	1.00		1.00	50.00%	\$640.00	\$640.00	\$640.00
93	21	6" X 8" TEE	EA	2.00			0.00	0.00%	\$160.00	\$0.00	\$0.00
94	22	6" X 11.25 DEGREE BEND	EA	1.00	1.00		1.00	100.00%	\$160.00	\$160.00	\$160.00
95	23	16" X 45 DEGREE BEND	EA	2.00	1.00		1.00	50.00%	\$790.00	\$790.00	\$790.00
96	24	CONN. 16" W L TO EXIST 16" W L (WET CONN.)	EA	2.00			0.00	0.00%	\$3,500.00	\$0.00	\$0.00
97	25	CONN. 12" W L TO EXIST 12" W L (WET CONN.)	EA	1.00			0.00	0.00%	\$2,500.00	\$0.00	\$0.00
98	26	CONN. 8" W L TO EXIST 8" W L (WET CONN.)	EA	2.00			0.00	0.00%	\$2,100.00	\$0.00	\$0.00
99	27	CONN. 6" W L TO EXIST 6" W L (WET CONN.)	EA	9.00			0.00	0.00%	\$1,600.00	\$0.00	\$0.00
100	28	REMOVE & SALVAGE FLUSHING VALVE & DELIVER TO CITY OF RICHMOND WATER DEPT.	EA	4.00			0.00	0.00%	\$200.00	\$0.00	\$0.00

PROJ GOLDFVIEW DRIVE PH 2 (HCCL 1417)
 JOB # FORT BEND COUNTY MOBILITY PROJECT #709
 NAME GOLDFVIEW DRIVE
 LOC. RICHMOND, TEXAS
 EST# EST #3
 PER. March 1 - 31, 2015
 DATE April 1, 2015

HASSELL CONSTRUCTION CO., INC.
 16111 HOLLISTER
 HOUSTON, TEXAS 77066
 281/893-2570

HCCL CODE#	FBC NO.	DESCRIPTION OF ITEM	UNIT	CONTRACT QUANTITY	QUANTITY THIS EST	QUANTITY PREV EST	QUANTITY TO DATE	% COMPL	UNIT PRICE	TOTAL AMOUNT	TOTAL THIS ESTIMATE
45	9	6" SANIT SWR FORCE MAIN, CEM STAB. SAND BEDDING & BF	LF	30.00			0.00	0.00%	\$100.00	\$0.00	\$0.00
46	10	10" SANIT SWR FORCE MAIN, CEM STAB SAND BEDDING & BF	LF	15.00			0.00	0.00%	\$103.00	\$0.00	\$0.00
47	11	BORE & JACK 8" SANIT SWR PIPE (DO NOT INCLUDE COST OF PIPE)	LF	30.00			0.00	0.00%	\$150.00	\$0.00	\$0.00
48	12	18" DUCTILE IRON SANIT SWR PIPE, ASTM A748 CL52 W/40 MIL POLY. INTERIOR LINING (ASTM D1248) STANDARD BEDDING & BF	LF	330.00			0.00	0.00%	\$170.00	\$0.00	\$0.00
49	13	6" PVC SDR26 ASTM D3034 SANIT SWR PIPE, STAND. BEDDING & BF (10'-12')	LF	15.00			0.00	0.00%	\$77.00	\$0.00	\$0.00
50	14	6" PVC SDR26 ASTM D3034 SANIT SWR PIPE, CEM STAB SAND BEDDING & BF (10'-12')	LF	40.00			0.00	0.00%	\$110.00	\$0.00	\$0.00
51	15	6" PVC SDR26 ASTM D 3034 SANIT SWR PIPE, STAND. BEDDING & BF (0'-8')	LF	10.00			0.00	0.00%	\$82.00	\$0.00	\$0.00
52	16	6" PVC SDR26 ASTM D 3034 SANIT SWR PIPE, CEM STAB SAND BEDDING & BF (0'-8')	LF	50.00			0.00	0.00%	\$90.00	\$0.00	\$0.00
53	17	TRENCH SAFT FOR SANIT SWR EXCAV. IN ACCORD. W/OSHA STANDARDS AT REQ. LOCATIONS	LF	1,770.00			0.00	0.00%	\$1.00	\$0.00	\$0.00
54	18	STAND. SANIT SWR MH	EA	5.00			0.00	0.00%	\$3,300.00	\$0.00	\$0.00
55	19	DROP SANIT SWR MH	EA	7.00			0.00	0.00%	\$3,500.00	\$0.00	\$0.00
56	20	EXTRA DEPTH FOR SANIT SWR MH OVER 8' DEPTH	VF	70.00			0.00	0.00%	\$155.00	\$0.00	\$0.00
57	21	MH INFLOW PREVENTION INSERT	EA	22.00			0.00	0.00%	\$69.00	\$0.00	\$0.00
58	22	REMOVE/DISPOSE OF EXIST SANIT SWR MH TO SUITABLE LANDFILL OR APPROVED EQUAL	EA	10.00			0.00	0.00%	\$480.00	\$0.00	\$0.00
59	23	REMOVE EXIST SANIT SWR MH TOP & REPLACE W/ECCENTRIC TOP & ADJUST TOP TO MATCH FINAL GRADES	EA	4.00			0.00	0.00%	\$1,250.00	\$0.00	\$0.00
60	24	REHABILITATION OF EXISTING SANIT SWR MH, INCL CLEANING, PREP MORTAR REPAIR, & SEALING THE INTERIOR	VF	150.00	112.50		112.50	75.00%	\$420.00	\$47,250.00	\$47,250.00
61	25	6" X 45 DEGREE BEND FOR FORCE MAIN	EA	4.00			0.00	0.00%	\$280.00	\$0.00	\$0.00
62	26	OFFSET EXIST 8" FORCE MAIN	LOC	1.00			0.00	0.00%	\$4,100.00	\$0.00	\$0.00
63	27	10" X 6" ECCENTRIC REDUCER FOR FORCE MAIN	EA	1.00			0.00	0.00%	\$1,180.00	\$0.00	\$0.00
64	28	10" X 22.5 DEGREE BEND FOR FORCE MAIN	EA	1.00			0.00	0.00%	\$525.00	\$0.00	\$0.00
65	29	CONN. EXIST 6" FORCE MAIN TO NEW 10" FORCE MAIN	EA	1.00			0.00	0.00%	\$1,350.00	\$0.00	\$0.00
66	30	CONN. EXIST 8" SANIT SWR TO NEW DROP SANIT SWR MH	EA	2.00			0.00	0.00%	\$445.00	\$0.00	\$0.00
67	31	CONN. EXIST 8" SANIT SWR TO NEW DROP SANIT SWR MH	EA	5.00			0.00	0.00%	\$530.00	\$0.00	\$0.00
68	32	CONN. EXIST 4" SANIT SWR TO NEW DROP SANIT SWR MH	EA	3.00			0.00	0.00%	\$350.00	\$0.00	\$0.00

PROJ GOLDFVIEW DRIVE PH 2 (HCCI 14117)
 JOB # FORT BEND COUNTY MOBILITY PROJECT #709
 NAME GOLDFVIEW DRIVE
 LOC. RICHMOND, TEXAS
 EST # EST #3
 PER. March 1 - 31, 2015
 DATE April 1, 2015

HASSELL CONSTRUCTION CO., INC.
 1611 HOLLISTER
 HOUSTON, TEXAS 77066
 281/893-2570

HCCI CODE#	FBC NO.	DESCRIPTION OF ITEM	UNIT	CONTRACT QUANTITY	THIS EST QUANTITY	PREV EST QUANTITY	TO DATE QUANTITY	% COMPL	UNIT PRICE	TOTAL AMOUNT	TOTAL THIS ESTIMATE
24	24	TYPE "A" INLET	EA	5.00			0.00	0.00%	\$1,300.00	\$0.00	\$0.00
25	25	BRICK PLUG FOR 36" REINF CONC PIPE	EA	1.00			0.00	0.00%	\$300.00	\$0.00	\$0.00
26	26	5" THICK CONC SLOPE PAVE	SY	2,300.00			0.00	0.00%	\$65.00	\$0.00	\$0.00
27	27	12" THICK CONC RIP-RAP	SY	930.00			0.00	0.00%	\$63.00	\$0.00	\$0.00
28	28	ARTICULATED BLOCK EROSION CONTROL PAVING	SY	1,100.00			0.00	0.00%	\$45.00	\$0.00	\$0.00
29	29	CONC HEADWALL	EA	2.00			0.00	0.00%	\$65,000.00	\$0.00	\$0.00
30	30	CONN EXIST. 15" REINF CONC PIPE DRAIN TO NEW INLET	EA	1.00			0.00	0.00%	\$800.00	\$0.00	\$0.00
31	31	REMOVE PLUG & CONN. 5' X 4' REINF CONC BOX STRM SWR TO EXIST. STRM SWR	EA	1.00			0.00	0.00%	\$3,000.00	\$0.00	\$0.00
32	32	REMOVE & DISPOSE OF EXIST. CONC INLET STRUCT. TO SUITABLE LANDFILL OR APPROVED EQUAL	EA	12.00			0.00	0.00%	\$400.00	\$0.00	\$0.00
33	33	REMOVE/DISPOSE OF EXIST STRM SWR MH TO SUITABLE LANDFILL OR APPROVED EQUAL	EA	1.00			0.00	0.00%	\$600.00	\$0.00	\$0.00
34	34	REMOVE/DISPOSE OF EXIST CONC SLOPE PAVE. TO SUITABLE LANDFILL OR APPROVED EQUAL	SY	30.00			0.00	0.00%	\$8.00	\$0.00	\$0.00
35	35	REMOVE/DISPOSE OF EXIST STRM SWR PIPE TO SUITABLE LANDFILL OR APP. EQUAL	LF	1,500.00			0.00	0.00%	\$9.00	\$0.00	\$0.00
36	36	REMOVE, SALVAGE, & REPLACE EXIST MAILBOXES	LS	1.00			0.00	0.00%	\$1,500.00	\$0.00	\$0.00
		IL. BASE BID - SANITARY SEWER									
37	1	SANITARY REHABILITATION BY PIPE BURSTING METHOD UP TO 12" P.V.C. SDR 26 ASTM D3034 SANIT SWR PIPE, CEM. STAB	LF	1,090.00	272.50	817.50	1,090.00	100.00%	\$116.00	\$126,440.00	\$31,610.00
38	2	12" P.V.C. SDR 26 ASTM D3034 SANIT SWR PIPE, CEM. STAB	LF	890.00			0.00	0.00%	\$95.00	\$0.00	\$0.00
39	3	8" P.V.C. SDR 26 ASTM D3034 SANIT SWR PIPE, CEM STAB SAND BEDDING & BF (14' TO 16' DEPTH)	LF	40.00			0.00	0.00%	\$105.00	\$0.00	\$0.00
40	4	8" P.V.C. SDR 26 ASTM D-3034 SANIT SWR PIPE, STAND. BEDDING & BF (14' - 16')	LF	30.00			0.00	0.00%	\$53.00	\$0.00	\$0.00
41	5	8" P.V.C. SDR 27 ASTM D3034 SANIT SWR PIPE, CEM. STAB SAND BEDDING & BF (12 - 14')	LF	90.00			0.00	0.00%	\$93.00	\$0.00	\$0.00
42	6	8" P.V.C. SDR 26 ASTM D3034 SANIT SWR PIPE, STAND. BEDDING & BF (12-14')	LF	60.00			0.00	0.00%	\$52.00	\$0.00	\$0.00
43	7	8" P.V.C. SDR 26 ASTM D3034 SANIT SWR PIPE, STAND. BEDDING & BF (10-12')	LF	70.00			0.00	0.00%	\$52.00	\$0.00	\$0.00
44	8	8" P.V.C. SDR 26 ASTM D3034 SANIT SWR PIPE, CEM STAB SAND BEDDING & BF (10-12')	LF	100.00			0.00	0.00%	\$85.00	\$0.00	\$0.00

Hernandez, Jillian

From: Troy Burditt <tburditt@kellykaluza.com>
Sent: Tuesday, April 28, 2015 1:20 PM
To: Hernandez, Jillian
Cc: Crawford, Wesley; Jamie Teague
Subject: Golfview Drive Phase II
Attachments: 20150428131546000.pdf

Jillian,

Please find the approved pay estimate No. 3 for the Golfview Drive Phase II project.

Regards,

Troy Burditt

Kelly R. Kaluza & Associates, Inc.

Consulting Engineers & Surveyors

3014 Avenue I

Rosenberg, Texas 77471

Phone 281.341.0808

Fax 281.341.6333

tburditt@kellykaluza.com

CONFIDENTIAL: This e-mail and any attachments thereto are intended only for use by the addressee(s) named herein and may contain legally privileged and/or confidential information. If you are not the intended recipient of this e-mail you are hereby notified that any dissemination, distribution or copying of this e-mail, and any attachments thereto, is strictly prohibited. If you have received this e-mail in error, please immediately notify me at 281.341.0808 and permanently delete the original and any copy of any e-mail and any printout thereof.

From: Hernandez, Jillian [<mailto:Jillian.Hernandez@fortbendcountytexas.gov>]

Sent: Tuesday, April 28, 2015 11:54 AM

To: Troy Burditt

Subject: RE: PSI Invoice - Williams Way

Thank you!

Jillian Hernandez

Executive Assistant

Fort Bend County Engineering

W. 281-633-7507

Jillian.Hernandez@fortbendcountytexas.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Troy Burditt [<mailto:tburditt@kellykaluza.com>]

Sent: Tuesday, April 28, 2015 11:31 AM

To: Hernandez, Jillian

Cc: Crawford, Wesley
Subject: RE: PSI Invoice - Williams Way

Jillian,

I approve this invoice and compared it to the original proposal.

Regards,

Troy Burditt

Kelly R. Kaluza & Associates, Inc.

Consulting Engineers & Surveyors

3014 Avenue I

Rosenberg, Texas 77471

Phone 281.341.0808

Fax 281.341.6333

tburditt@kellykaluza.com

CONFIDENTIAL: This e-mail and any attachments thereto are intended only for use by the addressee(s) named herein and may contain legally privileged and/or confidential information. If you are not the intended recipient of this e-mail you are hereby notified that any dissemination, distribution or copying of this e-mail, and any attachments thereto, is strictly prohibited. If you have received this e-mail in error, please immediately notify me at 281.341.0808 and permanently delete the original and any copy of any e-mail and any printout thereof.

From: Hernandez, Jillian [<mailto:Jillian.Hernandez@fortbendcountytx.gov>]

Sent: Wednesday, April 15, 2015 9:58 AM

To: tburditt@kellykaluza.com

Subject: PSI Invoice - Williams Way

Good morning Troy,

I've attached Invoice No. 356464 from PSI for your review. Please review and if everything is accurate, respond with your approval. If you have questions or need further information, please let me know.

Thank you,

Jillian Hernandez
Executive Assistant
Fort Bend County Engineering
281-633-7507

