



PAY ESTIMATE: #13  
PROJECT: WEST BELLFORT ROAD  
JOB # 1401-FOR005

CONTRACTOR'S AFFIDAVIT AND RELEASE

STATE OF TEXAS  
COUNTY OF FORT BEND


For and in consideration of the sum of **\$277,002.08**, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the **West Bellfort Road from SH99 to Harlem Road** in Fort Bend County, Texas, and represented by payment request dated **04/30/15** covering all such work from **3/27/15 to 04/30/15** less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless **Fort Bend County** against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by **Fort Bend County** in **Fort Bend County**, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

AMOUNT OF ORIGINAL CONTRACT:		\$4,540,218.45
CHANGE ORDERS -	Add	\$311,137.40
	Deduct	\$0.00
TOTAL ADJUSTED CONTRACT:		\$4,851,355.85
Value of Completed Work		\$4,432,997.37
Less Retention 10%		\$443,299.74
Net value of Completed Work		\$3,989,697.63
AMOUNT OF PREVIOUS INVOICES:		\$3,712,695.55
AMOUNT DUE THIS INVOICE:		<b>\$277,002.08</b>
TOTAL INVOICED TO DATE:		\$3,989,697.63
CONTRACT BALANCE:		\$861,658.22
Amount Retainage This Invoice		\$30,778.01
Amount Retainage Previous		\$412,521.73
Total Retainage to Date		\$443,299.74

ALLGOOD CONSTRUCTION COMPANY, INCORPORATED  
By: *[Signature]*  
Sterling Moore/ President

STATE OF TEXAS  
COUNTY OF FORT BEND

This Instrument was acknowledged before me on April 28, 2015, by Sterling Moore President of Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation. Sworn to and subscribed before me, a notary public on this the 28 day of April, 2015.



*Kelsie Moch*  
Notary Public for the State of Texas  
My Commission Expires: 5-8-2018

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
<b>SECTION B</b>										
<b>A SITE PREPARATION</b>										
1	CLEARING & GRUBBING	STA	50.00		\$ 4,424.00	\$0.00	50.00	50.00	\$221,200.00	100%
1A	REMOVE CONCRETE (DRIVEWAY, INTERSECTION PAVEMENT, SIDEWALKS AND CURB)	SY	3,100.00		\$ 5.25	\$0.00	3,100.00	3,100.00	\$16,275.00	100%
2	ROADWAY EXCAVATION	CY	10,208.00		\$ 5.25	\$0.00	10,208.00	10,208.00	\$53,592.00	100%
3	MILL ASPHALT SURFACE & BASE, ALL DEPTHS	SY	19,210.00		\$ 1.58	\$0.00	19,210.00	19,210.00	\$30,351.80	100%
4	REMOVE/DISPOSE EXIST. CONC. OR METAL PIPE	LF	1,100.00		\$ 10.50	\$0.00	1,100.00	1,100.00	\$11,550.00	100%
5	REMOVE OLD STRUCTURES - INLETS, ALL DPETHS	EA	13.00		\$ 630.00	\$0.00	13.00	13.00	\$8,190.00	100%
6	REMOVE OLD STRUCTURES - S.E.T.	EA	4.00		\$ 525.00	\$0.00	4.00	4.00	\$2,100.00	100%
7	REMOVE/RELOCATE TRAFFIC SIGNS, MAIL BOXES, ROADWAY SIGNS	LS	1.00		\$ 2,100.00	\$0.00	1.00	1.00	\$2,100.00	100%
<b>SUB TOTAL SITE PREP</b>									<b>\$345,358.80</b>	
<b>B DRAINAGE</b>										
8	STRUCTURAL CONCRETE - HEADWALLS	CY	11.60		\$ 1,050.00	\$0.00		-	\$0.00	0%
9	TRENCH SAFETY SYSTEM, 5'-10' DEPTH	LF	5,200.00		\$ 0.11	\$0.00	5,200.00	5,200.00	\$572.00	100%
10	24" RCP C-76 CL III RUBBER GASKET	LF	1,996.00		\$ 51.35	\$0.00	1,996.00	1,996.00	\$102,494.60	100%
11	30" RCP C-76 CL III RUBBER GASKET	LF	600.00		\$ 77.49	\$0.00	600.00	600.00	\$46,494.00	100%
12	36" RCP C-76 CL III RUBBER GASKET	LF	1,120.00		\$ 89.85	\$0.00	1,120.00	1,120.00	\$100,632.00	100%
13	STD. TYPE "B-B" INLET	EA	18.00		\$ 2,546.25	\$0.00	18.00	18.00	\$45,832.50	100%
14	TYPE "C-1" INLET, STANDARD DEPTH	EA	16.00		\$ 3,848.25	\$0.00	16.00	16.00	\$61,572.00	100%
15	ADJUST INLETS (CAP EXIST. INLET)	EA	2.00		\$ 1,050.00	\$0.00	2.00	2.00	\$2,100.00	100%
16	4' X 3' RCB C-1433, ALL DEPTHS	LF	740.00		\$ 187.08	\$0.00	740.00	740.00	\$138,439.20	100%
17	5' X 3' RCB C-1433, ALL DEPTHS	LF	280.00		\$ 231.08	\$0.00	280.00	280.00	\$64,702.40	100%
18	6' X 3' RCB C-1433, ALL DEPTHS	LF	500.00		\$ 267.68	\$0.00	500.00	500.00	\$133,840.00	100%
<b>SUB TOTAL DRAINAGE</b>									<b>\$696,678.70</b>	

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
<b>C SUBGRADE &amp; PAVING</b>										
19	LIME STAB. SUBGRADE, MANIPULATION, 8" DEPTH	SY	39,890.00		2.21	\$ 0.00	39,890.00	39,890.00	\$88,156.90	100%
20	HYDRATED LIME (SLURRY APPLIED) FOR STAB. (6%)	TON	725.00		149.10	\$ 0.00	725.00	725.00	\$108,097.50	100%
21	HMAC BASE COURSE (BLACK BASE) 6" DEPTH	TON	225.00		89.25	\$ 0.00	225.00	225.00	\$20,081.25	100%
22	HMAC TYPE "D" SURFACE COURSE, 2" THICK	TON	105.00		99.75	\$ 0.00	105.00	105.00	\$10,473.75	100%
23	REINF. CONC. PVMT, - 8" DEPTH	SY	36,590.00		34.42	\$119,678.34	32,113.00	35,590.00	\$1,225,007.80	97%
24	6" CONCRETE CURBS	LF	20,000.00		2.21	\$9,724.00	15,000.00	19,400.00	\$42,874.00	97%
25	4-1/2" CONC. SDWLK.	SY	2,400.00		33.60	\$53,760.00		1,600.00	\$53,760.00	67%
26	4-1" CONC. ADA RAMP	SY	30.00		89.25	\$ 0.00		-	\$ 0.00	0%
27	7" THICK REINF. CONC. DRVWY.	SY	190.00		33.60	\$ 0.00	190.00	190.00	\$6,384.00	100%
28	ESPLANADES, MEDIANS & DIRECTIONAL ISLANDS	SY	150.00		57.75	\$8,662.50		150.00	\$8,662.50	100%
29	COLORED CONCRETE MEDIANS (BLACK)	SY	150.00		5.25	\$787.50		150.00	\$787.50	100%
<b>SUB TOTAL C SUBGRADE &amp; PAVING</b>						<b>\$192,612.34</b>			<b>\$1,564,285.20</b>	
<b>D TRAFFIC CONTROL PLAN</b>										
30	WORK ZONE PVMT. MARKS (24") (W) (SLD) REMOVABLE APPLIED & REMOVED	LF	114.00		5.25	\$ 0.00	4.00	4.00	\$21.00	4%
31	WORK ZONE PVMT. MARKS (4") (Y) (SLD) REMOVABLE APPLIED & REMOVED	LF	10,000.00		0.53	\$ 0.00	10,000.00	10,000.00	\$5,300.00	100%
32	TRAFFIC CONTROL	MO	12.00		1.00	\$1,575.00	13.00	14.00	\$22,050.00	117%
33	CONSTRUCT DETOURS FOR TWO-WAY TRAFFIC (6" BLACK BASE) FOR INSTALL/MAINTAIN/REMOVAL	TON	550.00		94.50	\$ 0.00	550.00	550.00	\$51,975.00	100%
34	CONSTRUCT DETOURS FOR TWO-WAY TRAFFIC (2" HMAC SURFACE)	TON	185.00		105.00	\$ 0.00	185.00	185.00	\$19,425.00	100%
<b>SUB TOTAL D TRAFFIC CONTROL PLAN</b>						<b>\$1,575.00</b>			<b>\$98,771.00</b>	
<b>E SIGNING AND STRIPING</b>										
35	ALUMINUM SIGNS (GROUND MOUNTED)	EA	16.00		341.25	\$ 0.00		-	\$ 0.00	0%
36	REFL. PVMT. MRK. TYPE I THERMOPLASTIC (4") (W) (SLD)	LF	200.00		0.53	\$ 0.00		-	\$ 0.00	0%

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
37	REFL. PVMT. MRK. TYPE I THERMOPLASTIC (8") (W) (SLD)	LF	1,920.00		\$ 0.95	\$0.00		-	\$0.00	0%
38	REFL. PVMT. MRK. TYPE I THERMOPLASTIC (12") (W) (SLD)	LF	900.00		\$ 2.63	\$0.00		-	\$0.00	0%
39	REFL. PVMT. MRK. TYPE I THERMOPLASTIC (24") (W) (SLD)	LF	310.00		\$ 4.20	\$0.00		-	\$0.00	0%
40	REFL. PVMT. MRK. TYPE I THERMOPLASTIC (4") (Y) (SLD)	LF	340.00		\$ 0.53	\$0.00		-	\$0.00	0%
41	REFL. PVMT. MRK. TYPE I THERMOPLASTIC (4") (W) (DASHED 15' OVER 40')	LF	9,625.00		\$ 0.53	\$0.00		-	\$0.00	0%
42	REFL. PVMT. MRK. TYP I THERMOPLASTIC SINGLE ARROW - LEFT	EA	7.00		\$ 105.00	\$0.00		-	\$0.00	0%
43	REFL. PVMT. MRK. TYP I THERMOPLASTIC WORD "ONLY"	EA	7.00		\$ 105.00	\$0.00		-	\$0.00	0%
44	REFL. PVMT. MRK. TYPE II (12") (Y) (SLD) FOR 6" CURB	LF	2,370.00		\$ 1.05	\$0.00		-	\$0.00	0%
45	REFL. PVMT. MRKR. TYPE II-C-R	EA	500.00		\$ 3.68	\$0.00		-	\$0.00	0%
46	NON-REFL. CERAMIC TRAFFIC BUTTONS (WHITE)	EA	225.00		\$ 3.68	\$0.00		-	\$0.00	0%
<b>SUB TOTAL E SIGNING AND STRIPING</b>										
<b>\$0.00</b>										
<b>F TRAFFIC SIGNAL</b>										
47	PULL BOX ASSEMBLY	EA	4.00		\$ 1,260.00	\$0.00		-	\$0.00	0%
48	2" DIA. RIGID GALV. STEEL CONDUIT	LF	375.00		\$ 21.00	\$0.00	100.00	100.00	\$2,100.00	27%
<b>SUB TOTAL F TRAFFIC SIGNAL</b>										
<b>\$2,100.00</b>										
<b>G STORM WATER PPP</b>										
49	STAB. CONST. ACCESS (TYPE 1 ROCK) 60% OF UNIT COST FOR FURNISH/INSTALL AND 40% OF UNIT COST FOR REMOVAL	SY	3,000.00		\$ 2.94	\$0.00		-	\$0.00	0%
50	HYDRO-MULCH SEEDING	AC	4.85		\$ 1,260.00	\$0.00	2.00	2.00	\$2,520.00	41%
51	TPDES GENERAL PERMIT NO. 150000 (NOI) APPLICATION FEES \$325	EA	2.00		\$ 325.00	\$0.00	2.00	2.00	\$650.00	100%

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
52	REINF. FILTER FABRIC BARRIER (60% OF UNIT COST FOR FURNISH/INSTALL AND 40% OF UNIT COST FOR REMOVAL)	LF	200.00		1.26	\$0.00		-	\$0.00	0%
53	INLET PROTECTION BARRIER (STAGE I ROCK; 60% OF UNIT COST FOR FURNISH/INSTALL AND 40% OF UNIT COST FOR REMOVAL)	EA	34.00		47.25	\$0.00	34.00	34.00	\$1,606.50	100%
54	STAB. CONST. ACCESS (TYPE I ROCK) 60% OF UNIT COST FOR FURNISH/INSTALL AND 40% OF UNIT COST FOR REMOVAL	SY	350.00		12.60	\$0.00		-	\$0.00	0%
55	CONC. TRUCK WASHOUT STRUCTURES (60% OF UNIT COST FOR FURNISH/INSTALL AND 40% FOR REMOVAL)	LS	1.00		840.00	\$0.00	1.00	1.00	\$840.00	100%
56	INLET PROTECTION BARRIER FOR STAGE II INLETS, LF GRAVEL BAGS, 60% OF UNIT COST FOR FURNISH/INSTALL AND 40% FOR REMOVAL	LF	510.00	110.00	57.75	\$6,352.50	400.00	510.00	\$29,452.50	100%
<b>SUB TOTAL G STORM WATER PPP</b>						<b>\$6,352.50</b>			<b>\$35,069.00</b>	
<b>H UTILITIES</b>										
57	SEAL SLAB, CLASS "D" CONCRETE, 7" THICK FOR SOUTH CROSS, DOW & ATMOS PIPELINE	SY	1,735.00		95.26	\$0.00	1,735.00	1,735.00	\$165,276.10	100%
<b>SUBTOTAL H UTILITIES</b>						<b>\$0.00</b>			<b>\$165,276.10</b>	
<b>I EXTRA WORK</b>										
58	REINF. CONC. PVMT. HIGH EARLY STRENGTH 0 8" DEPTH	SY	1,000.00		34.42	\$0.00		-	\$0.00	0%
59	SEAL SLAB, CLASS "D" CONCRETE, 7" THICK	SY	100.00		31.50	\$0.00		-	\$0.00	0%
60	CMT. STAB. SAND 6" DEPTH	SY	1,000.00		6.30	\$0.00		-	\$0.00	0%
61	WELL POINTING SYSTEM	LF	1,000.00		15.75	\$0.00		-	\$0.00	0%
62	PVC PIPE - 6" DIA.	LF	300.00		15.75	\$0.00		-	\$0.00	0%
63	UNIFORM PEACE OFFICER	HR	100.00		25.00	\$0.00		-	\$0.00	0%
<b>SUB TOTAL I EXTRA WORK</b>						<b>\$0.00</b>			<b>\$0.00</b>	
<b>SECTION B SUB TOTAL</b>						<b>\$200,539.84</b>			<b>\$2,907,538.80</b>	
<b>SECTION A</b>										
<b>J SITE PREP. &amp; EARTHWORK</b>										

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
64	CLEARING & GRUBBING	STA	34.50		\$ 105.00	\$0.00	34.50	34.50	\$3,622.50	100%
65	ROADWAY EXCAVATION	CY	11,000.00		\$ 4.73	\$0.00	11,000.00	11,000.00	\$52,030.00	100%
65A	ROADSIDE DITCH GRADING	LF	7,600.00		\$ 1.84	\$0.00	7,600.00	7,600.00	\$13,984.00	100%
66	BORROW	CY	22,000.00		\$ 8.40	\$0.00	22,000.00	22,000.00	\$184,800.00	100%
67	MILL ASPHALT SURFACE & BASE, ALL DEPTHS	SY	820.00		\$ 1.58	\$0.00	820.00	820.00	\$1,295.60	100%
68	REMOVE/DISPOSE TRAFFIC SIGNS	EA	2.00		\$ 105.00	\$0.00	2.00	2.00	\$210.00	100%
<b>SUB TOTAL J SITE PREP. &amp; EARTHWORK</b>						<b>\$0.00</b>			<b>\$255,942.10</b>	
<b>K DRAINAGE</b>										
69	CHANNEL EXCAVATION	CY	5,700.00		\$ 6.30	\$0.00	5,700.00	5,700.00	\$35,910.00	100%
70	TRENCH SAFETY, 5'-10'	LF	100.00		\$ 0.11	\$0.00	100.00	100.00	\$11.00	100%
70A	REINFORCE CONCRETE PIPE, C76, CLASS III, RUBBER GASKET (36")	LF	100.00		\$ 100.35	\$0.00	100.00	100.00	\$10,035.00	100%
71	S.E.T. - TYPE II (4:1) (CD-SPR) 36" RCP	EA	2.00		\$ 2,940.00	\$0.00	2.00	2.00	\$5,880.00	100%
72	REINF. CONC. SLOPE PAVING (4" THICK)	SY	420.00		\$ 52.50	\$0.00	420.00	420.00	\$22,050.00	100%
<b>SUB TOTAL K DRAINAGE</b>						<b>\$0.00</b>			<b>\$73,886.00</b>	
<b>L SUBRADE &amp; PAVING</b>										
73	LIME STAB. SUBGRADE MANIPULATION 8" DEPTH	SY	27,840.00		\$ 2.21	\$0.00	27,089.73	27,089.73	\$59,868.30	97%
74	HYDRATED LIME (SLURRY APPLIED) FOR STAB. (6%)	TON	510.00		\$ 156.45	\$0.00	496.00	496.00	\$77,599.20	97%
75	REINF. CONC. PVMT., - 8" DEPTH	SY	24,000.00		\$ 34.42	\$0.00	23,343.56	23,343.56	\$803,485.34	97%
76	6" CONC. CURBS	LF	14,500.00		\$ 2.21	\$0.00	14,078.00	14,078.00	\$31,112.38	97%
77	4-1/2" CONC. SDWLK.	SY	30.00		\$ 33.60	\$0.00	-	-	\$0.00	0%
78	4-1/2" CONC. ADA RAMP	SY	80.00		\$ 89.25	\$0.00	-	-	\$0.00	0%
79	ESPLANADES, MEDIANS, DIRECTIONAL ISLANDS	SY	130.00		\$ 57.75	\$0.00	130.00	130.00	\$7,507.50	100%
80	COLORLED CONC. MEDIANS (BLACK)	SY	130.00		\$ 5.25	\$0.00	130.00	130.00	\$682.50	100%
<b>SUB TOTAL L SUBRADE &amp; PAVING</b>						<b>\$0.00</b>			<b>\$980,255.22</b>	

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
<b>M SIGNING &amp; STRIPING</b>										
81	ALUMINUM SIGNS (GROUND MOUNTED)	EA	10.00		\$ 341.25	\$0.00		-	\$0.00	0%
82	REFL PVMT. MRK. TYPE I THERMOPLASTIC (4") (W) (SLD)	LF	160.00		\$ 0.53	\$0.00	160.00	160.00	\$84.80	100%
83	REFL PVMT. MRK. TYPE I THERMOPLASTIC (8") (W) (SLD)	LF	300.00		\$ 1.05	\$0.00	300.00	300.00	\$315.00	100%
84	REFL PVMT. MRK. TYPE I THERMOPLASTIC (12") (W) (SLD)	LF	180.00		\$ 2.63	\$0.00	180.00	180.00	\$473.40	100%
85	REFL PVMT. MRK. TYPE I THERMOPLASTIC (24") (W) (SLD)	LF	40.00		\$ 4.20	\$0.00	40.00	40.00	\$168.00	100%
86	REFL. PVMT. MRK. TYPE I THERMOPLASTIC (4") (DASHED) 15' OVER 40'	LF	6,900.00		\$ 0.53	\$0.00	6,000.00	6,000.00	\$3,180.00	87%
87	REFL. PVMT. MRK TYPE I THERMOPLASTIC SINGLE ARROW - RIGHT	EA	2.00		\$ 105.00	\$0.00	2.00	2.00	\$210.00	100%
88	REFL PVMT. MRK. TYPE I THERMOPLASTIC WORD "ONLY"	EA	2.00		\$ 105.00	\$0.00	2.00	2.00	\$210.00	100%
89	REFL. PVMT. MRK. TYPE II (12") (Y) (SLD) FOR 6" CURB	LF	990.00		\$ 1.05	\$0.00	990.00	990.00	\$1,039.50	100%
90	REFL. PVMT. MRKR. TYPE II-C-R	LF	240.00		\$ 3.68	\$0.00	240.00	240.00	\$883.20	100%
91	NON-REFL. CEARMIC TRAFFIC BUTTONS (W)	EA	60.00		\$ 3.68	\$0.00	60.00	60.00	\$220.80	100%
<b>SUB TOTAL M SIGNING &amp; STRIPING</b>										
<b>\$6,784.70</b>										
<b>N STORM WATER PPP</b>										
92	SODDING FOR EROSION CONTRIL (16" STRIP BEHIND CURB)	SY	2,150.00		\$ 3.15	\$0.00	2,150.00	2,150.00	\$6,772.50	100%
93	HYDROMULCH SEEDING	AC	8.00		\$ 1,207.50	\$0.00	6.00	6.00	\$7,245.00	75%
94	REINF. FILTER FABRIC	LF	1,000.00		\$ 1.26	\$0.00		-	\$0.00	0%
<b>SUB TOTAL N STORM WATER PPP</b>										
<b>\$14,017.50</b>										
<b>O EXTRA WORK ITEMS</b>										
95	REINF. CONC. PVMT., HIGH EARLY STRENGTH	SY	1,000.00		\$ 34.42	\$0.00		-	\$0.00	0%
96	SEAL SLAB, CLASS "D" CONCRETE, 7" THICK	SY	100.00		\$ 31.50	\$0.00		-	\$0.00	0%

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
97	CMT. STAB. SAND, 6" THICK	SY	1,000.00		6.30	\$0.00		-	\$0.00	0%
98	WELL POINTING SYSTEM	LF	1,000.00		15.00	\$0.00		-	\$0.00	0%
99	PVC PIPE 6" DIA.	LF	300.00		15.75	\$0.00		-	\$0.00	0%
100	UNIFORM PEACE OFFICER MIN. \$25 HR.	HR	100.00		25.00	\$0.00		-	\$0.00	0%
<b>SUB TOTAL O EXTRA WORK ITEMS</b>						<b>\$0.00</b>			<b>\$0.00</b>	
<b>CHANGE ORDERS</b>										
101	INSTALL TYPE A INLETS	EA	4.00		1,450.00	\$0.00	4.00	4.00	\$5,800.00	100%
102	BRACE EXISTING POWER POLES	LS	1.00		11,340.00	\$0.00	1.00	1.00	\$11,340.00	100%
103	Fnd for Traf Sig (48 In Dr Sht)	LF	88.00	22.00	468.00	\$10,296.00	44.00	66.00	\$30,888.00	75%
104	Conduit (PVC) (sch 80) (2")	LF	210.00	50.00	13.20	\$660.00	16.00	66.00	\$871.20	31%
105	Conduit (PVC) (SCH 80) (3")	LF	190.00	24.00	15.60	\$374.40	11.00	35.00	\$546.00	18%
106	Conduit (PVC) (SCH 80) (3") (Bore)	LF	210.00		16.80	\$0.00		-	\$0.00	0%
107	Conduit (PVC) (SCH 80) (4")	LF	120.00	44.00	20.40	\$897.60	97.00	141.00	\$2,876.40	118%
108	Conduit (PVC) (SCH 80) (4") (Bore)	LF	120.00	90.00	21.60	\$1,944.00	187.00	277.00	\$5,983.20	231%
109	Elec Conductor (No. 4) Bare	LF	35.00		1.80	\$0.00		-	\$0.00	0%
110	Elec Conductor (No. 4) Insulated	LF	70.00		2.40	\$0.00		-	\$0.00	0%
111	Elec Conductor (No. 6) Bare	LF	760.00		1.20	\$0.00		-	\$0.00	0%
112	Tray Cable 4/C #12	LF	1160.00		1.50	\$0.00		-	\$0.00	0%
113	Ground Box TY D w/Apron	EA	5.00	3.00	960.00	\$2,880.00		3.00	\$2,880.00	60%
114	Elec Serv TY D(120/240)070 (O)	EA	1.00	1.00	4,800.00	\$4,800.00		1.00	\$4,800.00	100%
115	Install of HWY Traf Sig (Isolated)	EA	1.00	0.75	44,251.00	\$33,188.25		0.75	\$33,188.25	75%
116	Back Plate (3 Sec) (12 IN)	EA	8.00		72.00	\$0.00		-	\$0.00	0%
117	Back Plate (4 Sec) (12 IN)	EA	4.00		120.00	\$0.00		-	\$0.00	0%
118	Veh Sig Sec 12 IN Led (Green) Arrow	EA	4.00		264.00	\$0.00		-	\$0.00	0%
119	Veh Sig Sec 12 IN Led (Green) Arrow	EA	8.00		264.00	\$0.00		-	\$0.00	0%
120	Veh Sig Sec 12 IN Led (Yellow) Arrow	EA	6.00		264.00	\$0.00		-	\$0.00	0%
121	Veh Sig Sec 12 IN Led (Yellow)	EA	8.00		264.00	\$0.00		-	\$0.00	0%
122	Veh Sig Sec 12 IN Led (Red) Arrow	EA	6.00		264.00	\$0.00		-	\$0.00	0%

ALLGOOD CONSTRUCTION CO., INC. - WEST BELLFORT ROAD PAY ESTIMATE No13

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
123	Veh Sig Sec 12 IN Led (Red)	EA	8.00		\$ 264.00	\$0.00		-	\$0.00	0%
124	Ped Sig Sec (2indications/1 Sec)	EA	8.00		\$ 600.00	\$0.00		-	\$0.00	0%
125	Traf Sig Cable (TY A) (2 Cond) (#12)	LF	1710.00		\$ 1.20	\$0.00		-	\$0.00	0%
126	Traf Sig Cable (TY A) (4 Cond) (#12)	LF	1770.00		\$ 1.56	\$0.00		-	\$0.00	0%
127	Traf Sig Cable (TY A) (7 Cond) (#12)	LF	2710.00		\$ 1.80	\$0.00		-	\$0.00	0%
128	Traf Sig pole 1 Arm (65 FT) LUM	EA	4.00	3.00	\$ 17,400.00	\$52,200.00		3.00	\$52,200.00	75%
129	Pedestal Pole	EA	4.00		\$ 1,440.00	\$0.00		-	\$0.00	0%
130	VVIDS Processor System	EA	1.00		\$ 11,400.00	\$0.00		-	\$0.00	0%
131	VVIDS Camera Assembly	EA	4.00		\$ 1,920.00	\$0.00		-	\$0.00	0%
132	VVIDS Set Up	EA	1.00		\$ 1,080.00	\$0.00		-	\$0.00	0%
133	VVIDS Comm Cable	LF	1360.00		\$ 1.80	\$0.00		-	\$0.00	0%
134	LED Luminaires	EA	4.00		\$ 840.00	\$0.00		-	\$0.00	0%
135	Ped Detect (Push Btn)	EA	8.00		\$ 1,080.00	\$0.00		-	\$0.00	0%
136	Traffic control for installation	LS	1.00		\$ 2,500.00	\$0.00		-	\$0.00	0%
137	Relocate street light poles at Lake Jackson and West Belford and Waterview Estates an West Belford	LS	1.00		\$ 2,100.00	\$0.00		1.00	\$2,100.00	100%
138	Waterline adjustment at Lake Jackson and West Belford	LS	1.00		\$ 41,100.00	\$0.00		1.00	\$41,100.00	100%

SUB TOTAL CHANGE ORDERS

\$107,240.25

\$194,573.05

SECTION A SUB TOTAL  
SECTION B SUB TOTAL  
CHANGE ORDER SUB TOTAL

\$0.00  
\$200,539.84  
\$107,240.25

\$1,330,885.52  
\$2,907,538.80  
\$194,573.05

GRAND TOTAL

TOTAL THIS MONTH  
\$307,780.09

PROJECT TO DATE  
\$4,432,997.37

92%

APPROVED: \_\_\_\_\_

DATE: \_\_\_\_\_