

KELLY R. KALUZA & ASSOCIATES, INC.

Consulting Engineers & Surveyors

Engineering Firm No. F-1339

Surveying Firm No. 10010000

3014 Avenue I, Rosenberg, Texas 77471

(281) 341-0808 FAX (281) 341-6333

*PO 124517
Rec 33908
5/14/15*

JKH

Invoice

Bill To
Fort Bend County Mr. Richard Stolleis, P.E. 301 Jackson Street, 4th Floor Richmond, Texas 77469

Date	Invoice #
4/30/2015	15-04-011

P.O. No.	Terms	Billing No.
	Net 30	Second Billing

For Engineering Services and Surveying Services Rendered on Williams Way - Paving, Drainage and Utility Improvements, Fort Bend County, Texas

Description	Personnel	Hours	Rate	Amount
I. Construction Phase Services for Williams Way				
A. Construction Phase Services - Water Line (Budget \$9,725.00)				
	Principal	3	175.00	525.00
	Const. Inspector	60	94.00	5,640.00
	Contractor Coord.	2	65.00	130.00
B. Construction Phase Services - Paving and Drainage (Budget \$17,190.00)				
	Principal	5	175.00	875.00
	Const. Inspector	16	94.00	1,504.00

THANK YOU!	Total	\$8,674.00
-------------------	--------------	-------------------

Contract Summary (Budget \$26,915.00)

First Billing (Invoice No. 15-03-016) - A. \$2,198.00 + B. \$3,553.00 = \$5,751.00
 Second Billing (Invoice No. 15-04-011) - A. \$6,295.00 + B. \$2,379.00 = \$8,674.00
Total Remaining for Completion of Contract = \$12,490.00

*OK JJK
05/14/15*