

PO 124088
 Rec 32121
 7-17-15

MS



TSC Engineering
 "A TRW Engineers, Inc. Company"

Mr. Richard Stolleis, P.E.
 County Engineer
 Fort Bend County
 301 Jackson Road
 Richmond, Texas 77469
 Attn: Mr. Stacy Slawinski, P.E.

Date: July 12, 2015
 Invoice No.: 779-002-1
 TSC Project No.: 779-002

Re: Agreement for Engineering Services

Description: Crossover Road - From FM 1463 to Prop. Spring Green Blvd.
 Located in Fort Bend County, Texas

Purchase Order No.: PO # 124088
 Vendor Number: 21773

This Invoice covers work performed through: April 01, 2015 to June 30, 2015

		Percent Complete	Previous % Complete	Total Invoice Amount	Previous Invoice Amount	Amount Due This Invoice
Basic Service:						
A. Study Phase (TSC)	\$ 149,811.00	25%	0%	\$ 37,452.75	\$ -	\$ 37,452.75
B. Design Phase (TSC)	\$ 149,811.00	0%	0%	\$ -	\$ -	\$ -
C. Topo Survey (Huit-Zollars)	\$ 29,300.00	90%	0%	\$ 26,370.00	\$ -	\$ 26,370.00
D. Geotechnical (Aviles)	\$ 19,954.50	90%	0%	\$ 17,959.05	\$ -	\$ 17,959.05
E. Traffic Signal (Progressive)	\$ 25,800.00	0%	0%	\$ -	\$ -	\$ -
F. TXDOT Approval (TSC)	\$ 7,500.00	0%	0%	\$ -	\$ -	\$ -
TOTAL	\$ 382,176.50	21%	0%	\$ 81,781.80	\$ -	\$ 81,781.80
G. Construction Phase Administration (TSC)	\$ 30,000.00	0%	0%	\$ -	\$ -	\$ -
	\$ 412,176.50			\$ 81,781.80	\$ -	\$ 81,781.80

Basic Services Due This Invoice: \$ 81,781.80

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

OK, JSS
 07/17/15

By:

David S. Kermany

David S. Kermany, P.E.

Partner

Peterson, Jillian

From: Elise Dillow <edillow@spi-eng.com>
Sent: Tuesday, July 14, 2015 11:29 AM
To: Peterson, Jillian
Cc: Mark Dessens
Subject: Crossover-Invoice 1
Attachments: 779-002-1 Cross Over-signed.pdf

Jillian,

Attached is TSC's invoice #1 for Crossover Rd. I have looked it over and everything looks good.

Thanks,

Elise Dillow, EIT
Schaumburg & Polk, Inc.
(281) 920-0487 office