

PO 12441ce
Rec 320003
8/25/15

MP



EPIC Transportation Group, LP

800 Wilcrest Drive, Suite 240
Houston, TX 77042
Tel. 713-609-9416
Fax. 713-609-9806

INVOICE

Fort Bend County
301 Jackson Street, 4th Floor
Richmond, TX 77469
Attention: Ms. Jillian Hernandez

Invoice Date: 08-18-2015
Project No. 13113
Invoice No. 1577
Purchase Order No. 124416

Professional Engineering Services in connection with Sycamore Road - from Eaglewood Trail to Rabb Road
Reference P.O. Number 124416 and Project 13113 dated 4/2/2015
Period of Services from 7/1/2015 through 8/15/2015.

Summary	Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services (LS)						
Roadway Design - EPIC	LS \$27,090.00	\$13,545.00	50.00%	\$13,545.00	\$10,836.00	\$2,709.00
Survey - Weisser	LS \$9,065.00	\$5,980.00	34.03%	\$3,085.00	\$3,085.00	\$0.00
Geotechnical - HVJ	LS \$4,263.00	\$1,637.00	61.60%	\$2,626.00	\$0.00	\$2,626.00
Construction Phase - EPIC	TM \$2,112.00	\$2,112.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services	\$42,530.00	\$23,274.00	45.28%	\$19,256.00	\$13,921.00	\$5,335.00
TOTAL AMOUNT DUE THIS INVOICE						\$5,335.00

OK JSS
8/25/15

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By: Harish Narayanappa

Harish Narayanappa, PE, PTOE
President



Houston | 6120 S. Dairy Ashford Rd.
 Austin | Houston, TX 77072-1010
 Dallas | 281.933.7388 Ph
 San Antonio | 281.933.7293 Fax
 www.hvj.com

July 25, 2015
 Invoice No: 16499

REMIT TO: HVJ Associates, Inc.
PO Box 670581
Dallas, TX 75267-0581
Billing Inquiries: 512-447-9081
DUE UPON RECEIPT

Harish Narayanappa
 EPIC Transportation Group, LP
 800 Wilcrest Drive
 Suite 240
 Houston, TX 77042

HVJ Project Manager Sharmi Vedantam

Project HG1316861 Fort Bend County, Precinct 1, Sycamore Road Reconstruction
Professional Services from June 28, 2015 to July 25, 2015

Phase	1	Field Exploration			
Professional Personnel					
			Hours	Rate	Amount
Field Technician					
Eusebio, Edgardo	6/27/2015		4.00	45.00	180.00
Eusebio, Edgardo	7/1/2015		4.00	45.00	180.00
Totals			8.00		360.00
Total Labor					360.00
Unit Billing					
Mobilization/Demobilization			1.0 lump sum @	300.00	300.00
Drilling and Sampling			30.0 feet @	18.00	540.00
Borehole Grouting			30.0 feet @	5.00	150.00
Vehicle Trips			4.0 hours @	7.50	30.00
Concrete Coring			2.0 each @	90.00	180.00
Total Units					1,200.00
					1,200.00
			Total this Phase		\$1,560.00

Phase	2	Laboratory Testing			
Unit Billing					
Moisture Content			10.0 each @	8.00	80.00
Unconsolidated Compression			3.0 each @	39.00	117.00
Atterberg Limits			6.0 each @	53.00	318.00
Percent Passing #200 Sieve			3.0 each @	41.00	123.00
Total Units					638.00
					638.00
			Total this Phase		\$638.00

Phase	3	Engineering, Report Prep & Admin			
Professional Personnel					
			Hours	Rate	Amount
Project Manager, PE					
Vedantam, Sharmi	3/30/2015		.50	96.00	48.00

Project	HG1316861	Sycamore Road Reconstruction		Invoice	16499
---------	-----------	------------------------------	--	---------	-------

Staff Engineer					
Raavi, Anil	6/29/2015	1.00	82.00	82.00	
Raavi, Anil	7/6/2015	1.00	82.00	82.00	
Engineering Aide					
Ly, Khoa	7/22/2015	3.00	72.00	216.00	
Totals		5.50		428.00	
Total Labor					428.00
			Total this Phase		\$428.00

Billing Limits	Current	Prior	To-Date	
Total Billings	2,626.00	0.00	2,626.00	
Limit/Budget			4,263.00	
Remaining			1,637.00	
		TOTAL THIS INVOICE		\$2,626.00

Billings to Date	Current	Prior	Total
	2,626.00	0.00	2,626.00

WORK ORDER NUMBER

TBPE FIRM NO. F-11000



EPIC TRANSPORTATION GROUP, LP

Engineering . Planning . Infrastructure . Construction

800 Wilcrest Drive, Suite 240, Houston, TX 77042

Progress Report

TO: Mr. Tim Lyng, PE	NUMBER OF PAGES INCLUDING COVER SHEET: 1
COMPANY: Binkley & Barfield, Inc.	DATE: August 18, 2015
PHONE: FAX:	FROM: Harish Narayanappa, P.E., PTOE
EMAIL:	PHONE: 713/609-9416 FAX: 713/609-9416
REF.: Sycamore Road - from Eaglewood Trail to Rabb Road, Project 13113, P.O. Number 124416	EMAIL: hnarayanappa@epicgrouplp.com
MEMO PERIOD: From 7/1/15 to 8/15/15	ETG PROJECT NO.: 2015-1007

Activities to Date:

- Submitted HVJ's Geotechnical Report
- Submitted PER

Planned Activities:

- Begin work on the PS&E plans after addressing comments, if any, on the PER

Meetings: None.

Issues/Concerns: None.

Peterson, Jillian

From: Harish Narayanappa <hnarayanappa@epicgrouplp.com>
Sent: Wednesday, August 19, 2015 1:56 PM
To: Peterson, Jillian
Cc: 'Tommy Cromer'
Subject: FW: FBC Mobility: June/ July/ August invoices
Attachments: 2015-1007 Invoices 1537.pdf; 2015-1007 Invoices 1560.pdf; 2015-1007 Invoices 1577.pdf

Good afternoon Jillian,

Attached please find our 2nd, 3rd and 4th invoices for the Sycamore Road project.

Please see email/approval from Tommy Cromer below.

Please contact me if you have any questions.

Thanks,

Harish Narayanappa, PE, PTOE

President

EPIC TRANSPORTATION GROUP, LP

TBPE Firm Number F-11000

800 Wilcrest Drive, Suite 240

Houston, Texas 77042

Tel. 713-609-9416; Fax. 713-609-9806

Cell. 713-703-5226

Email: hnarayanappa@epicgrouplp.com

www.epicgrouplp.com

This e-mail and any attachments are for the sole use of the intended recipient(s) and may contain confidential and/or privileged material. If you are not the named recipient you should not read, distribute, copy or alter this email. Please contact the sender and delete the material from any computer. Any views or opinions expressed in this email are those of the author and do not represent those of the company. Warning: Although precautions have been taken to make sure no viruses are present in this email, the company cannot accept responsibility for any loss or damage that arise from the use of this email or attachments.

From: Tommy V. Crommer [<mailto:tv@binkleybarfield.com>]

Sent: Wednesday, August 19, 2015 12:32 PM

To: Harish Narayanappa <hnarayanappa@epicgrouplp.com>

Cc: Timothy J. Lyng <TLyng@binkleybarfield.com>

Subject: RE: FBC Mobility: June/ July/ August invoices

Harish,

Please use this email as your BBI approval to submit Invoices No. 1560 & 1577 and progress report for work done from 6/1/15 through 6/30/15 and 7/1/15 through 8/15/15, to Fort Bend County for its review and approval.

Also, please make sure that you upload your latest work to the project portal under the appropriate "Submittals" folder at the time of your invoice submittal (instructions are attached).

Thanks,

Tommy V. Cromer, P.E.
Binkley & Barfield, Inc.
Senior Project Manager
713-869-3433

From: Harish Narayanappa [<mailto:hnarayanappa@epicgrouplp.com>]
Sent: Wednesday, August 19, 2015 11:06 AM
To: Tommy V. Crommer <tvc@binkleybarfield.com>
Subject: RE: FBC Mobility: July/August invoice

Morning Tommy,

Attached is the July/August invoice. Please confirm receipt.

Thanks,

Harish Nārāyaṇappa, PE, PTOE
President
EPIC TRANSPORTATION GROUP, LP
TBPE Firm Number F-11000
800 Wilcrest Drive, Suite 240
Houston, Texas 77042
Tel. 713-609-9416; Fax. 713-609-9806
Cell. 713-703-5226
Email: hnarayanappa@epicgrouplp.com
www.epicgrouplp.com

This e-mail and any attachments are for the sole use of the intended recipient(s) and may contain confidential and/or privileged material. If you are not the named recipient you should not read, distribute, copy or alter this email. Please contact the sender and delete the material from any computer. Any views or opinions expressed in this email are those of the author and do not represent those of the company. Warning: Although precautions have been taken to make sure no viruses are present in this email, the company cannot accept responsibility for any loss or damage that arise from the use of this email or attachments.