

**KELLY R. KALUZA & ASSOCIATES, INC.**

*Consulting Engineers & Surveyors*

Engineering Firm No. F-1339

Surveying Firm No. 10010000

3014 Avenue I, Rosenberg, Texas 77471

(281) 341-0808 FAX (281) 341-6333

PO 124517  
 Rec 329429  
 9/18/15

**Invoice**

Bill To
Fort Bend County Mr. Richard Stolleis, P.E. 301 Jackson Street, 4th Floor Richmond, Texas 77469

Date	Invoice #
8/31/2015	15-08-009

P.O. No.	Terms	Billing No.
124517	Net 30	Fifth Billing

**For Engineering Services and Surveying Services Rendered on Williams Way - Paving, Drainage and Utility Improvements, Fort Bend County, Texas**

Description	Personnel	Hours	Rate	Amount
I. Construction Phase Services for Williams Way				
A. Construction Phase Services - Water Line (Budget \$9,725.00)				
B. Construction Phase Services - Paving and Drainage (Budget \$17,190.00)				
C. Construction Phase Services - Paving, Drainage, and Utility Improvements (Budget \$11,000.00)	Principal	5	175.00	875.00
	Const. Inspector	108	94.00	10,152.00

<b>THANK YOU!</b>	<b>Total</b>	\$11,027.00
-------------------	--------------	-------------

**Contract Summary (Budget \$26,915.00) + Amendment No. 1 (Budget \$11,000.00)**

First Billing (Invoice No. 15-03-016) - A. \$2,198.00 + B. \$3,553.00 = \$5,751.00  
 Second Billing (Invoice No. 15-04-011) - A. \$6,295.00 + B. \$2,379.00 = \$8,674.00  
 Third Billing (Invoice No. 15-05-029) - A. \$1,222.00 + B. \$9,212.00 = \$10,434.00  
 Fourth Billing (Invoice No. 15-06-014) - A. \$0.00 + B. \$2,021.00 = \$2,021.00  
 Fifth Billing (Invoice No. 15-08-009) - A. \$0.00 + B. \$0.00 + C. \$11,027.00 = \$11,027.00  
**Total Remaining for Completion of Contract = \$8.00**

*we*