

afup

PO 122562
Rec 33260 / 10-14-15



11011 Richmond Ave, Suite 375
Houston, TX 77042

Please Remit To:
HR Green, Inc.
PO Box 8213
Des Moines, IA 50301-8213
1-800-728-7805

Fort Bend County, TX
County Auditor
301 Jackson
Richmond, TX 77469

September 30, 2015
Project No: 85140001
Invoice No: 100826

Project 85140001 Fort Bend Co - Sugar Land-Howell Rd
Purchase Order No. 122562

Professional Services Through September 25, 2015

Phase B Phase 2 - Final Design

Fee				
Total Fee	218,818.00			
Percent Complete	55.00	Total Earned	120,349.90	
		Previous Fee Billing	87,527.20	
		Current Fee Billing	32,822.70	
		Total Fee		32,822.70

Billing Limits		Current	Prior	To-Date
Total Billings		32,822.70	87,527.20	120,349.90
Limit				218,818.00
Remaining				98,468.10

Total this Phase \$32,822.70
Total this Invoice \$32,822.70

OK, JSS
10/14/15

OK TO PAY
for final
10/13/15



October 6, 2015

Mr. Donald Durgin, P.E.
Klotz Associates Inc.
1160 Dairy Ashford, Suite 500
Houston, TX 77079

RE: Fort Bend County 2013 Mobility Bond Program – No. 13211 Sugar Land-Howell Rd
from Bissonnet to Old Richmond
P.O. No. 122562, Invoice No. 7

Dear Mr. Durgin:

Attached is HR Green's Invoice No. 7 for the above referenced project. This invoice includes work performed from August 22, 2015 to September 25, 2015.

Work in this period includes:

- Submitted 70% Design PS&E
- Submit scope and fee of additional work for Bike Path
- Submit scope and fee for additional work on Retaining Walls
- Develop the Bridge Layout
- Develop proposed cross sections
- Continue working on PS&E (Roadway & Storm Sewer Plan & Profile)
- Continue coordinating with utility companies (AT&T, CenterPoint-Gas, CenterPoint-Electric)

Work anticipated during the Next Review Period:

- Begin work on Bike Trail
- Begin work on Retaining Walls
- Address 70% comments

While processing this invoice, should you have any questions please do not hesitate to contact me.

Sincerely,
HR GREEN, INC.


Jesus M. Olivas, P.E.
Project Manager

HRGreen.com

Phone 713.965.9996 Fax 713.965.0044 Toll Free 800.728.7805
11011 Richmond Avenue, Suite 375, Houston, Texas 77042



Peterson, Jillian

From: Ivan Salinas <Ivan.Salinas@klotz.com>
Sent: Tuesday, October 13, 2015 10:18 AM
To: Peterson, Jillian
Cc: Don Durgin
Subject: 13211 Sugar Land Howell - HR Green Invoice No. 7
Attachments: inv7-093015-Fort_Bend_Sugarland-Howell.PDF

Jillian,

Please see the attached invoice for 2013 Mobility project 13211 – Sugar Land Howell Road. Don has reviewed the charges and find them appropriate for the work completed. Please process for payment.

Thanks,

Ivan Salinas
Associate Engineer - RPS Klotz Associates
1160 Dairy Ashford, Suite 500
Houston, Texas, 77079
Tel: 281 589 7257
Mobile: 713 298 2387
Email: Ivan.Salinas@klotz.com
www: rpsgroup.com | klotz.com
