


PO 122466  
Rec 333005  
10/20/15

MP



9700 Richmond Ave.  
Suite 250  
Houston, Texas 77042  
T-713-706-4414  
F-713-706-4410

October 7, 2015

Mr. Donald Durgin, P.E.  
Klotz & Associates  
1160 Dairy Ashford, Suite 500  
Houston, Texas 77079

Re: 2013 Mobility Bond Program, Fort Bend County  
Bellaire Blvd from FM 1464 to San Pablo  
FCM Project No. 2014101  
Period Ending: September 30, 2015  
Invoice No. 7

Dear Mr. Durgin;

We hereby submit our invoice for the above referenced project. The total amount due for this invoice is **Twenty Two Thousand Five Hundred Ninety Three Dollars and Zero Cents (\$22,593.00)**. This amount is for professional services as per our contract.

OK JSS 10/19/15

Please feel free to call me if there are any questions.

Very truly yours,  
FCM Engineers, P.C.

Dr. Frank C. Mbachu, P.E. DEE  
President

FCM/mh

Enclosure

FCM Engineers, P.C.  
 9700 Richmond Avenue, Suite 250  
 Houston, Texas 77042

FORT BEND 2013 MOBILITY BOND PROGRAM  
 BELLAIRE FROM SAN PABLO DR. TO FM 1464  
 FCM PROJECT No. 2014101

Project Name: Bellaire from San Pablo Dr. to FM 1464

FCM Project No: 2014101


Invoice Number: 7

Invoice Period Ending: September 30, 2015

Invoice Date: October 7, 2015

Date: October 7, 2015

A) Basic Services	Amount Authorized	NTP Date	Invoice No.	Invoice Amount	% Complete	Total to Date	Previously Invoiced	Amount Due
1. Phase I Design Basic Services	\$ 111,934.38	1/30/2015	7	\$ -	95.00%	\$ 106,337.65	\$ 106,337.65	\$ -
2. Phase II Design Basic Services	\$ 241,045.74	1/30/2015	7	\$ -	0.00%	\$ -	\$ -	\$ -
3. Phase III Design Basic Services	\$ 22,218.06	1/30/2015	7	\$ -	0.00%	\$ -	\$ -	\$ -
<b>Total Basic Services</b>	<b>\$ 375,198.18</b>			<b>\$ -</b>	<b>28.34%</b>	<b>\$ 106,337.65</b>	<b>\$ 106,337.65</b>	<b>\$ -</b>
B) Additional Services	Amount Authorized	NTP Date	Invoice No.	Invoice Amount	% Complete	Total to Date	Previously Invoiced	Amount Due
1. Surveying - Landtech Consultants Inc.	\$ 35,760.00	1/30/2015	7	\$ 1,788.00	100.00%	\$ 35,760.00	\$ 33,972.00	\$ 1,788.00
2. Geotechnical Investigations - Austin-Reed Engineers, LLC	\$ 37,009.00	1/30/2015	7	\$ 20,805.00	56.22%	\$ 20,805.00	\$ -	\$ 20,805.00
3. Traffic Control Plans - Nathelyne A. Kennedy & Associates	\$ 11,570.00	1/30/2015	7	\$ -	0.00%	\$ -	\$ -	\$ -
4. Storm Water Pollution Prevention Plan - Nathelyne A. Kennedy & Associates.	\$ 8,132.00	1/30/2015	7	\$ -	0.00%	\$ -	\$ -	\$ -
<b>Total Additional Services</b>	<b>\$ 92,471.00</b>			<b>\$ 22,593.00</b>		<b>\$ 56,565.00</b>	<b>\$ 33,972.00</b>	<b>\$ 22,593.00</b>
<b>Total A &amp; B Services</b>	<b>\$467,669.18</b>			<b>\$ 22,593.00</b>	<b>34.83%</b>	<b>\$ 162,902.65</b>	<b>\$ 140,309.65</b>	<b>\$ 22,593.00</b>
<b>TOTAL DUE FOR INVOICE NO.7</b>								<b>\$ 22,593.00</b>



9700 Richmond Ave.  
Suite 250  
Houston, Texas 77042  
T-713-706-4414  
F-713-706-4410

**2013 Mobility Bond Program, Fort Bend County  
Bellaire Blvd from FM 1464 to San Pablo Drive**

**PROJECT STATUS REPORT No. 6: October 6, 2015**

**A. Topographic Survey**

Surveyor has completed the following scope of work:

1. Right-of-way and alignment map (**Completed**).
2. Topographic survey and plan view of entire alignment from FM 1464 to San Pablo St (**Completed**).
3. Plan and Profile sheets with existing conditions (8-Sheets)-**Completed**
4. Topographic survey services is 95% complete

**B. Utility Coordination**

FCM received response for Utility Request from AT&T, SWBT, and Center Point Energy. AT&T indicated that the scope of this project is not in the local service area of AT&T. Windstream has marked plan & profile drawings to show the location of their facilities within the Bellaire Blvd. ROW.

**C. Preliminary Engineering Activities**

The preliminary Engineering submitted on July 21, 2015 is undergoing revision to add box culvert alternative to bridge option. The box culvert alternative is expected to save money in construction cost. Another revision that is being made is to add to 60" RCP storm sewer capacity in lieu of removing the 60" RCP and replacing it with 6'x5' RCB storm sewer. This will require the use of 60" RCP that was installed only 13 years ago. It will require addition of 48" RCP storm sewer paralleling the existing 60" RCP storm sewer. Possible jogging trail across the Bellaire Blvd. will be considered.

**D. List of Planned Activities for the following Month**

The following activities are planned to be accomplished in October 2015.

1. Notice to Proceed with phase II design
2. Submit geotechnical report
3. Continue coordination with FBCMUD 30
4. Complete Phase II design.

## Peterson, Jillian

---

**From:** Ivan Salinas <Ivan.Salinas@klotz.com>  
**Sent:** Thursday, October 15, 2015 2:35 PM  
**To:** Peterson, Jillian  
**Cc:** Don Durgin  
**Subject:** 13202 Bellaire - Invoice 007  
**Attachments:** 13202 Invoice 007.pdf

Jillian,

Please see the attached invoice for project 13202 Bellaire. Don has checked it and recommends approval.

Thanks,

---

Ivan Salinas  
Associate Engineer - RPS Klotz Associates  
1160 Dairy Ashford, Suite 500  
Houston, Texas, 77079  
Tel: 281 589 7257  
Mobile: 713 298 2387  
Email: [Ivan.Salinas@klotz.com](mailto:Ivan.Salinas@klotz.com)  
www: [rpsgroup.com](http://rpsgroup.com) | [klotz.com](http://klotz.com)

---