

FM150480

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER): Fort Bend County  
301 Jackson Street, 7th Floor  
Richmond, Texas 77469

PROJECT: FBC Library Administration Building  
1003 Golfview  
Richmond, Texas

APPLICATION NO. Sixteen (16)  
1 Yr Warranty  
PERIOD TO: 09/30/15

FROM (CONTRACTOR): Crain Group, LLC.  
3801 Knapp Road  
Pearland, Texas 77581

VIA (ARCHITECT): Bailey Architects  
55 Waugh Drive, Suite 450  
Houston, Texas 77007

CONTRACT DATE: 05/07/13  
PO# 102631

CONTRACT FOR: Commercial Construction

Distribution to:  
 OWNER  
 ARCHITECT  
 CONTRACTOR  
 CONTROLLER

PO# 102631  
R# Retainage  
OK.  
10/15/15

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM ..... \$3,720,000.00 ✓

2. Net change by Change Orders ..... \$0.00

3. CONTRACT SUM TO DATE (Line 1 + 2)..... \$3,720,000.00 ✓

4. TOTAL COMPLETED & STORED TO DATE.. \$3,692,542.45 ✓

5. RETAINAGE

a. 5% of Completed Work ..... \$0.00

b. 5% of Stored Material ..... \$0.00

Total Retainage (Line 5A + 5B) or Total..... \$0.00

6. TOTAL EARNED LESS RETAINAGE..... \$3,692,542.45 ✓  
(Line 4 less Line 5 Total)

7. LESS PREVIOUS CERTIFICATED FOR PAYMENT  
(Line 6 from Previous Certificate)..... \$3,682,542.45 ✓

8. CURRENT PAYMENT DUE..... \$10,000.00 ✓

9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6) ..... \$27,457.55 ✓

Wongherty


The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work Covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

BY: John Green Date: 10/15/15  
John Green, Vice President

State of Texas, County of Brazoria  
Subscribed and sworn to before  
me on this 9th day of October, 2015

Notary Public: Samantha R Lancaster  
My Commission Expires: 8/20/19



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$ \_\_\_\_\_

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

BY: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in Previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	\$0.00

RECEIVED  
OCT 16 2015  
BY: \_\_\_\_\_

# CONTINUATION SHEET; SCHEDULE OF VALUES

AIA DOCUMENT G703

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 16  
 APPLICATION DATE: 10/02/15  
 PERIOD TO: 9.30.15  
 PROJECT: 13-003  
 PO#: 102631

A ITEM NO.	B DESCRIPTION OF WORK	C ORIGINAL SCHEDULED VALUE	C1 CHANGES	C2 CURRENT SCHEDULED VALUE	D		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C2- G)	I RETAINAGE 5%
					E WORK COMPLETED			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C2)		
					FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	General Conditions	\$255,307.00	(\$248,009.00)	\$7,298.00	\$7,298.00	\$0.00	\$0.00	\$7,298.00	100%	\$0.00	\$0.00
2	General Conditions @ 5% Retainage	\$0.00	\$248,009.00	\$248,009.00	\$248,009.00	\$0.00	\$0.00	\$248,009.00	100%	\$0.00	\$0.00
3	Demolition	\$9,500.00	\$0.00	\$9,500.00	\$9,500.00	\$0.00	\$0.00	\$9,500.00	100%	\$0.00	\$0.00
4	Site Work	\$367,940.00	\$0.00	\$367,940.00	\$367,940.00	\$0.00	\$0.00	\$367,940.00	100%	\$0.00	\$0.00
5	Concrete	\$308,310.00	\$32,530.00	\$340,840.00	\$340,840.00	\$0.00	\$0.00	\$340,840.00	100%	\$0.00	\$0.00
6	Masonry	\$229,099.00	\$0.00	\$229,099.00	\$229,099.00	\$0.00	\$0.00	\$229,099.00	100%	\$0.00	\$0.00
7	Metals	\$377,437.00	(\$60,530.00)	\$316,907.00	\$316,907.00	\$0.00	\$0.00	\$316,907.00	100%	\$0.00	\$0.00
8	Woods and Plastics	\$64,765.00	(\$18,000.00)	\$46,765.00	\$46,765.00	\$0.00	\$0.00	\$46,765.00	100%	\$0.00	\$0.00
9	Thermal/Moisture Protection	\$119,514.00	\$0.00	\$119,514.00	\$119,514.00	\$0.00	\$0.00	\$119,514.00	100%	\$0.00	\$0.00
10	Doors/Frames/Hardware	\$75,215.00	\$0.00	\$75,215.00	\$75,215.00	\$0.00	\$0.00	\$75,215.00	100%	\$0.00	\$0.00
11	Glass and Glazing	\$160,000.00	\$0.00	\$160,000.00	\$160,000.00	\$0.00	\$0.00	\$160,000.00	100%	\$0.00	\$0.00
12	Finishes	\$314,871.00	\$0.00	\$314,871.00	\$314,871.00	\$0.00	\$0.00	\$314,871.00	100%	\$0.00	\$0.00
13	Specialties	\$74,532.00	(\$16,000.00)	\$58,532.00	\$58,532.00	\$0.00	\$0.00	\$58,532.00	100%	\$0.00	\$0.00
14	Conveying System	\$45,000.00	\$28,000.00	\$73,000.00	\$73,000.00	\$0.00	\$0.00	\$73,000.00	100%	\$0.00	\$0.00
15	Mechanical System	\$483,000.00	\$0.00	\$483,000.00	\$483,000.00	\$0.00	\$0.00	\$483,000.00	100%	\$0.00	\$0.00
16	Electrical System	\$567,273.00	(\$25,000.00)	\$542,273.00	\$542,273.00	\$0.00	\$0.00	\$542,273.00	100%	\$0.00	\$0.00
17	Performance and Payment Bond	\$40,000.00	\$0.00	\$40,000.00	\$40,000.00	\$0.00	\$0.00	\$40,000.00	100%	\$0.00	\$0.00
18	General Liability and Builder's Risk	\$37,069.00	\$0.00	\$37,069.00	\$37,069.00	\$0.00	\$0.00	\$37,069.00	100%	\$0.00	\$0.00
19	Owner Contingency	\$0.00	\$27,457.55	\$27,457.55	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$27,457.55	\$0.00
20	CPR #1 - Project Scope Modification 8.20.13	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$0.00
21	CPR #2 - Storm Discharge Swale 10.04.13	\$0.00	\$2,640.00	\$2,640.00	\$2,640.00	\$0.00	\$0.00	\$2,640.00	100%	\$0.00	\$0.00
22	CPR #3 - Project Scope Modifications 12.16.13	\$0.00	\$9,520.50	\$9,520.50	\$9,520.50	\$0.00	\$0.00	\$9,520.50	100%	\$0.00	\$0.00
23	CPR#4 - Additional Floor Box Conduit 4.30.14	\$0.00	\$4,281.95	\$4,281.95	\$4,281.95	\$0.00	\$0.00	\$4,281.95	100%	\$0.00	\$0.00
24	CPR#5 - Dentention Pond Landscaping 6.20.14	\$0.00	\$10,100.00	\$10,100.00	\$10,100.00	\$0.00	\$0.00	\$10,100.00	100%	\$0.00	\$0.00
25	CPR#6 - Interior Door Modifications 1.22.15	\$0.00	\$5,000.00	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$5,000.00	100%	\$0.00	\$0.00
26	Warranty Retainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$0.00	\$10,000.00
27	Contractor Fee	\$191,168.00	(\$187,668.00)	\$3,500.00	\$3,500.00	\$0.00	\$0.00	\$3,500.00	100%	\$0.00	\$0.00
28	Contractor Fee @ 5% Retainage	\$0.00	\$187,668.00	\$187,668.00	\$187,668.00	\$0.00	\$0.00	\$187,668.00	100%	\$0.00	\$0.00
<b>TOTAL</b>		\$3,720,000.00	\$0.00	\$3,720,000.00	\$3,692,542.45	\$0.00	\$0.00	\$3,692,542.45	99%	\$27,457.55	\$10,000.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity