



PO 125119
Rec 338987
12/4/15

December 1, 2015

Fort Bend County Engineering Department
Atten: Stacy Slawinski
301 Jackson Street
Richmond, TX 77469

Project: Willie Melton Blvd., Kendelton, TX in Precinct 1
From FM 2919 to 1000 feet west
Fort Bend County Project No. 13115
Invoice No. 2 Project No. HJC15-01

Dear Mr. Slawinski:
HJ Consulting, Inc. is pleased to provide you with the second invoice for the service rendered for the completion of Final Design for the above referenced project. The summary of work accomplished is summarized below. Please let me know if I can be of assistance.

Task	Contract Amount	Percent complete	Invoice to Date	Previously Invoiced	Due This Invoice
Basic Services:					
Phase I- Preliminary Eng.	\$15,000	100%	\$15,000	\$15,000	-0-
Phase II- Final Design	\$36,500	70%	\$25,500	-0-	\$25,500
Phase III- Construction Phase	\$15,000 at time and material		\$ 0	-0-	-0-
Additional Services:					
Topographic Survey	\$11,000	100%	\$11,000	\$11,000	-0-
Geotechnical Investigation	\$2,500	100%	\$2,500	\$2,500	-0-
Total	\$80,000		\$54,050	\$28,500	\$25,550

OK, JSS
12/04/15

We appreciate the opportunity to collaborate with the Fort Bend County Project. The final design will be complete in next 30-45 days. I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



December 1, 2015
Invoice No. 2

Project: Willie Melton Blvd., Kendelton, TX in Precinct 1
From FM 2919 to 1000 feet west
Fort Bend County Project No. 13115
Invoice No. 2 Project No. HJC15-01

Progress Report:

The 70 % design is complete and being submitted for review. After the review comments are received, a 95% plans and specifications will be prepared and submitted.

It is anticipated that 100% plans will be ready for bid in January/February 2016.

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com

Peterson, Jillian

From: Slawinski, Stacy
Sent: Wednesday, December 02, 2015 8:42 AM
To: Peterson, Jillian
Cc: Tommy Cromer (tvc@binkleybarfield.com)
Subject: FW: Willie Melton 70% invoice.
Attachments: Fort Bend County Invoice #2-120115.pdf; PastedGraphic-4.tiff

Follow Up Flag: Follow up
Flag Status: Flagged

Please process.

Thanks,
Stacy Slawinski
stacy.slawinski@fortbendcountytexas.gov
281-633-7508 office

From: Harish Jajoo [<mailto:harish@hjconsultinginc.com>]
Sent: Wednesday, December 02, 2015 8:30 AM
To: Slawinski, Stacy
Cc: Tommy V. Cromer
Subject: Fwd: Willie Melton 70% invoice.

Stacy- Invoice # 2 and BBI approval. Thanks

Harish Jajoo, P.E., CFM
President

HJ Consulting, Inc.
4771 Sweetwater Boulevard, Suite 254
Sugar Land, Texas 77479
832-338-3202 mobile | 832-553-3103 fax
www.hjconsultinginc.com

Begin forwarded message:

From: "Tommy V. Cromer" <tvc@binkleybarfield.com>
Date: December 2, 2015 at 8:23:38 AM CST
To: Harish Jajoo <harish@hjconsultinginc.com>
Cc: "Timothy J. Lyng" <TLyng@binkleybarfield.com>
Subject: RE: Willie Melton 70% invoice.

Harish,

Please use this email as BBI's approval for Invoice No. 2 Project No. HJC15-01. Forward this email along with your invoice and progress report to Fort Bend County for processing.

Let me know if you have any questions.

Thanks,

Tommy V. Cromer, P.E.
Binkley & Barfield, Inc.
Senior Project Manager
713-869-3433

From: Harish Jajoo [<mailto:harish@hjconsultinginc.com>]
Sent: Tuesday, December 01, 2015 9:52 PM
To: Tommy V. Cromer <tvc@binkleybarfield.com>
Cc: Timothy J. Lyng <TLyng@binkleybarfield.com>
Subject: Re: Willie Melton 70% invoice.

Per your request. Thanks for expediting the invoice.