



PO 126503
Rec 344000
1/19/16

AMP

October 9, 2015
INVOICE

Fort Bend County Engineering Department
301 Jackson Street, 4th Floor
Richmond, Texas 77469
Attention: Mr. Richard Stolleis, P.E.
County Engineer

Re: Fort Bend County, Texas Purchase Order 126503
Trammel Fresno Road, Project No. 746
From Hurricane Lane to FM 521

TSC Job No. 779-003

Invoice No. 779-003-03

Invoice for Professional Surveying Services performed at Trammel Fresno Road
Invoice for Services rendered from September 01, 2015 to September 30, 2015

Description	Authorized Amount	Previously % Complete	Percent Complete	Total Earned	Previously Billed Amount	Amount Due this Invoice
R.O.W. Surveying & Mapping (FC 130)						
A. Project Setup	\$ 400.00	100%	100%	\$ 400.00	\$ 400.00	\$ -
B. Abstracting Limited	\$ 7,925.00	80%	100%	\$ 7,925.00	\$ 6,340.00	\$ 1,585.00
C. Project Control - Reestablish Control	\$ 5,750.00	100%	100%	\$ 5,750.00	\$ 5,750.00	\$ -
D. Field Survey (R.O.W. Survey of Existing R.O.W. Recovered Corners	\$ 16,750.00	90%	100%	\$ 16,750.00	\$ 15,075.00	\$ 1,675.00
E. Prepare R.O.W. Map Sheet Set (22"x34")	\$ 43,950.00	50%	50%	\$ 21,975.00	\$ 21,975.00	\$ -
F. Monument Existing R.O.W. Corners Missing and the Project Baseline along the Final R.O.W.	\$ 8,950.00	25%	25%	\$ 2,237.50	\$ 2,237.50	\$ -
G. Project Meetings	\$ 540.00	0%	0%	\$ -	\$ -	\$ -
	\$ 84,265.00	61%	65%	\$ 55,037.50	\$ 51,777.50	\$ 3,260.00

Contract Amount: \$ 84,265.00


Total Billed: \$ 55,037.50

TOTAL AMOUNT DUE THIS INVOICE: \$ 3,260.00

Previously Billed: \$ 51,777.50

Balance Remaining: \$ 29,227.50

I certify the above invoice is true and correct to the best of my knowledge


Daniel P. Coyer, R.P.L.S.
Vice President

10/09/15
Date

Peterson, Jillian

From: Don Durgin <Don.Durgin@klotz.com>
Sent: Friday, January 08, 2016 3:30 PM
To: Peterson, Jillian
Subject: Trammel Fresno ROW Maps Invoices 3, 4, & 5
Attachments: 2015-10-09 Fort_Bend_Co_PO 126503_GeoSurv Invoice 779-003-03.pdf; 2015-11-16 Fort_Bend_Co_PO 126503_GeoSurv Invoice 779-003-04.pdf; 2015-12-31 Fort_Bend_Co_PO 126503_GeoSurv Invoice 779-003-05.pdf

Jillian,

Please see the attached invoices for processing. They got out of order and I just resolved all of them. Please submit for payment. Thanks.

Donald Durgin, P.E.
Department Manager - RPS Klotz Associates
1160 Dairy Ashford, Suite 500
Houston, Texas, 77079
Tel: 281 589 7257
Mobile: 713 269 3913
Email: Don.Durgin@klotz.com
www: rpsgroup.com | klotz.com
