

PO 126622  
 Rec 392908 / 3-29-16

MLP

**KELLY R. KALUZA & ASSOCIATES, INC.**

*Consulting Engineers & Surveyors*

**Engineering Firm No. F-1339**

**Surveying Firm No. 10010000**

3014 Avenue I, Rosenberg, Texas 77471

(281) 341-0808 FAX (281) 341-6333

**Invoice**

Bill To
Fort Bend County Mr. Richard Stolleis, P.E. 301 Jackson Street, 4th Floor Richmond, Texas 77469

Date	Invoice #
2/29/2016	16-02-016

P.O. No.	Terms	Billing No.
126622	Net 30	Seventh Billing

**RE: Engineering Design Services and Surveying Services Rendered for First Street Construction - Paving Extension from Farm Market 2919 to Lawson Street and Paving and Drainage Rehabilitation Improvements from Lawson Street to Crawford Street, City of Kendleton, Fort Bend County, Texas**

Description	Percent Comp.	Personnel	Hours	Rate	Amount
I. Engineer Design Services for County Construction (Budget \$27,800.00)	90%			1,390.00	1,390.00
II. Bidding & Engineering Services for 1st Street Rehab. (Budget \$52,100.00)	71%			3,126.00	3,126.00
III. Surveying Services (Budget \$40,000.00)	95%			0.00	0.00
IV. Geotechnical Services (Budget \$4,800.00)	100%			0.00	0.00
V. Construction Phase Services - County Construction (Budget \$2,000.00)	0%			0.00	0.00
VI. Construction Phase Services - Public Bid (Budget \$12,000.00)				0.00	0.00
<b>THANK YOU!</b>			<b>Total</b>		<b>\$4,516.00</b>

**Contract Summary (Budget \$138,700.00)**

First Billing (Invoice No. 15-07-021) = \$6,392.00  
 Second Billing (Invoice No. 15-08-011) = \$7,504.00  
 Third Billing (Invoice No. 15-09-014) = \$30,864.00  
 Fourth Billing (Invoice No. 15-10-018) = \$23,985.00  
 Fifth Billing (Invoice No. 15-12-030) = \$17,990.00  
 Sixth Billing (Invoice No. 16-01-028) = \$13,560.00  
 Seventh Billing (Invoice No. 16-02-016) = \$4,516.00

**Total Remaining For Completion of Contract = \$33,889.00**

OK, JSS  
 03/29/16

**KELLY R. KALUZA & ASSOCIATES, INC.**

**Consulting Engineers & Surveyors**

**Engineering Firm No. F-1339**

**Surveying Firm No. 10010000**

3014 Avenue I, Rosenberg, Texas 77471

(281) 341-0808 # FAX (281) 341-6333

**PROGRESS REPORT**

**FBC PROJECT #:** 126622

**PROJECT:** First Street Construction – Paving Extension from Farm Market 2919 to Lawson Street and Paving and Drainage Rehabilitation Improvements from Lawson Street to Crawford Street, City of Kendleton, Fort Bend County, Texas

**INVOICE PERIOD:** 2/01/16 to 2/29/16

**INVOICE NO.:** 16-02-016 (Seventh Billing)

---

**ACTIVITIES PERFORMED AT THIS TIME:**

**I. Engineer Design Services for County Construction:**

- Submit 100% Construction drawings for internal review
- Submit 100% Construction drawings for external review
- Revise Construction drawings per BID take-off
- Meeting to discuss Parcel Maps & Acquisitions
- Re-Package and submit ROW maps to Kendleton to begin acquisitions per revisions made during meeting
- Provide three copies of construction drawings and parcel maps with metes & bounds to City of Kendleton
- Revise Construction drawings per revisions made during meeting

**II. Bidding and Engineering Services for First Street Rehabilitation:**

- Submit 100% Construction drawings for internal review
- Submit 100% Construction drawings for external review
- Revise Construction drawings per BID take-off
- Meeting to discuss Parcel Maps & Acquisitions
- Re-Package and submit ROW maps to Kendleton to begin acquisitions per revisions made during meeting
- Provide three copies of construction drawings and parcel maps with metes & bounds to City of Kendleton
- Revise Construction drawings per revisions made during meeting

**III. Surveying Services:**

- Revise ROW maps for revised individual parcels discussed during meeting.
- Revise overall ROW maps for revised parcels from meeting.
- Provide revised metes & bounds for revised parcels from meeting.

**IV. Geotechnical Services: No work. (100% Complete)**

**V. Construction Phase Services (County Construction): No work.**

**VI. Construction Phase Services (Public Bid): No work.**

**PLANNED ACTIVITIES FOR NEXT PERIOD:**

- Put together & submit BID Package with complete specifications for proposed work
- Prepare TXDOT tie-in package for FM 2919 tie-in permit.
- Submit Revised Construction drawings to new Project Manager at LJA Engineering.

**Issues/Concerns:** None at this time.

## Peterson, Jillian

---

**From:** Robert Barnett <rbarnett@ljaengineering.com>  
**Sent:** Wednesday, March 16, 2016 5:24 PM  
**To:** Slawinski, Stacy  
**Cc:** Peterson, Jillian  
**Subject:** 2013 Bond Project 13101-First Street  
**Attachments:** Invoice No 16-02-016.pdf

Stacy,

Attached is Kelly Kaluza & Associates' Invoice No 7 for the project, recommended for payment.

I just spoke with the project manager and they have submitted all of the Parcels needed for Phase 1 to Johnson Petrov.

We have an updated final plan set .

Please advise if I forward these invoices to you, Jillian Peterson or another contact at the county.

Robert W. Barnett, P.E.  
Senior Project Manager  
LJA Engineering, Inc.  
2929 Briarpark Drive Suite 600  
Houston, Texas 77942-3703

Phone: 713-953-5200  
Direct 713-953-5248  
Mobile: 281-615-9683