

FM 160208

**APPLICATION AND CERTIFICATE FOR PAYMENT**

TO (OWNER):	Fort Bend County 301 Jackson Street, 7th Floor Richmond, Texas 77469	PROJECT:	FBC SO Vocational Building #2 206-C Legion Drive Richmond, Texas	APPLICATION NO.	Two (2)	Distribution to:
FROM (CONTRACTOR):	Crain Group, LLC. 3801 Knapp Road Pearland, Texas 77581	VIA (ARCHITECT):		PERIOD TO:	05/05/16	<input checked="" type="checkbox"/> OWNER
CONTRACT FOR:	Commercial Construction			CONTRACT DATE:	01/25/16	<input checked="" type="checkbox"/> ARCHITECT
				PO#	135574	<input checked="" type="checkbox"/> CONTRACTOR
						<input checked="" type="checkbox"/> CONTROLLER

PO# 135574 R# 358806

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for Payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM .....	\$236,000.00
2. Net change by Change Orders .....	(\$0.00)
3. CONTRACT SUM TO DATE (Line 1 + 2).....	\$236,000.00
4. TOTAL COMPLETED & STORED TO DATE..	\$176,065.73
5. RETAINAGE	
a. <u>5%</u> of Completed Work .....	\$8,803.29
b. <u>5%</u> of Stored Material .....	\$0.00
Total Retainage (Line 5A + 5B) or Total.....	\$8,803.29
6. TOTAL EARNED LESS RETAINAGE..... (Line 4 less Line 5 Total)	\$167,262.44
7. LESS PREVIOUS CERTIFICATED FOR PAYMENT (Line 6 from Previous Certificate).....	\$51,136.08
8. CURRENT PAYMENT DUE.....	\$116,126.36
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$68,737.56

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work Covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:  
BY: Chris Holley Date: 5/5/16  
Chris Holley, Project Manager

State of Texas, County of Brazoria  
Subscribed and sworn to before  
me on this 5 day of May, 2016.  
Notary Public:  
My Commission Expires: \_\_\_\_\_



**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$ \_\_\_\_\_

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:  
BY: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in Previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	\$0.00



# CONTINUATION SHEET; SCHEDULE OF VALUES

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 2  
 APPLICATION DATE: 05/05/16  
 PERIOD TO: 05/05/16  
 PROJECT: 16-002  
 PO#: 135574

A ITEM NO.	B DESCRIPTION OF WORK	C ORIGINAL SCHEDULED VALUE	C1 CHANGES	C2 CURRENT SCHEDULED VALUE	D		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C2)	I BALANCE TO FINISH (C2 - G)	J RETAINAGE 5%
					E WORK COMPLETED						
					FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
1	General Conditions	\$27,816.41	\$0.00	\$27,816.41	\$10,115.06	\$8,850.67	\$0.00	\$18,965.73	68%	\$8,850.68	\$948.29
2	Field Engineering	\$1,000.00	\$0.00	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100%	\$0.00	\$50.00
3	Utility Locate Allowance	\$1,000.00	\$0.00	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	100%	\$0.00	\$50.00
4	Site Utilities	\$4,800.00	\$809.74	\$5,609.74	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,609.74	\$0.00
5	Earthwork	\$23,350.00	\$6,567.40	\$29,917.40	\$29,917.40	\$0.00	\$0.00	\$29,917.40	100%	\$0.00	\$1,495.87
6	Concrete	\$47,846.00	\$1,464.00	\$49,310.00	\$0.00	\$47,110.00	\$0.00	\$47,110.00	96%	\$2,200.00	\$2,355.50
7	Pre-Engineered Metal Bldg	\$35,000.00	(\$4,515.00)	\$30,485.00	\$0.00	\$30,485.00	\$0.00	\$30,485.00	100%	\$0.00	\$1,524.25
8	Steel Erection	\$19,725.00	\$0.00	\$19,725.00	\$0.00	\$18,738.75	\$0.00	\$18,738.75	95%	\$986.25	\$936.94
9	Misc. Metals	\$1,000.00	(\$752.40)	\$247.60	\$0.00	\$247.60	\$0.00	\$247.60	100%	\$0.00	\$12.38
10	Bldg Insulation	\$4,380.00	(\$2,273.74)	\$2,106.26	\$0.00	\$2,106.26	\$0.00	\$2,106.26	100%	\$0.00	\$105.31
11	Overhead Door	\$2,768.00	\$0.00	\$2,768.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,768.00	\$0.00
12	Doors/Frames/Hardware	\$2,000.00	\$0.00	\$2,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$2,000.00	\$0.00
13	Doors/Frames/Hardware Installation	\$150.00	\$0.00	\$150.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$150.00	\$0.00
14	Framing/Drywall	\$7,500.00	\$0.00	\$7,500.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,500.00	\$0.00
15	Bldg Plumbing (Slab Stub-Up Only)	\$5,500.00	(\$1,300.00)	\$4,200.00	\$0.00	\$4,200.00	\$0.00	\$4,200.00	100%	\$0.00	\$210.00
16	HVAC (Louvers Only)	\$5,000.00	\$0.00	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,000.00	\$0.00
17	Electrical (Building Service Only)	\$19,800.00	\$0.00	\$19,800.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$19,800.00	\$0.00
18	Insurance	\$2,294.99	\$0.00	\$2,294.99	\$2,294.99	\$0.00	\$0.00	\$2,294.99	100%	\$0.00	\$114.75
19	Performance and Payment Bond	\$4,600.00	\$0.00	\$4,600.00	\$4,600.00	\$0.00	\$0.00	\$4,600.00	100%	\$0.00	\$230.00
20	Contractor Fee	\$20,469.60	\$0.00	\$20,469.60	\$4,900.00	\$10,500.00	\$0.00	\$15,400.00	75%	\$5,069.60	\$770.00
<b>TOTAL</b>		\$236,000.00	(\$0.00)	\$236,000.00	\$53,827.45	\$122,238.28	\$0.00	\$176,065.73	75%	\$59,934.27	\$8,803.29

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity