



**Amani Engineering, Inc.**  
 • Engineers • Surveyors • Construction Managers

PO 131480  
 Rec 300518 / 5-26-16

MAP



8313 Southwest Freeway, Houston, Texas 77074  
 Ph. 713.270.5700 Fax 7132713487

**INVOICE**

May 20, 2016

Fort Bend County Engineering Department  
 301 Jackson Street, 4th Floor  
 Richmond, Texas 77469  
 Attn: County Auditor

South Post Oak from Hunter Green Lane to Trammel Fresno Road  
 Purchase Order Number: 131480  
 FBC Project Number: 13112  
 Invoice # E151012-4

**Engineering Services for the period 2/1/2016 through 5/18/2016**

Summary	Authorized Budget	Authorized Amount Remaining	% Completed	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>(A) BASIC SERVICES</b>						
Preliminary Design	\$45,465.00	\$29,552.25	35.00%	\$15,912.75	\$15,912.75	\$0.00
Final Design	\$122,570.00	\$122,570.00	0.00%	\$0.00	\$0.00	\$0.00
Bid Phase	\$11,820.00	\$11,820.00	0.00%	\$0.00	\$0.00	\$0.00
Construction Phase (T&M)	\$21,960.00	\$21,960.00		\$0.00	\$0.00	\$0.00
Sub-Total (A)	\$201,815.00	\$185,902.25		\$15,912.75	\$15,912.75	\$0.00
<b>(B) ADDITIONAL SERVICES</b>						
Surveying Services (Sub - Civilcorp)	\$185,265.00	\$65,643.00	64.57%	\$119,622.00	\$119,622.00	\$0.00
Surveying Coordination - (Amani)	\$18,526.00	\$6,563.81	64.57%	\$11,962.19	\$11,962.19	\$0.00
Geotechnical Investigation (Sub - Terracon)	\$12,500.00	\$12,500.00	0.00%	\$0.00	\$0.00	\$0.00
Geotechnical Coordination - (Amani)	\$1,250.00	\$1,250.00	0.00%	\$0.00	\$0.00	\$0.00
Traffic Signal Warrant Study (Amani)	\$5,930.00	\$0.00	100.00%	\$5,930.00	\$0.00	\$5,930.00
Sub-Total (B)	\$223,471.00	\$85,956.81		\$137,514.19	\$131,584.19	\$5,930.00
Totals (A+B)	\$425,286.00	\$271,859.06		\$153,426.94	\$147,496.94	\$5,930.00

**TOTAL AMOUNT DUE THIS INVOICE**

**\$5,930.00**

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

*H. Prasad Kolluru*  
 H. Prasad Kolluru, P.E.  
 President

OK, JSS  
 5/26/16

TBPE Firm Reg. No. F-4528  
 TBPLS Firm Reg. No. 100282-00

HPK: dls: md: mm

V:\Cadd\Amani Engg\Invoices\Galveston County\BoliverPeninsulaRoadRepair\Inv# E151012-4

**PROGRESS REPORT  
(Amani Engineering)**

FBC Project #: 13112

Project Description: South Post Oak from Hunter Green Lane to Trammel Fresno Road

Invoice Period: February 1, 2016 through May 18, 2016

Invoice Number: E151012-3

Reporting Period: February 1, 2016 through May 18, 2016

---

Activities performed this period:

- Attended the Alignment meeting with the county on March 14<sup>th</sup> 2016 and was given direction by the county to utilize the existing two lane asphalt road from North of W Sycamore road to the South of Trammel Fresno Road.
- Prepared the proposed alignment exhibit and a typical cross section of the proposed roadway.
- Authorized Gram Traffic Inc., to perform the signal warrant study for the intersection of S Post Oak Blvd and W Sycamore Rd.
- Attended the meeting with County Drainage district Engineer Mr. Mark Vogler and provided him with the list of drainage issues with in the project limits.
- Provided preliminary drainage analysis to Fort Bend County and upon reviewing county requested Amani to provide a detailed drainage analysis.
- Attended several meetings with LJA and MUD 23 on resolving the drainage issues and Mr. Bob Barnett requested Amani to provide a revised drainage proposal that would include 3 options for the County to provide mitigation from the additional improvements.
- Submitted Final report to the Fort Bend County on the Signal Warrant Study.

Planned activities for next period:

- Submit revised proposal for additional scope of work on the drainage study to Fort Bend County.
- Complete the Drainage report upon receiving final authorization.
- Submit a Draft study report.

Issues / Concerns:

- Mr. Burnett to request the County for Environmental assessment on the existing channel east of S Post Oak Blvd.

## Peterson, Jillian

---

**From:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>  
**Sent:** Tuesday, May 24, 2016 11:15 AM  
**To:** Peterson, Jillian  
**Subject:** FW: South Post Oak Blvd. Fort Bend County [PO #131480] Amani Engineering - May Invoice  
**Attachments:** Inv# E151012-4.pdf

Jillian,  
Attached is Amani's Invoice No 4 for the South Post Oak project.  
LJA is in agreement with the percent complete as shown on the invoice.

**Robert W. Barnett, P.E.**  
**Senior Project Manager**  
LJA Engineering, Inc.  
2929 Briarpark Drive Suite 600  
Houston, Texas 77042-3703  
Direct: 713-953-5248  
Cell: 281-615-9683

**From:** Mary Mathew [<mailto:mmathew@amaniengineering.com>]  
**Sent:** Friday, May 20, 2016 10:54 AM  
**To:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>  
**Cc:** Prasad Kolluru <[pkolluru@amaniengineering.com](mailto:pkolluru@amaniengineering.com)>; Satya Yalamanchili <[syalamanchili@amaniengineering.com](mailto:syalamanchili@amaniengineering.com)>  
**Subject:** South Post Oak Blvd. Fort Bend County [PO #131480] Amani Engineering - May Invoice

Good Morning Bob,

Attached is our invoice#4 for your approval, for subject project

Please contact us if you have any questions.

Thank you,

MARY MATHEW | OFFICE MANAGER

 **Amani Engineering, Inc.**  
• Engineers • Surveyors • Construction Managers

8313 SW Frwy, Ste 350 | Houston, TX 77074 | Tel: 713.270.5700 x 106  
[mmathew@amaniengineering.com](mailto:mmathew@amaniengineering.com) | [www.amaniengineering.com](http://www.amaniengineering.com)

*Therefore, if anyone is in Christ, he is a new creation; old things have passed away; behold, all things have become new. 2 Corin 5:17*