

PAY ESTIMATE: #4
PROJECT: Bid 16-030
JOB #15-410-035

CONTRACTOR'S AFFIDAVIT AND RELEASE

STATE OF TEXAS
COUNTY OF FORT BEND

For and in consideration of the sum of \$177,991.20, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the **Congestion Mitigation** in Fort Bend County, Texas, and represented by payment request dated **7/31/2016** covering all such work from **06/30/2016** to **7/31/2016** less retention up to that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless **Fort Bend** against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said Improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien- rights against all real property owned by **FORT BEND COUNTY in FORT BEND COUNTY**, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

AMOUNT OF ORIGINAL CONTRACT:		\$1,577,170.86	
CHANGE ORDERS-	Add	\$0.00	
	Deduct	\$0.00	ISI
TOTAL ADJUSTED CONTRACT:		\$1,577,170.86	
Value of Completed Work		\$863,611.11	
Less Retention 10%		\$86,361.11	
Net value of Completed Work		\$777,250.00	
AMOUNT OF PREVIOUS INVOICES:		\$599,258.80	
AMOUNT DUE THIS INVOICE:		\$177,991.20	
TOTAL INVOICED TO DATE:		\$863,611.11	
CONTRACT BALANCE:		\$713,559.75	


Amount Retainage This Invoice	\$19,776.80
Amount Retainage Previous	\$66,584.31
Total Retainage to Date	\$86,361.11

CONTRACTING, INC

By: Jesse J. Salazar
SR. PROJECT MANAGER

STATE OF TEXAS
COUNTY OF FORT BEND

This Instrument was acknowledged before me on _____, 2016, by Jesse J. Salazar, Sr.
Project Manager of ISI CRM, on behalf of said corporation.
Sworn to and subscribed before me, a notary public on this the 10 day of August, 2016.



Arcelia Villarreal
Notary Public for the State of Texas

My Commission Expires: 2.19.2018

REQUEST FOR PAYMENT

From: ISI Contracting, Inc.
5215 Fidelity Street
Houston, TX 77029-3566

To: Fort Bend County
Richmond, TX 77469

Draw: 7/31/2016
Invoice date: 7/31/2016

Contract For:

Project: 15-410-035
Congestion Mitigation Turnlane
Contract date: 10/15/2015

Architect: _____
Scope: _____

Request for payment:
Original contract amount \$1,577,170.86
Approved changes \$0.00
Revised contract amount \$1,577,170.86
Contract completed to date \$863,611.11
Taxes to date \$0.00
Less retainage \$86,361.11
Total completed less retainage \$777,250.00
Less previous requests \$599,258.80
Current request for payment \$177,991.20
Current billing \$197,768.00
Current additional charges \$0.00
Current tax \$0.00

Current amount due \$177,991.20
Remaining contract to bill \$713,559.75


CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total approved this Month		
NET CHANGES by Change Order		
TOTALS		

I hereby certify that the work performed and the materials supplied to date, as shown on the above represent the actual value of the accomplishment under the terms of the Contract (and all authorized changes thereof) between the undersigned and the Fort Bend County relating to the above referenced project. I also certify that the contractor has paid all amounts previously billed and paid by the owner.

CONTRACTOR: ISI Contracting, Inc. State Of Texas County Of Harris

By: [Signature]
Date: 8/11/2016

Subscribed and sworn to before me this 8th day of August 2016
Notary Public [Signature]
My commission expires: 11/15/16



REQUEST FOR PAYMENT DETAIL

Item ID	Description	Unit of Measure	CONTRACTED			CURRENT			TOTAL TO DATE		
			Bid Quantity	Unit Price	Amount	Quantity	Amount	Quantity	Amount	Units to Finish	
9998	ADJUST STREET LIGHTS BY (AC	AC	20,000.00	1.00	20,000.00	0.00	0.00	19,290.00	19,290.00	710.00	
9999	ADJUST WATERLINE APPUR1 AC	AC	40,000.00	1.00	40,000.00	22200	22200.00	22,200.00	22,200.00	17,800.00	
1006007	PREPARING ROW (TREE)(OV EA	EA	8.00	1,200.00	9,600.00	0.00	0.00	8.00	9,600.00	0.00	
1006008	PREPARING ROW(TREE)(0-6" EA	EA	3.00	105.00	315.00	0.00	0.00	3.00	315.00	0.00	
1006009	PREPARING ROW (TREE)(6n- EA	EA	26.00	975.00	25,350.00	0	0.00	44.00	42,900.00	(18.00)	
1046001	REMOV CONC (PAV)(8" - 10") SY	SY	903.80	75.00	67,785.00	282.21	21165.75	660.99	49,574.25	(39.40)	
1046036	REMOV CONC (SIDEWALK, R SY	SY	641.00	33.00	21,153.00	65	2145.00	65.00	2,145.00	511.00	
1106001	EXCAVATION (ROADWAY) CY	CY	2,410.00	31.00	74,710.00	356.2	11042.20	1,495.55	46,362.05	558.25	
1346002	BACKFILL TYPE B STA	STA	40.50	475.00	19,237.50	10	4750.00	13.00	6,175.00	17.50	
1626002	BLOCK SODDING INCLUDING SY	SY	2,600.00	4.00	10,400.00	0	0.00	0.00	0.00	2,600.00	
## 2766224	CEM TRT (PLANT MX)(CL N)(SY	SY	3,984.00	35.00	139,440.00	219.33	7676.55	2,977.81	104,223.35	786.86	
3606027	CONC CURB (MONO) (TYPE II LF	LF	4,054.00	8.00	32,432.00	753	6024.00	2,641.60	21,132.80	659.40	
3606030	CONC PAV (JOINTED REINFO SY	SY	3,984.00	92.00	366,528.00	484.413	44566.00	2,977.89	273,966.16	521.69	
4006005	CEM STABILIZED BACKFILL (f CY	CY	6.00	50.00	300.00	1	50.00	1.00	50.00	4.00	
4006009	CEM STABILIZED BACKFILL (l CY	CY	6.50	70.00	455.00	1	70.00	1.00	70.00	4.50	
4162006	DRILL SHAFT (TRF SIG POLE) LF	LF	44.00	550.00	24,200.00	0.00	0.00	0.00	0.00	44.00	
4326001	RIPRAP (CONC) (4 IN) CY	CY	4.50	485.00	2,182.50	4.5	2182.50	4.50	2,182.50	0.00	
4646005	RC PIPE (CL III) (24") LF	LF	20.00	168.00	3,360.00	10	1680.00	10.00	1,680.00	10.00	
4646025	RC PIPE (CL III) (18") LF	LF	92.00	152.00	13,984.00	78	11856.00	78.00	11,856.00	14.00	
4652005	MANHOLE (COMPL) (TYPE M) EA	EA	2.00	6,000.00	12,000.00	0.00	0.00	0.00	0.00	2.00	
4656168	INLET (COMPL)(TY A) EA	EA	1.00	4,300.00	4,300.00	0.00	0.00	0.00	0.00	1.00	
4656173	MANHOLE (COMPL) (TYPE A) EA	EA	3.00	4,900.00	14,700.00	2	9800.00	2.00	9,800.00	1.00	
4656268	INLET EXT EA	EA	4.00	1,100.00	4,400.00	0.00	0.00	0.00	0.00	4.00	
4656269	INLET (COMPL) (TY C) EA	EA	6.00	4,600.00	27,600.00	2	9200.00	2.00	9,200.00	4.00	
4796001	ADJ MANHS (STORM SEWER) EA	EA	3.00	325.00	975.00	2	650.00	3.00	975.00	0.00	
4796003	ADJ MANHS & INLETS EA	EA	1.00	1,200.00	1,200.00	1	1200.00	1.00	1,200.00	0.00	
4796004	ADJ MANHS (SANITARY) EA	EA	1.00	325.00	325.00	0.00	0.00	0.00	0.00	1.00	
4966002	REMOV STR (INLET) EA	EA	5.00	950.00	4,750.00	1	950.00	1.00	950.00	4.00	
4966016	REMOV STR (PIPE) LF	LF	90.00	57.00	5,130.00	80	4560.00	80.00	4,560.00	10.00	
5026001	BARRICADES, SIGNS AND TR MO	MO	8.00	36,000.00	288,000.00	1	36000.00	6.00	216,000.00	2.00	
5286002	COLORD TEXTURED CONC SY	SY	60.00	160.00	9,600.00	0.00	0.00	0.00	0.00	60.00	
5306004	CONCRETE DRIVEWAYS SY	SY	134.00	103.00	13,802.00	0.00	0.00	0.00	0.00	134.00	
5316001	CONCRETE SIDEWALK SY	SY	406.00	88.00	35,728.00	0.00	0.00	0.00	0.00	406.00	
5316004	CURB RAMP (TYPE 1) EA	EA	5.00	3,700.00	18,500.00	0.00	0.00	0.00	0.00	5.00	
5316005	CURB RAMP (TYPE 2) EA	EA	1.00	3,700.00	3,700.00	0.00	0.00	0.00	0.00	1.00	
5316010	CURB RAMP (TYPE 7) EA	EA	4.00	3,700.00	14,800.00	0.00	0.00	0.00	0.00	4.00	

5366004	CONC DIRECTIONAL ISLAND	LF	56.00	95.00	5,320.00	0.00	0.00	0.00	0.00	56.00
6186053	CONDT(PVC)(SCHD 80)(3")	LF	149.00	18.00	2,682.00	0.00	0.00	0.00	0.00	149.00
6186058	CONDT(PVC)(SCHD 80)(4")	LF	44.00	18.00	792.00	0.00	0.00	0.00	0.00	44.00
6186059	CONDT(PVC)(SCHD 80)(4" BO	LF	300.00	37.00	11,100.00	0.00	0.00	0.00	0.00	300.00
6206009	ELEC CONDR (NO. 6) BARE	LF	518.00	1.60	828.80	0.00	0.00	0.00	0.00	518.00
6246002	GROUND BOX TY A (122311)	EA	5.00	700.00	3,500.00	0.00	0.00	0.00	0.00	5.00
6246007	GROUND BOX TY C (122311)	EA	1.00	1,680.00	1,680.00	0.00	0.00	0.00	0.00	1.00
6366001	ALUMINIUM SIGNS (TY A) (TR)	EA	13.00	390.00	5,070.00	0.00	0.00	0.00	0.00	13.00
6446001	INS SM RD SN SUP & AM TY 1	EA	26.00	450.00	11,700.00	0.00	0.00	0.00	0.00	26.00
6446007	INS SM RD SN SUP&AM TY SE	EA	1.00	800.00	800.00	0.00	0.00	0.00	0.00	1.00
6446067	RELOCATE EXIST STREET SI	EA	2.00	550.00	1,100.00	0.00	0.00	0.00	0.00	2.00
6446068	RELOCATE EXISTING GROU	EA	9.00	600.00	5,400.00	0.00	0.00	0.00	0.00	9.00
6626052	WK ZN PAV MRK REMOV (REI	EA	147.00	4.75	698.25	0.00	0.00	0.00	0.00	147.00
6626060	WK ZN PAV MRK REMOV (W)	LF	5,150.00	0.60	3,090.00	0.00	0.00	0.00	0.00	4,830.00
6626063	WK ZN PAV MRK REMOV (W)	LF	642.00	0.95	609.90	0.00	0.00	0.00	0.00	642.00
6626071	WK ZN PAV MRK REMOV (W)	LF	1,079.00	1.90	2,050.10	0.00	0.00	0.00	0.00	797.00
6626080	WK ZN PAV MRK REMOV (W)	EA	6.00	245.00	1,470.00	0.00	0.00	0.00	0.00	4.00
6626090	WK ZN PAV MRK REMOV (W)	EA	6.00	275.00	1,650.00	0.00	0.00	0.00	0.00	4.00
6662081	REFL PAV MRK TY I (W)(MED	EA	2.00	150.00	300.00	0.00	0.00	0.00	0.00	2.00
6666003	REFL PAV MRK TY I (W) 4" (B	LF	3,764.00	0.20	752.80	0.00	0.00	0.00	0.00	3,614.00
6666012	REFL PAV MRK TY I (W) 4" (S	LF	360.00	0.70	252.00	0.00	0.00	0.00	0.00	360.00
6666018	REFL PAV MRK TY I (W) 6" (D	LF	412.00	1.40	576.80	0.00	0.00	0.00	0.00	412.00
6666036	REFL PAV MRK TY I (W) 8" (S	LF	3,717.00	1.20	4,460.40	0.00	0.00	0.00	0.00	3,199.00
6666041	REFL PAV MRK TY I (W)12" (S	LF	1,273.00	3.00	3,819.00	0.00	0.00	0.00	0.00	1,233.00
6666048	REFL PAV MRK TY I (W) 24" (S	LF	1,478.00	5.80	8,572.40	0.00	0.00	0.00	0.00	1,443.00
6666054	REFL PAV MRK TY I (W) (ARR	LF	31.00	140.00	4,340.00	0.00	0.00	0.00	0.00	25.00
6666057	REFL PAV MRK TY I (W) (DBL	EA	2.00	208.00	416.00	0.00	0.00	0.00	0.00	0.00
6666078	REFL PAV MRK TY I (W)(WOR	EA	25.00	160.00	4,000.00	0.00	0.00	0.00	0.00	21.00
6666126	REFL PAV MRK TY I (Y) 4" (S	EA	40.00	0.70	28.00	0.00	0.00	0.00	0.00	40.00
6666156	REFL PAV MRK TY I (Y)(MED I	EA	18.00	150.00	2,700.00	0.00	0.00	0.00	0.00	17.00
6726010	REFL PAV MRKR TY II-C-R	EA	290.00	4.60	1,334.00	0.00	0.00	0.00	0.00	290.00
6776001	ELIM EXT PAV MRK & MRKS(4	LF	4,255.00	0.30	1,276.50	0.00	0.00	0.00	0.00	3,610.00
6776003	ELIM EXT PAV MRK & MRKS(6	LF	1,095.00	0.70	766.50	0.00	0.00	0.00	0.00	642.00
6776005	ELIM EXT PAV MRK & MRKS(1	LF	1,248.00	1.50	1,872.00	0.00	0.00	0.00	0.00	1,248.00
6776007	ELIM EXT PAV MRK & MRKS(2	LF	1,224.00	2.60	3,182.40	0.00	0.00	0.00	0.00	1,224.00
6776008	ELIM EXT PAV MRK (ARROW)	EA	8.00	50.00	400.00	0.00	0.00	0.00	0.00	7.00
6776012	ELIM EXT PAV MRK (WORD)	EA	8.00	55.00	440.00	0.00	0.00	0.00	0.00	7.00
6786001	PAV SURF PREP FOR MRK (4'	LF	4,536.00	0.06	272.16	0.00	0.00	0.00	0.00	4,536.00
6786004	PAV SURF PREP FOR MRK (8'	LF	3,717.00	0.25	929.25	0.00	0.00	0.00	0.00	3,717.00
6786006	PAV SURF PREP FOR MRK (1'	LF	1,273.00	0.90	1,145.70	0.00	0.00	0.00	0.00	1,273.00
6786008	PAV SURF PREP FOR MRK (2'	LF	1,432.00	1.80	2,577.60	0.00	0.00	0.00	0.00	1,432.00
6786009	PAV SURF PREP FOR MRK (A	EA	31.00	24.00	744.00	0.00	0.00	0.00	0.00	31.00
6786010	PAV SURF PREP FOR MRK (D	EA	2.00	36.00	72.00	0.00	0.00	0.00	0.00	2.00
6786016	PAV SURF PREP (WORD)	EA	25.00	30.00	750.00	0.00	0.00	0.00	0.00	25.00

6806004	REMOVE TRAFFIC SIGNAL (P	EA	2.00	1,800.00	3,600.00	0.00	0.00	0.00	0.00	2.00
6806005	RELOCATE EXISTING PEDES	EA	4.00	2,000.00	8,000.00	0.00	0.00	0.00	0.00	4.00
6806008	ADJUST INTERSECTION SIGN	LS	5.00	6,100.00	30,500.00	0.00	0.00	0.00	0.00	5.00
6826001	VEH SEC (12 IN) LED (GRN)	LF	4.00	225.00	900.00	0.00	0.00	0.00	0.00	4.00
6826002	VEH SEC (12 IN) LED (GRN AF	EA	6.00	225.00	1,350.00	0.00	0.00	0.00	0.00	6.00
6826003	VEH SEC (12 IN) LED (YEL)	LF	4.00	225.00	900.00	0.00	0.00	0.00	0.00	4.00
6826004	VEH SEC (12 IN) LED (YEL AR	LF	8.00	225.00	1,800.00	0.00	0.00	0.00	0.00	8.00
6826005	VEH SEC (12 IN) LED (RED)	EA	4.00	225.00	900.00	0.00	0.00	0.00	0.00	4.00
6826006	VEH SEC (12 IN) LED (RED AR	EA	6.00	225.00	1,350.00	0.00	0.00	0.00	0.00	6.00
6826007	REPLACE EXISTING EASTBOI	LS	1.00	6,100.00	6,100.00	0.00	0.00	0.00	0.00	1.00
6826023	BACK PLATE (12IN)(3 SEC)	EA	8.00	115.00	920.00	0.00	0.00	0.00	0.00	8.00
6826024	BACK PLATE (12IN)(4 SEC)	EA	2.00	140.00	280.00	0.00	0.00	0.00	0.00	2.00
6846007	TRAF SIG CBL (TY A)(12 AWG	LF	1,830.00	1.25	2,287.50	0.00	0.00	0.00	0.00	1,830.00
6846009	TRAF SIG CBL (TY A)(12 AWG	LF	1,455.00	1.70	2,473.50	0.00	0.00	0.00	0.00	1,455.00
6846012	TRAF SIG CBL (TY A)(12 AWG	LF	2,951.00	2.10	6,197.10	0.00	0.00	0.00	0.00	2,951.00
6866057	INS TRAF SIG PL AM (S) 1 ARI	EA	2.00	17,000.00	34,000.00	0.00	0.00	0.00	0.00	2.00
6906030	REMOVAL OF PEDESTRIAN P	EA	4.00	275.00	1,100.00	0.00	0.00	0.00	0.00	4.00
6906032	INSTALL PED PUSH BUTTONS	EA	4.00	275.00	1,100.00	0.00	0.00	0.00	0.00	4.00
6906051	REMOVE PED POLE ASSM	EA	1.00	875.00	875.00	0.00	0.00	0.00	0.00	1.00
11222048	BIOGRADE EROSION CONTRI	LF	84.00	4.00	336.00	0.00	0.00	0.00	0.00	84.00
11222056	BIODEGRADABLE EROSION C	LF	84.00	1.00	84.00	0.00	0.00	0.00	0.00	84.00
30612009	FAST TRACK CONC (CONT RI	SY	146.00	172.00	25,112.00	0.00	0.00	0.00	0.00	146.00
30622001	VIVDS CAMERA ASSEMBLY	EA	2.00	3,600.00	7,200.00	0.00	0.00	0.00	0.00	2.00
30622002	VIVDS COMMUNICATION CAB	LF	858.00	1.90	1,630.20	0.00	0.00	0.00	0.00	858.00
30622003	VIVDS POWER (3 CONDR #1	LF	858.00	1.90	1,630.20	0.00	0.00	0.00	0.00	858.00
36726009	REFL PAV MRKR TY II-A-A	EA	18.00	4.60	82.80	0.00	0.00	0.00	0.00	18.00

Totals 1,577,170.86 197,768.00 863,611.11

RECEIPT DATE 7/21/16 No. 846371

RECEIVED FROM Infrastructure Services \$ 22,200⁰⁰

DOLLARS

FOR RENT
 FOR Taps - CWT 1 - Relocat Hydrant

ACCOUNT _____
 PAYMENT #34056 CASH
 CHECK
 MONEY ORDER
 CREDIT CARD

FROM _____ TO _____
 BY Jill Yarbles 3-11

Severn Trent

Infrastructure Services Inc
 Vendor: Cinco Municipal Utility Distr

Check Date: **34056**
 July 21, 2016

INVOICE DATE	INVOICE NO	DESCRIPTION	INV. AMOUNT	DISCNT TAKEN	BALANCE
7/11/16	7/11/2016	RELOCATE 2 FIRE HYD	22200.00		22200.00
Chk. Date	7/21/16	Chk. No.	34056	Totals	22200.00
					22200.00

RECEIVED
 JUL 21 2016
 BY _____