

MP

PO 132206  
Rec 370454  
8/16/16

# HUITT-ZOLIARS

1500 S. Dairy Ashford, Suite 200  
Houston, TX 77077-3858  
281.496.0066  
281.496.0220

## INVOICE

Fort Bend County  
301 Jackson Street, 4th Floor  
Richmond, TX 77469  
Attention: Ms. Jillian Hernandez

August 12, 2016  
Project No. 13109  
Invoice No. 3024400108  
Purchase Order No. 132206

Professional Engineering Services in connection with Old Needville-Fairchild Road  
Reference P.O. Number 132206 and Contract 13109 dated October 13, 2015  
Period of Services from May 1, 2016 through July 30, 2016

Summary	Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>Basic Services (LS)</b>						
Task 1 Preliminary Design	LS \$94,420.00	\$0.00	100.00%	\$94,420.00	\$94,420.00	\$0.00
Task 2 Final Design	LS \$321,610.00	\$289,449.00	10.00%	\$32,161.00	\$14,275.00	\$17,886.00
Task 3 Bid & Construction	HR \$28,980.00	\$28,980.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services	\$445,010.00	\$318,429.00	28.44%	\$126,581.00	\$108,695.00	\$17,886.00
<b>Additional Services (LS)</b>						
Task 1 Topographic Survey	LS \$140,446.00	\$17,909.30	87.25%	\$122,536.70	\$122,536.70	\$0.00
Task 2 Parcel Acquisition	LS \$60,450.50	\$45,337.87	25.00%	\$15,112.63	\$15,112.63	\$0.00
Task 3 Abstracting & Title Research	LS \$36,575.00	\$31,820.25	13.00%	\$4,754.75	\$4,754.75	\$0.00
Task 4 Geotechnical Investigation	LS \$19,644.90	\$1,964.49	90.00%	\$17,680.41	\$17,680.41	\$0.00
Sub-Total Additional Services	\$257,116.40	\$97,031.91	62.26%	\$160,084.49	\$160,084.49	\$0.00
Total Basic Services + Additional Services	\$702,126.40	\$415,460.91	40.83%	\$286,665.49	\$268,779.49	

**TOTAL AMOUNT DUE THIS INVOICE**

**\$17,886.00**

OK, JFH  
8/16/16

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:

*Gregory R. Wine*  
Gregory R. Wine, P.E., LEED AP  
Senior Vice President

## PROGRESS REPORT (Huitt-Zollars, Inc.)

**FBC Project #:** 13109

**Project Description:** Old Needville Fairchild Rd from FM 361 to Needville (3.43 Miles)

**Invoice Period:** 05/01/16 to 07/30/16

**Invoice Number:** 3024400108

---

### Activities performed this period:

#### **Preliminary Engineering Report (PER) / Design Phase:**

1. Completed the PER with complete recommendations, engineering analysis and probable cost of construction. Attended a meeting with FBC to discuss the drainage concerns and traffic control plan in March.
2. Prepare to move towards the design phase of the project.
3. Set up design phase of the project for plan production

#### Topographic Survey:

N/A

#### Planned Activities for next period:

Continue with the design phase of the project for the upcoming 70% submittal

#### Issues / Concerns:

- Awaiting response from FBC on the proposal for widening and survey of the existing ditches.

## Peterson, Jillian

---

**From:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>  
**Sent:** Friday, August 12, 2016 2:54 PM  
**To:** Abasolo, Kellie  
**Cc:** Gampa, Chaitanya; Peterson, Jillian  
**Subject:** RE: Old Needville-Fairchild Rd - HZ Inv 8 DRAFT

Kellie,

We concur with the percent of completion as shown.  
Please forward a signed original to Fort Bend County and I will confirm our concurrence.

Bob Barnett

**Robert W. Barnett, P.E.**  
**Senior Project Manager**  
LJA Engineering, Inc.  
2929 Briarpark Drive Suite 600  
Houston, Texas 77042-3703  
Direct: 713-953-5248  
Cell: 281-615-9683

**From:** Abasolo, Kellie [<mailto:kabasolo@Huitt-Zollars.com>]  
**Sent:** Friday, August 12, 2016 2:06 PM  
**To:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>  
**Cc:** Gampa, Chaitanya <[cgampa@Huitt-Zollars.com](mailto:cgampa@Huitt-Zollars.com)>  
**Subject:** Old Needville-Fairchild Rd - HZ Inv 8 DRAFT

Good afternoon.

Please find attached HZ Inv 8 Draft for your review and approval to submit to Fort Bend County for processing.

Please contact our office with any questions. Thank you.

Have a wonderful weekend.

Kellie Abasolo  
Ext. 10502



1500 South Dairy Ashford Rd | Suite 200 | Houston TX 77077-3858

281.496.0066

[kabasolo@Huitt-Zollars.com](mailto:kabasolo@Huitt-Zollars.com)

[www.huitt-zollars.com](http://www.huitt-zollars.com)

NOTICE: This e-mail and any files transmitted with it are confidential and intended for the sole use of the individual or entity to which this e-mail is addressed. If you have received this email in error, please notify the sender and delete the e-mail from your system.