

# HUITT-ZOLIARS

PO 132206  
 REC 379177  
10/24/16

1500 S. Dairy Ashford, Suite 200  
 Houston, TX 77077-3858  
 281.496.0066  
 281.496.0220

## INVOICE

Fort Bend County  
 301 Jackson Street, 4th Floor  
 Richmond, TX 77469  
 Attention: Ms. Jillian Hernandez

October 20, 2016  
 Project No. 13109  
 Invoice No. 3024400110  
 Purchase Order No. 132206

Professional Engineering Services in connection with Old Needville-Fairchild Road  
 Reference P.O. Number 132206 and Contract 13109 dated October 13, 2015  
 Period of Services from August 28, 2016 through September 24, 2016

Summary	Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>Basic Services (LS)</b>						
Task 1 Preliminary Design	LS \$94,420.00	\$0.00	100.00%	\$94,420.00	\$94,420.00	\$0.00
Task 2 Final Design	LS \$321,610.00	\$96,483.00	70.00%	\$225,127.00	\$160,805.00	\$64,322.00
Task 3 Bid & Construction	HR \$28,980.00	\$28,980.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services	\$445,010.00	\$125,463.00	71.81%	\$319,547.00	\$255,225.00	\$64,322.00
<b>Additional Services (LS)</b>						
Task 1 Topographic Survey	LS \$140,446.00	\$11,900.00	91.53%	\$128,546.00	\$128,546.00	\$0.00
Task 2 Parcel Acquisition	LS \$60,450.50	\$45,337.87	25.00%	\$15,112.63	\$15,112.63	\$0.00
Task 3 Abstracting & Title Research	LS \$36,575.00	\$27,797.00	24.00%	\$8,778.00	\$8,778.00	\$0.00
Task 4 Geotechnical Investigation	LS \$19,644.90	\$0.00	100.00%	\$19,644.90	\$19,644.90	\$0.00
Sub-Total Additional Services	\$257,116.40	\$85,034.87	66.93%	\$172,081.53	\$172,081.53	\$0.00
Total Basic Services + Additional Services	\$702,126.40	\$210,497.87	70.02%	\$491,628.53	\$427,306.53	

**TOTAL AMOUNT DUE THIS INVOICE**

**\$64,322.00**

OK, JH  
 10/24/16

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:   
 Chaitanya Gampa, P.E., PMP  
 Associate / Sr. Project Manager

## PROGRESS REPORT (Huitt-Zollars, Inc.)

**FBC Project #:** 13109

**Project Description:** Old Needville Fairchild Rd from FM 361 to Needville (3.43 Miles)

**Invoice Period:** 08/28/16 to 09/24/16

**Invoice Number:** 3024400110

---

### Activities performed this period:

#### **Design Phase:**

1. Continue with the design efforts to submit a 70% plans set to FBC as of October 13
2. Prepare P&P sheets to show the proposed improvements as well as demolition items.
3. Coordinate with LJA in regards to the utility coordination.
4. Coordinate with the sub consultants for the design efforts
5. ROW documents on the north side of the project in progress

#### Topographic Survey:

N/A

#### Planned Activities for next period:

Continue with the design phase of the project for the upcoming 70% submittal

#### Issues / Concerns:

- Awaiting response from FBC on the Centerpoint easement requirements to finalize the ROW drawings on the south side of the project.

## Peterson, Jillian

---

**From:** Abasolo, Kellie <kabasolo@Huitt-Zollars.com>  
**Sent:** Thursday, October 20, 2016 1:26 PM  
**To:** Peterson, Jillian; Robert Barnett  
**Cc:** Gampa, Chaitanya  
**Subject:** RE: Old Needville-Fairchild Rd - HZ Inv 10 DRAFT  
**Attachments:** FBC\_Invoice 10 APPROVED.pdf

Good afternoon.

Please find attached signed HZ Invoice 10 for your further processing and records.

Please contact our office with any questions. Thank you.

Hope you enjoy the rest of the day!

Kellie Abasolo | Huitt-Zollars, Inc.  
O: 281.496.0066; F 281.496.0220

---

**From:** Peterson, Jillian [<mailto:Jillian.Peterson@fortbendcountytx.gov>]  
**Sent:** Thursday, October 20, 2016 11:56 AM  
**To:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>; Abasolo, Kellie <[kabasolo@Huitt-Zollars.com](mailto:kabasolo@Huitt-Zollars.com)>  
**Cc:** Gampa, Chaitanya <[cgampa@Huitt-Zollars.com](mailto:cgampa@Huitt-Zollars.com)>  
**Subject:** RE: Old Needville-Fairchild Rd - HZ Inv 10 DRAFT

You are welcome to e-mail it directly to me. No need for a hard copy.

Thank you!

## Jillian Peterson

Special Projects Coordinator  
Fort Bend County Engineering  
W. 281-633-7507  
[Jillian.Peterson@FortBendCountyTx.gov](mailto:Jillian.Peterson@FortBendCountyTx.gov)

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

---

**From:** Robert Barnett [<mailto:rbarnett@ljaengineering.com>]  
**Sent:** Thursday, October 20, 2016 11:55 AM  
**To:** Abasolo, Kellie  
**Cc:** Gampa, Chaitanya; Peterson, Jillian  
**Subject:** RE: Old Needville-Fairchild Rd - HZ Inv 10 DRAFT

We concur with the percentage as shown on your invoice.

Please send a signed copy to Fort Bend County.

We will need to review and discuss the design with HZ before proceeding much further toward the 90% submittal

Bob Barnett

**Robert W. Barnett, P.E.**  
**Senior Project Manager**

LJA Engineering, Inc.  
2929 Briarpark Drive Suite 600  
Houston, Texas 77042-3703  
Direct: 713-953-5248  
Cell: 281-615-9683

**From:** Abasolo, Kellie [<mailto:kabasolo@Huitt-Zollars.com>]  
**Sent:** Thursday, October 20, 2016 9:58 AM  
**To:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>  
**Cc:** Gampa, Chaitanya <[cgampa@Huitt-Zollars.com](mailto:cgampa@Huitt-Zollars.com)>  
**Subject:** Old Needville-Fairchild Rd - HZ Inv 10 DRAFT


Good morning.

Please find attached HZ Inv 10 Draft for your review and approval to submit to Fort Bend County for processing.

Please contact our office with any questions. Thank you.

Have a great day.

Kellie Abasolo  
Ext. 10502



1500 South Dairy Ashford Rd | Suite 200 | Houston TX 77077-3858  
281.496.0066  
[kabasolo@Huitt-Zollars.com](mailto:kabasolo@Huitt-Zollars.com)  
[www.huitt-zollars.com](http://www.huitt-zollars.com)

NOTICE: This e-mail and any files transmitted with it are confidential and intended for the sole use of the individual or entity to which this e-mail is addressed. If you have received this email in error, please notify the sender and delete the e-mail from your system.