

KELLY R. KALUZA & ASSOCIATES, INC.

Consulting Engineers & Surveyors

Engineering Firm No. F-1339

Surveying Firm No. 10010000

3014 Avenue I, Rosenberg, Texas 77471

(281) 341-0808 FAX (281) 341-6333

PO 140486
 Rec 382032
 11/15/14

Invoice

Bill To
Fort Bend County Mr. Richard Stolleis, P.E. 301 Jackson Street, 4th Floor Richmond, Texas 77469

Date	Invoice #
9/30/2016	16-09-032

P.O. No.	Terms	Billing No.
140486	Net 30	Fourth Billing

RE: Professional Engineering and Surveying Services Rendered on the Design for the Construction of Owens Road from Harlem Road to Jester Road, City of Richmond, Paving, Drainage and Utility Relocation Improvements, Fort Bend County, Texas

Description	Percent Complete	Amount
I. Preliminary Engineering Design Phase Services (Budget \$36,430.00)	75%	14,572.00
II. Final Engineering Design Phase Services (Budget \$87,470.00)	0%	0.00
III. Bidding and Construction Phase Services (Budget \$13,210.00)	0%	0.00
IV. Surveying Services (Budget \$41,740.00)	95%	2,087.00
V. Subconsultants - Geotechnical and Traffic Signal Modification (Budget \$35,065.00)	39%	4,207.80
THANK YOU!	Total	\$20,866.80

Contract Summary (Budget \$213,915.00)

First Billing (Invoice No. 16-05-006) = \$18,783.00
 Second Billing (Invoice No. 16-06-004) = \$10,435.00
 Third Billing (Invoice No. 16-08-037) = \$30,566.05
 Fourth Billing (Invoice No. 16-09-032) = \$20,866.80

Total Remaining For Completion of Contract = \$133,264.15

OK JRS
 11/15/16

Peterson, Jillian

From: Don Durgin <Don.Durgin@klotz.com>
Sent: Monday, November 14, 2016 6:36 AM
To: Peterson, Jillian
Subject: 13403 Owens Invoice 004 16-09-032
Attachments: 13403 Owens Invoice 004 16-09-032.pdf

Jillian,

I have reviewed the attached invoice and recommend approval. Please process for payment.

Donald M. Durgin, P.E.
Transportation Practice Manager - RPS Klotz Associates
1160 Dairy Ashford, Suite 500
Houston, Texas, 77079
Tel: 281 589 7257
Mobile: 713 269 3913
Email: Don.Durgin@klotz.com
www: rpsgroup.com | klotz.com
