

Estimate and Certification for Payment

Company Name: Allgood Construction Company, Inc.
Address: 1702 Settegast Ranch Rd Richmond, TX 77406
Phone #: 832-847-4071

PO 140627
Rec 383115
11/28/14

KHP

KATY GASTON - FROM FM1093 TO SUMMERSET RIDGE LN

Owner	Fort Bend County	P.O. No:	140627
Address:	301 Jackson	FBC Mobility Project #	733A
	Richmond, Texas 77469		
Attention:	Stacy Slawinski	Initial Contract Time	120 days
Invoice No:	2	Current Approved Extensions	days
Start Date:	9/6/2016	Previous Approved Extensions	0 days
Current Contract Completion Date:	1/3/2017	Total Contract Time	120 days
Estimate Cut Off Date:	10/31/2016	Spent Days	55 days
Date of Estimate:	10/31/2016	Days Remaining	65 days
		Rain Days to Date	3 days

A. Contract Amount to Date:

1. Contract Price:		\$	1,299,662.06
2. Approved Change Orders:	1	\$	8,932.00
		\$	-
		\$	-
Total Changes to Date:		\$	8,932.00
Total Contract Amount:		\$	1,308,594.06

B. Earnings to Date:

1. Previous Work Completed:	16%	Previous Earnings:	\$ 211,449.38
2. Work Completed this Period:	21%	Earnings this Period:	\$ 276,714.00
3. Work Completed to Date:	37%		\$ -
4. Materials On Site:		Total Earnings:	\$ 488,163.38

C. Reductions:

1. Retainage:	10% of	\$ 488,163.38	\$ 48,816.34
		Total Payments Due:	\$ 439,347.04
		Less Previous Payments:	\$ 190,304.44
		Total Amount Due Contractor This Estimate/Invoice:	\$ 249,042.60

The undersigned Contractor certifies that to the best of his knowledge, information and belief that the Work has has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

Prepared By: [Signature] Date: 10/31/2016
Contractor

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.

Approved By: [Signature] Date: 11/15/2014
Project Representative

Approved By: [Signature] Date: 11/17/2016
Asst. County Engineer - Projects

PAY ESTIMATE: #2
PROJECT: KATY GASTON
JOB # 1614

CONTRACTOR'S AFFIDAVIT AND RELEASE

STATE OF TEXAS
COUNTY OF FORT BEND

For and in consideration of the sum of **\$249,042.60**, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for **KATY GASTON ROAD FROM WESTPARK DRIVE (F.M. 1093) TO SUMMERSET RIDGE LANE**, and represented by payment request dated **October 31, 2016** covering all such work from **10/1/16 to 10/31/16** less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless **FORT BEND COUNTY** against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by **FORT BEND COUNTY IN FORT BEND COUNTY**, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

AMOUNT OF ORIGINAL CONTRACT: \$1,299,662.06

CHANGE ORDERS -	Add	CO 1	\$8,932.00	
			\$0.00	
			\$0.00	
			\$0.00	
	Deduct			\$8,932.00
CHANGE ORDERS TOTAL				\$1,308,594.06
TOTAL ADJUSTED CONTRACT:				

Value of Completed Work	\$488,163.38
Less Retention 10%	\$48,816.34
Net value of Completed Work	\$439,347.04


AMOUNT OF PREVIOUS INVOICES:	\$190,304.44	
AMOUNT DUE THIS INVOICE:	\$249,042.60	
TOTAL INVOICED TO DATE:		\$439,347.04
CONTRACT BALANCE:		\$869,247.02

Amount Retainage This Invoice	\$27,671.40
Amount Retainage Previous	\$21,144.94
Total Retainage to Date	\$48,816.34

ALLGOOD CONSTRUCTION COMPANY, INCORPORATED
By: *[Signature]*
Sterling Moore/President

STATE OF TEXAS
COUNTY OF FORT BEND

This Instrument was acknowledged before me on Oct. 31, 2016, by Sterling Moore, President of Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation. Sworn to and subscribed before me, a notary public on this the 31 day of Oct, 2016.



Kelsie Moore
Notary Public for the State of Texas
My Commission Expires: 5/8/18

ALLGOOD CONSTRUCTION CO., INC. - KATY GASTON - FBC-PAY ESTIMATE NO 2

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
A. SITE PREPARATION										
1	REMOBILIZATION	LS	1.00		\$ 2,700.00	\$0.00	1.00	1.00	\$2,700.00	100%
2	FT. BEND COUNTY PROJECT SIGN (FURNISH, INSTALL AND REMOVE)	EA	2.00		\$ 702.00	\$0.00	2.00	2.00	\$1,404.00	100%
3	CLEARING AND GRUBING	LS	1.00		\$ 1,080.00	\$0.00	1.00	1.00	\$1,080.00	100%
4	REMOVING OLD CONCRETE PAVEMENT (INCLUDES DRIVEWAYS)	SY	255.00		\$ 12.96	\$0.00			\$0.00	0%
5	REMOVING OLD CONCRETE SIDEWALK	SY	361.00		\$ 12.96	\$0.00	361.00	361.00	\$4,678.56	100%
6	REMOVING OLD CONCRETE MONOLITHIC CURB NAD	LF	145.00		\$ 2.16	\$0.00			\$0.00	0%
7	GUTTER	EA	2.00		\$ 270.00	\$0.00	1.00	1.00	\$270.00	50%
8	ROADWAY EXCAVATION (INCLUDING 3" STRIPPING)	CY	6,017.00	4,000.00	\$ 4.75	\$19,000.00		4,000.00	\$19,000.00	66%
9	REMOVE AND DIPOSE OF EXISTING, CONCRETE OR METAL PIPE (18"-36")	LF	930.00		\$ 10.80	\$0.00	930.00	930.00	\$10,044.00	100%
10	ADJUSTING INLETS	EA	1.00		\$ 378.00	\$0.00			\$0.00	0%
11	REMOVING OLD STRUCTURES-INLETS (ALL DEPTHS)	EA	4.00	3.00	\$ 270.00	\$810.00		3.00	\$810.00	75%
12	REMOVING OLD STRUCTURES-SAFETY END TREATMENTS	EA	6.00	2.00	\$ 270.00	\$540.00		2.00	\$540.00	33%
13	REMOVE AND RELOCATE TRAFFIC SIGNS, MAIL BOXES, ROADWAY SIGNS	LS	1.00	0.50	\$ 540.00	\$270.00		0.50	\$270.00	50%
14	REMOVE AND DIPOSE OF EXISTING ASPHALTIC SURFACE AND BASE MATERIAL (INCLUDES DRIVEWAYS)	SY	10,182.00	4,200.00	\$ 2.38	\$9,996.00		4,200.00	\$9,996.00	41%
SUBTOTAL SITE PREPARATION						\$30,616.00			\$50,792.56	
B. SUBGRADE AND PAVING										
15	HYDRATED LIME (SLURRY APPLIED) FOR STABILIZATION (60% BY DRY WEIGHT)	TON	223.00	95.00	\$ 167.40	\$15,903.00		95.00	\$15,903.00	43%
16	LIME STABILIZED SUBGRADE, 2 MANIPULATIONS AT 6" DEPTH	SY	16,885.00	4,800.00	\$ 2.38	\$11,424.00		4,800.00	\$11,424.00	28%
17	REINFORCED CONCRETE PAVEMENT - 8" DEPTH	SY	13,273.00	4,300.00	\$ 42.63	\$183,309.00		4,300.00	\$183,309.00	32%
18	REINFORCED CONCRETE PAVEMENT, HIGH EARLY STRENGTH- 8" DEPTH	SY	2,525.00		\$ 53.43	\$0.00			\$0.00	0%
19	6" CONCRETE CURB	LF	9,953.00		\$ 2.38	\$0.00			\$0.00	0%
20	4-1/2" CONCRETE ADA RAMP	EA	9.00		\$ 918.00	\$0.00			\$0.00	0%
21	4-1/2" CONCRETE SIDEWALK	SY	940.00		\$ 43.74	\$0.00			\$0.00	0%
22	ESPLANADES, MEDIANS, AND DIRECTIONAL ISLANDS	SY	21.00		\$ 64.80	\$0.00			\$0.00	0%
23	COLOR CONCRETE MEDIANS (BLACK)	SY	21.00		\$ 5.40	\$0.00			\$0.00	0%
SUBTOTAL SUBGRADE AND PAVING						\$210,636.00			\$210,636.00	

ALLGOOD CONSTRUCTION CO., INC. - KATY GASTON - FBC-PAY ESTIMATE NO 2

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
C. STORM SEWER										
24	TRENCH SAFETY SYSTEMS, 5' TO 10' DEPTH	LF	2,266.00		\$ 0.11	\$0.00	1,942.00	1,942.00	\$213.62	86%
25	REINFORCED CONCRETE PIPE, C76, CLASS III, RUBBER GASKET (24")	LF	486.00		\$ 48.57	\$0.00	172.00	172.00	\$8,354.04	35%
26	REINFORCED CONCRETE PIPE, C76, CLASS III, RUBBER GASKET (36")	LF	1,780.00		\$ 87.22	\$0.00	1,770.00	1,770.00	\$154,379.40	99%
27	PRECAST CONCRETE SHALLOW MANHOLE, WITH A DEPTH LESS THAN 6 FEET	EA	6.00		\$ 1,906.20	\$0.00	6.00	6.00	\$11,437.20	100%
28	TYPE "H-2" INLET	EA	5.00		\$ 1,922.40	\$0.00	2.00	2.00	\$3,844.80	40%
29	TYPE "H-2" MODIFIED INLET	EA	5.00		\$ 2,030.40	\$0.00	1.00	1.00	\$2,030.40	20%
	SUBTOTAL STORM SEWER ITEMS					\$0.00			\$180,259.46	
D. TRAFFIC CONTROL										
30	WORK ZONE PAVEMENT MARKINGS 4" WHITE/SOLID(REMOVABLE) FURNISHED-APPLIED & REMOVED	LF	3,821.00	1,000.00	\$ 0.67	\$670.00		1,000.00	\$670.00	26%
31	WORK ZONE PAVEMENT MARKINGS 8" WHITE/SOLID(REMOVABLE) FURNISHED-APPLIED & REMOVED	LF	37.00	20.00	\$ 1.34	\$26.80		20.00	\$26.80	54%
32	WORK ZONE PAVEMENT MARKINGS 24" WHITE/SOLID(REMOVABLE) FURNISHED-APPLIED & REMOVED	LF	20.00	10.00	\$ 4.02	\$40.20		10.00	\$40.20	50%
33	WORK ZONE PAVEMENT MARKINGS 4" YELLOW/SOLID(REMOVABLE) FURNISHED-APPLIED & REMOVED	LF	12,889.00	6,000.00	\$ 0.67	\$4,020.00		6,000.00	\$4,020.00	47%
34	WORK ZONE PAVEMENT MARKINGS 24" YELLOW/SOLID(REMOVABLE) FURNISHED-APPLIED & REMOVED	LF	1,014.00		\$ 2.16	\$0.00		-	\$0.00	0%
35	WORK ZONE PAVEMENT MARKINGS 4" WHITE/DASHED (REMOVABLE) FURNISHED-APPLIED & REMOVED (4' OVER 8')	LF	3,971.00		\$ 0.70	\$0.00		-	\$0.00	0%
36	WORK ZONE PAVEMENT MARKINGS 8" WHITE/DASHED (REMOVABLE) FURNISHED-APPLIED & REMOVED (4' OVER 8')	LF	236.00		\$ 1.37	\$0.00		-	\$0.00	0%
37	TRAFFIC CONTROL-FURNISH - INSTALL & REMOVE	MON	5.00	1.00	\$ 1,944.00	\$1,944.00	1.00	2.00	\$3,888.00	40%
38	CONSTRUCTION DETOURS FOR TWO WAY TRAFFIC (6" BLACK BASE) FOR INSTALLING-MAINTAINING & REMOVAL	SY	905.00		\$ 35.10	\$0.00		-	\$0.00	0%
39	LOW PROFILE CONCRETE BARRIER TYPE I (FURNISH AND INSTALL)	LF	700.00	700.00	\$ 21.60	\$15,120.00		700.00	\$15,120.00	100%
40	LOW PROFILE CONCRETE BARRIER TYPE I (RELOCATE)	LF	640.00		\$ 5.40	\$0.00		-	\$0.00	0%
41	LOW PROFILE CONCRETE BARRIER TYPE I (RELOCATE)	LF	700.00		\$ 5.40	\$0.00		-	\$0.00	0%

ALLGOOD CONSTRUCTION CO., INC. - KATY GASTON - FBC-PAY ESTIMATE NO 2

NO	DESCRIPTION	UNIT	CONF QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
42	LOW PROFILE CONCRETE BARRIER TYPE 2 (FURNISH AND INSTALL)	LF	40.00	20.00	\$ 21.60	\$432.00		20.00	\$432.00	50%
43	LOW PROFILE CONCRETE BARRIER TYPE 2 (RELOCATE)	LF	20.00		\$ 10.80	\$0.00		-	\$0.00	0%
44	LOW PROFILE CONCRETE BARRIER TYPE 2 (RELOCATE)	LF	40.00		\$ 10.80	\$0.00		-	\$0.00	0%
SUBTOTAL TRAFFIC CONTROL ITEMS						\$22,253.00			\$24,197.00	
E.	SIGNING AND PAVEMENT MARKING									
45	ALUMINUM SIGNS (GROUND MOUNTED)- FURNISH & INSTALL	EA	11.00		\$ 378.00	\$0.00		-	\$0.00	0%
46	REFLECTORIZED PAVEMENT MARKINGS TYPE 12" LF YELLOW/SOLID, FOR 6" CURB PER DETAIL "D"	LF	240.00		\$ 1.24	\$0.00		-	\$0.00	0%
47	FURNISH & APPLIED REFLECTORIZED PAVEMENT MARKINGS TYPE 1 (THERMOPLASTIC) 24" WHITE/SOLID-FURNISH & APPLIED	LF	191.00		\$ 6.26	\$0.00		-	\$0.00	0%
48	REFLECTORIZED PAVEMENT MARKINGS TYPE 1 (THERMOPLASTIC) 4" YELLOW/SOLID-FURNISH & APPLIED	LF	930.00		\$ 0.70	\$0.00		-	\$0.00	0%
49	REFLECTORIZED PAVEMENT MARKINGS TYPE 1 (THERMOPLASTIC) 4" WHITE/DASHED-FURNISH & APPLIED (15' OVER 40')	LF	4,662.00		\$ 0.73	\$0.00		-	\$0.00	0%
50	REFLECTORIZED PAVEMENT MARKINGS TYPE 1 (THERMOPLASTIC) 8" WHITE/SOLID-FURNISH & APPLIED	LF	240.00		\$ 1.62	\$0.00		-	\$0.00	0%
51	REFLECTORIZED PAVEMENT MARKINGS TYPE 1 (THERMOPLASTIC) SINGLE ARROW - FURNISH & APPLIED	EA	2.00		\$ 145.80	\$0.00		-	\$0.00	0%
52	REFLECTORIZED PAVEMENT MARKINGS TYPE 1 (THERMOPLASTIC) SINGLE ARROW RIGHT - FURNISH & APPLIED	EA	1.00		\$ 145.80	\$0.00		-	\$0.00	0%
53	REFLECTORIZED PAVEMENT MARKINGS TYPE 1 (THERMOPLASTIC) WORD ONLY - FURNISH & APPLIED	EA	3.00		\$ 135.00	\$0.00		-	\$0.00	0%
54	REFLECTORIZED PAVEMENT MARKERS TYPE I-C FURNISH & INSTALL	EA	48.00		\$ 4.32	\$0.00		-	\$0.00	0%
55	REFLECTORIZED PAVEMENT MARKERS TYPE II-C-R FURNISH & INSTALL	EA	117.00		\$ 4.32	\$0.00		-	\$0.00	0%
56	NON-REFLECTORIZED CERAMIC TRAFFIC BUTTONS (WHITE)-FURNISH & INSTALL	EA	48.00		\$ 4.32	\$0.00		-	\$0.00	0%
SIGNING AND PAVEMENT MARKING ITEMS						\$0.00			\$0.00	

ALLGOOD CONSTRUCTION CO., INC. - KATY GASTON - FBC-PAY ESTIMATE NO 2

NO	DESCRIPTION	UNIT	CONF QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
F.	STORM WATER POLLUTION PREVENTION									
57	SODING FOR EROSION CONTROL AND STABILIZATION	LF	2,900.00		\$ 0.54	\$0.00		-	\$0.00	0%
58	HYDRO-MULCH SEEDING	AC	2.00		\$ 1,350.00	\$0.00		-	\$0.00	0%
59	REINFORCED FILTER FABRIC BARRIER (60% OF UNIT COST FOR FURNISH AND INSTALLATION AND 40% OF UNIT COST FOR REMOVAL)	LF	515.00		\$ 1.35	\$0.00	200.00	200.00	\$270.00	39%
60	INLET PROTECTION BARRIER (STAGE I WITH FIBER ROLS; (60% OF UNIT COST FOR FURNISH AND INSTALLATION AND 40% OF UNIT COST FOR REMOVAL)	EA	13.00		\$ 48.60	\$0.00	8.00	8.00	\$388.80	62%
61	STABILIZED CONSTRUCTION ACCESS TYPE 1 ROCK	SY	112.00		\$ 11.88	\$0.00	112.00	112.00	\$1,330.56	100%
62	CONCRETE TRUCK WASHOUT STRUCTURES (60% OF UNIT COST FOR FURNISH AND INSTALLATION AND 40% OF UNIT COST FOR REMOVAL)	LS	1.00	0.50	\$ 918.00	\$459.00		0.50	\$459.00	50%
63	INLET PROTECTION BARRIER (FOR STAGE II INLETS, EA GRAVEL BAGS 60% OF UNIT COST FOR FURNISH AND INSTALLATION AND 40% OF UNIT COST FOR REMOVAL)	EA	13.00		\$ 10.80	\$0.00		-	\$0.00	0%
64	SWPPP INSPECTION MAINTENANCE (MIN. BID- \$6,000/MONTH)	MO	5.00	1.00	\$ 6,000.00	\$6,000.00	1.00	2.00	\$12,000.00	40%
65	TPDES GENERAL PERMIT NO. TXR150000, NOTICE OF INTENT (NOI) APPLICATION FEES (CONTRACTOR'S NOI FEE & HARRIS COUNTY'S NOI FEE, EACH SHALL BE SET PRICE OF \$325.00)	EA	2.00		\$ 540.00	\$0.00	2.00	2.00	\$1,080.00	100%
SUBTOTAL STORM WATER POLLUTION PREVENTION ITEMS						\$6,459.00			\$15,528.36	
G.	EXTRA WORK									
66	SEAL SLAB, GLASS D CONCRETE 7" THICKNESS (MIN. BID \$25.00/SY)	SY	200.00		\$ 25.00	\$0.00		-	\$0.00	0%
67	WELL POINTING SYSTEM (MIN. BID \$15.00/LF)	LF	500.00		\$ 15.00	\$0.00		-	\$0.00	0%
68	CONSTRUCTION SAFETY FENCE	LF	1,000.00		\$ 2.00	\$0.00		-	\$0.00	0%
69	MOWING PROJECT SITE	CYCLI	4.00		\$ 540.00	\$0.00		-	\$0.00	0%
70	UNIFORM PEACE OFFICER (MINIMUM \$25.00/HR)	HR	200.00		\$ 25.00	\$0.00		-	\$0.00	0%
71	ELECTRICAL RISER RELOCATION FOR PROPERTY OWNER (CUSTOMER OWNED)- CONNECTION TO CENTER POINT ENERGY ELECTRICAL SERVICES- SINGLE PHASE, 120 VOLT 3- WIRE ELECTRICAL SERVICES	LF	50.00		\$ 12.96	\$0.00		-	\$0.00	0%

ALLGOOD CONSTRUCTION CO., INC. - KATY GASTON - FBC-PAY ESTIMATE NO 2

NO	DESCRIPTION	UNIT	CONT QTY	QTY THIS MO	CONTRACT UNIT PRICE	TOTAL AMT THIS MO	QTY PREV MO	TOTAL QTY TO DATE	TOTAL AMT TO DATE	% COMPL
----	-------------	------	----------	-------------	---------------------	-------------------	-------------	-------------------	-------------------	---------

72 ELECTRICAL RISER RELOCATION FOR PROPERTY OWNER (CUSTOMER OWNED)- CONNECTION TO CENTER POINT ENERGY ELECTRICAL SERVICES THREE PHASE (COMMERCIAL CUSTOMER) ELECTRICAL SERVICES

\$ 25.92

50.00

LF

\$0.00

\$0.00

0%

SUBTOTAL EXTRA WORK ITEMS

\$0.00

\$0.00

H. CHANGE ORDER 1

73	REMOVE AND REPLACE CONCRETE FENCE	LS	1.00	0.5	\$ 1,250.00	\$625.00		0.50	\$625.00	50%
74	REMOVE AND REPLACE LANDSCAPING	LS	1.00	0.5	\$ 750.00	\$375.00		0.50	\$375.00	50%
75	INSTALL, MAINTAIN, AND REMOVE CRUSHED CONCRETE SIDEWALK	LS	1.00	0.5	\$ 1,500.00	\$750.00		0.50	\$750.00	50%
76	TEMPORARY BI-PASS AND PERMANENT RELOCATION FOR EXISTING SANITARY SEWER FROM SEWER PLANT	LS	1.00	1	\$ 5,000.00	\$5,000.00		1.00	\$5,000.00	100%

SUBTOTAL CHANGE ORDER ITEMS

\$6,750.00

\$6,750.00

A. SITE PREPARATION

B.	SUBGRADE AND PAVING				\$30,616.00	\$210,636.00			\$50,792.56	
C.	STORM SEWER				\$0.00	\$0.00			\$210,636.00	
D.	TRAFFIC CONTROL				\$22,253.00	\$22,253.00			\$180,259.46	
E.	SIGNING AND PAVEMENT MARKING				\$0.00	\$0.00			\$24,197.00	
F.	STORM WATER POLLUTION PREVENTION				\$6,459.00	\$6,459.00			\$15,528.36	
G.	EXTRA WORK				\$0.00	\$0.00			\$0.00	
H.	CHANGE ORDER 1				\$6,750.00	\$6,750.00			\$6,750.00	
	GRAND TOTAL FOR ITEMS (A TO G)				\$276,714.00	\$276,714.00			\$488,163.38	

TOTAL

Total This Month

Project to Date

276,714.00

488,163.38

37%

GRAND TOTAL

APPROVED: _____

DATE: _____