

GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183
800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

INVOICE

Page 1 of 2

Invoice Date: 05/20/2016
Invoice No: 16-5-000079

Client Address: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
(281) 633-7514
301 Jackson Street, Suite 400
Richmond, TX. 77469
mdessens@spi-eng.com
(281) 633-7514

Account No.: FBC

Project No: 15-2011

Project Desc.: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2, Paving and
Drainage Improvements, County of Fort Bend,
Richmond, Texas

===== Invoice Summary by Billing Code =====

	Unit Rate	Qty	Amount
10700 - Technician ACI	\$65.00	47.50	\$3,087.50
10700-2 - Technician ACI - OT	\$97.50	6.00	\$585.00
10900 - Project Engineer Review	\$183.00	3.50	\$640.50
11160 - Vehicle (Pick-up Truck) Charge	\$10.00	47.50	\$475.00
30100 - Compressive Strength Cyliner Test hold each ASTM	\$17.00	16.00	\$272.00
92300 - OMD Standad Compaction	\$204.00	1.00	\$204.00
92601 - Percent Solids in Lime Slurry	\$43.00	1.00	\$43.00
95100 - Nuclear Density Equipment Rental	\$10.50	16.00	\$168.00
Total for this Invoice:			\$5,475.00


we

===== Invoice Detail by Report =====

Report No.	Sampled	Qty	Billing Code	Unit Measure	Unit Rate	Amount
168	04/26/2016	7.50	10700 - Technician ACI	hour	\$65.00	\$487.50
168	04/26/2016	0.50	10900 - Project Engineer Review	Hour	\$183.00	\$91.50
168	04/26/2016	7.50	11160 - Vehicle (Pick-up Truck) Charge	hour	\$10.00	\$75.00
168	04/26/2016	4.00	30100 - Compressive Strength Cyliner Test hold each ASTM	each	\$17.00	\$68.00
Report Number 168 for a Subtotal of:						\$722.00
169	04/27/2016	4.00	10700 - Technician ACI	hour	\$65.00	\$260.00
169	04/27/2016	0.50	10900 - Project Engineer Review	Hour	\$183.00	\$91.50
169	04/27/2016	4.00	11160 - Vehicle (Pick-up Truck) Charge	hour	\$10.00	\$40.00
Report Number 169 for a Subtotal of:						\$391.50
170	05/12/2016	8.00	10700 - Technician ACI	hour	\$65.00	\$520.00
170	05/12/2016	3.00	10700-2 - Technician ACI - OT	hour	\$97.50	\$292.50
170	05/12/2016	0.50	10900 - Project Engineer Review	Hour	\$183.00	\$91.50
170	05/12/2016	8.00	11160 - Vehicle (Pick-up Truck) Charge	hour	\$10.00	\$80.00

REMIT TO: DAE & ASSOCIATES, LTD
dba GEOTECH ENGINEERING AND TESTING
800 VICTORIA DRIVE
Houston, Texas 77022-2908

*Invoice is due on presentation



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183
800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

INVOICE

Page 2 of 2


Invoice Date: 05/20/2016
Invoice No: 16-5-000079

===== Invoice Detail by Report =====

Report No.	Sampled	Qty	Billing Code	Unit Measure	Unit Rate	Amount
170	05/12/2016	8.00	95100 - Nuclear Density Equipment Rental	hour	\$10.50	\$84.00
Report Number 170 for a Subtotal of:						\$1,068.00
171	05/13/2016	7.00	10700 - Technician ACI	hour	\$65.00	\$455.00
171	05/13/2016	0.50	10900 - Project Engineer Review	Hour	\$183.00	\$91.50
171	05/13/2016	7.00	11160 - Vehicle (Pick-up Truck) Charge	hour	\$10.00	\$70.00
171	05/13/2016	1.00	92601 - Percent Solids in Lime Slurry	each	\$43.00	\$43.00
Report Number 171 for a Subtotal of:						\$659.50
172	05/17/2016	8.00	10700 - Technician ACI	hour	\$65.00	\$520.00
172	05/17/2016	2.00	10700-2 - Technician ACI - OT	hour	\$97.50	\$195.00
172	05/17/2016	0.50	10900 - Project Engineer Review	Hour	\$183.00	\$91.50
172	05/17/2016	8.00	11160 - Vehicle (Pick-up Truck) Charge	hour	\$10.00	\$80.00
172	05/17/2016	4.00	30100 - Compressive Strength Cyliner Test hold each ASTM	each	\$17.00	\$68.00
Report Number 172 for a Subtotal of:						\$954.50
173	05/18/2016	8.00	10700 - Technician ACI	hour	\$65.00	\$520.00
173	05/18/2016	1.00	10700-2 - Technician ACI - OT	hour	\$97.50	\$97.50
173	05/18/2016	0.50	10900 - Project Engineer Review	Hour	\$183.00	\$91.50
173	05/18/2016	8.00	11160 - Vehicle (Pick-up Truck) Charge	hour	\$10.00	\$80.00
173	05/18/2016	4.00	30100 - Compressive Strength Cyliner Test hold each ASTM	each	\$17.00	\$68.00
173	05/18/2016	1.00	92300 - OMD Standad Compaction	each	\$204.00	\$204.00
173	05/18/2016	8.00	95100 - Nuclear Density Equipment Rental	hour	\$10.50	\$84.00
Report Number 173 for a Subtotal of:						\$1,145.00
174	05/20/2016	5.00	10700 - Technician ACI	hour	\$65.00	\$325.00
174	05/20/2016	0.50	10900 - Project Engineer Review	Hour	\$183.00	\$91.50
174	05/20/2016	5.00	11160 - Vehicle (Pick-up Truck) Charge	hour	\$10.00	\$50.00
174	05/20/2016	4.00	30100 - Compressive Strength Cyliner Test hold each ASTM	each	\$17.00	\$68.00
Report Number 174 for a Subtotal of:						\$534.50
Total for this Invoice:						\$5,475.00

REMIT TO: DAE & ASSOCIATES, LTD
dba GEOTECH ENGINEERING AND TESTING
800 VICTORIA DRIVE
Houston, Texas 77022-2908

*Invoice is due on presentation



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183

800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

Report On: General Report

Work Order: 3706

Project No: 15-2011

Page 1 of 1

Client: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
Fort Bend c/o Schaumburg & Polk
301 Jackson Street, Suite 400
Richmond, TX 77469

Project: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2,
Paving and Drainage Improvements,
County of Fort Bend, Richmond, Texas

Engineer: Kelly R. Kaluza & Associates, Inc.

Report Date: 04/26/2016
Report No: 168 Version 5
Test Date: 04/26/2016
Technician: Hurd, Darrell

Subject: Concrete Testing

A GET Technician was dispatched to the above referenced project site to conduct the following:

- Concrete testing - One (1) set of four (4) cylinders were cast for the concrete placed for sidewalk. Field tests were performed on slump, concrete air content, concrete temperature and ambient temperature.


Charge: Fort Bend County c/o Schaumburg & Polk Attn: Mr. Wesley Crawford

Invoice: 16-5-000079

		Charges for this Report			
Quantity	Billing Code	Description	Unit Price	Unit	Amount
7.50	10700	Technician ACI	\$65.00	hour	\$487.50
0.50	10900	Project Engineer Review	\$183.00	Hour	\$91.50
7.50	11160	Vehicle (Pick-up Truck) Charge	\$10.00	hour	\$75.00
4.00	30100	Compressive Strength Cyliner Test hold each ASTM	\$17.00	each	\$68.00
Total:					\$722.00

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES INDICATED AND TO THE SAMPLE(S) TESTED AND/OR OBSERVED AND ARE NOT NECESSARILY INDICATIVE OF THE QUALITIES OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS OR PROCEDURES, NOR DO THEY REPRESENT AN ONGOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE NOT TO BE REPRODUCED WITHOUT WRITTEN PERMISSION.

REPORT CREATED BY ElmTree SYSTEM



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183

800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

Report On: General Report

Work Order: 3707

Project No: 15-2011

Page 1 of 1

Client: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
Fort Bend c/o Schaumburg & Polk
301 Jackson Street, Suite 400
Richmond, TX 77469

Project: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2,
Paving and Drainage Improvements,
County of Fort Bend, Richmond, Texas

Engineer: Kelly R. Kaluza & Associates, Inc.

Report Date: 04/27/2016
Report No: 169 Version 5
Test Date: 04/27/2016
Technician: Hurd, Darrell

Subject: Concrete Testing & Cylinder Pick-Up

A GET Technician was dispatched to the above referenced project site to conduct the following:

- Cylinder pick up - Four (4) concrete cylinder samples which were made on 4-26-16 were picked up. The samples were brought to the laboratory for curing and compressive strength testing at designated dates.

On this date, our representative visited the above referenced project site to perform the scheduled concrete testing. After arrival to the job site, the task was cancelled and postponed by the contractor representative due to rain.

Charge: Fort Bend County c/o Schaumburg & Polk Attn: Mr. Wesley Crawford


Invoice: 16-5-000079

Charges for this Report

Quantity	Billing Code	Description	Unit Price	Unit	Amount
4.00	10700	Technician ACI	\$65.00	hour	\$260.00
0.50	10900	Project Engineer Review	\$183.00	Hour	\$91.50
4.00	11160	Vehicle (Pick-up Truck) Charge	\$10.00	hour	\$40.00
Total:					\$391.50

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES INDICATED AND TO THE SAMPLE(S) TESTED AND/OR OBSERVED AND ARE NOT NECESSARILY INDICATIVE OF THE QUALITIES OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS OR PROCEDURES, NOR DO THEY REPRESENT AN ONGOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE NOT TO BE REPRODUCED WITHOUT WRITTEN PERMISSION.

REPORT CREATED BY ElmTree SYSTEM



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183

800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

Report On: General Report

Work Order: 3841

Project No: 15-2011

Page 1 of 1

Client: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
Fort Bend c/o Schaumburg & Polk
301 Jackson Street, Suite 400
Richmond, TX 77469

Project: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2,
Paving and Drainage Improvements,
County of Fort Bend, Richmond, Texas

Engineer: Kelly R. Kaluza & Associates, Inc.

Report Date: 05/12/2016
Report No: 170 Version 5
Test Date: 05/12/2016
Technician: Adelagun, Jeff

Subject: Compaction Testing and Proof roll observation

A GET Technician was dispatched to the above referenced project site to conduct the following:

- Compaction testing - Compaction tests were performed on the subgrade of right turn lane from FM762 to Golfview Drive. Based on the field test results, the percent compaction values obtained met or exceeded 95% of maximum dry density as determined by standard laboratory procedure (ASTM D698).
- Our representative observed proof rolling of the subgrade at the intersection of FM 762 and Golfview in the Right Turning Lane (RTL), to delineate soft, wet and/or weak areas. Proof rolling was performed utilizing a fully loaded dump truck. The proof rolling of the subgrade was found to be satisfactory with no weak or soft spots. Proof-roll test was accepted.

Charge: Fort Bend County c/o Schaumburg & Polk Attn: Mr. Wesley Crawford

Invoice: 16-5-000079

Charges for this Report					
Quantity	Billing Code	Description	Unit Price	Unit	Amount
8.00	10700	Technician ACI	\$65.00	hour	\$520.00
3.00	10700-2	Technician ACI - OT	\$97.50	hour	\$292.50
0.50	10900	Project Engineer Review	\$183.00	Hour	\$91.50
8.00	11160	Vehicle (Pick-up Truck) Charge	\$10.00	hour	\$80.00
8.00	95100	Nuclear Density Equipment Rental	\$10.50	hour	\$84.00
Total:					\$1,068.00

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES INDICATED AND TO THE SAMPLE(S) TESTED AND/OR OBSERVED AND ARE NOT NECESSARILY INDICATIVE OF THE QUALITIES OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS OR PROCEDURES, NOR DO THEY REPRESENT AN ONGOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE NOT TO BE REPRODUCED WITHOUT WRITTEN PERMISSION.

REPORT CREATED BY ElmTree SYSTEM



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183

800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

Report On: General Report

Work Order: 3864

Project No: 15-2011

Page 1 of 1

Client: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
Fort Bend c/o Schaumburg & Polk
301 Jackson Street, Suite 400
Richmond, TX 77469

Project: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2,
Paving and Drainage Improvements,
County of Fort Bend, Richmond, Texas

Engineer: Kelly R. Kaluza & Associates, Inc.

Report Date: 05/13/2016
Report No: 171 Version 5
Test Date: 05/13/2016
Technician: Adelagun, Jeff

Subject: Sample Pick Up

A GET Technician was dispatched to the above referenced project site to conduct the following:

- Sample pick up - A sample of lime slurry was picked up for laboratory testing to evaluate the percent solids. The sample obtained was:

Sample No:
16-353

Location:
Paving

Description:
Lime Slurry

Charge: Fort Bend County c/o Schaumburg & Polk Attn: Mr. Wesley Crawford

Invoice: 16-5-000079

Charges for this Report					
Quantity	Billing Code	Description	Unit Price	Unit	Amount
7.00	10700	Technician ACI	\$65.00	hour	\$455.00
0.50	10900	Project Engineer Review	\$183.00	Hour	\$91.50
7.00	11160	Vehicle (Pick-up Truck) Charge	\$10.00	hour	\$70.00
1.00	92601	Percent Solids in Lime Slurry	\$43.00	each	\$43.00
Total:					\$659.50

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES INDICATED AND TO THE SAMPLE(S) TESTED AND/OR OBSERVED AND ARE NOT NECESSARILY INDICATIVE OF THE QUALITIES OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS OR PROCEDURES, NOR DO THEY REPRESENT AN ONGOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE NOT TO BE REPRODUCED WITHOUT WRITTEN PERMISSION.

REPORT CREATED BY ElmTree SYSTEM



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183

800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

Report On: General Report

Work Order: 3888

Project No: 15-2011

Page 1 of 1

Client: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
Fort Bend c/o Schaumburg & Polk
301 Jackson Street, Suite 400
Richmond, TX 77469

Project: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2,
Paving and Drainage Improvements,
County of Fort Bend, Richmond, Texas

Engineer: Kelly R. Kaluza & Associates, Inc.

Report Date: 05/17/2016
Report No: 172 Version 5
Test Date: 05/17/2016
Technician: Adelagun, Jeff

Subject: Concrete testing and Field Gradation

A GET Technician was dispatched to the above referenced project site to conduct the following:

- Concrete testing - One (1) set of four (4) cylinders were cast from the concrete mix placed for driveway/ walkway. Field tests were performed on slump, concrete air content, concrete temperature and ambient temperature.
- Field Gradation- Gradation of the stabilized subgrade soils was performed and results are shown in the included page.

Charge: Fort Bend County c/o Schaumburg & Polk Attn: Mr. Wesley Crawford

Invoice: 16-5-000079

		Charges for this Report			
Quantity	Billing Code	Description	Unit Price	Unit	Amount
8.00	10700	Technician ACI	\$65.00	hour	\$520.00
2.00	10700-2	Technician ACI - OT	\$97.50	hour	\$195.00
0.50	10900	Project Engineer Review	\$183.00	Hour	\$91.50
8.00	11160	Vehicle (Pick-up Truck) Charge	\$10.00	hour	\$80.00
4.00	30100	Compressive Strength Cyliner Test hold each ASTM	\$17.00	each	\$68.00
Total:					\$954.50

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES INDICATED AND TO THE SAMPLE(S) TESTED AND/OR OBSERVED AND ARE NOT NECESSARILY INDICATIVE OF THE QUALITIES OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS OR PROCEDURES, NOR DO THEY REPRESENT AN ONGOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE NOT TO BE REPRODUCED WITHOUT WRITTEN PERMISSION.

REPORT CREATED BY ElmTree SYSTEM



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183

800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

Report On: General Report

Work Order: 3900

Project No: 15-2011

Page 1 of 1

Client: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
Fort Bend c/o Schaumburg & Polk
301 Jackson Street, Suite 400
Richmond, TX 77469

Project: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2,
Paving and Drainage Improvements,
County of Fort Bend, Richmond, Texas

Engineer: Kelly R. Kaluza & Associates, Inc.

Report Date: 05/18/2016
Report No: 173 Version 3
Test Date: 05/18/2016
Technician: Adelagun, Jeff

Subject:

A GET Technician was dispatched to the above referenced project site to conduct the following:

- Concrete testing - One (1) set of four (4) cylinders were cast from the concrete mix placed for driveway. Field tests were performed on slump, concrete content, concrete temperature and ambient temperature.
- Compaction testing - Compaction tests were performed on subgrade. Based on the field test results, the percent compaction values obtained met or exceeded 95% of maximum dry density as determined by standard laboratory procedure (ASTM D698).
- Sample pick up - A sample of limestone base was picked up for laboratory testing to evaluate the proctor value. The sample obtained was:

Sample No:
16-355

Location:
2209 Dowling

Description:
Lime stone Base


Charge: Fort Bend County c/o Schaumburg & Polk Attn: Mr. Wesley Crawford

Invoice: 16-5-000079

Charges for this Report					
Quantity	Billing Code	Description	Unit Price	Unit	Amount
8.00	10700	Technician ACI	\$65.00	hour	\$520.00
1.00	10700-2	Technician ACI - OT	\$97.50	hour	\$97.50
0.50	10900	Project Engineer Review	\$183.00	Hour	\$91.50
8.00	11160	Vehicle (Pick-up Truck) Charge	\$10.00	hour	\$80.00
4.00	30100	Compressive Strength Cyliner Test hold each ASTM	\$17.00	each	\$68.00
1.00	92300	OMD Standad Compaction	\$204.00	each	\$204.00
8.00	95100	Nuclear Density Equipment Rental	\$10.50	hour	\$84.00
Total:					\$1,145.00

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES INDICATED AND TO THE SAMPLE(S) TESTED AND/OR OBSERVED AND ARE NOT NECESSARILY INDICATIVE OF THE QUALITIES OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS OR PROCEDURES, NOR DO THEY REPRESENT AN ONGOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE NOT TO BE REPRODUCED WITHOUT WRITTEN PERMISSION.

REPORT CREATED BY ElmTree SYSTEM



GEOTECH ENGINEERING and TESTING



ACCREDITED
CERTIFICATE #0075-01
#0075-02

Geotechnical • Environmental • Construction Materials • Forensic Engineering • Firm PE #F-1183
800 Victoria Drive • Houston, Texas 77022-2908 • Tel: 713-699-4000 • Fax: 713-699-9200 • Website: www.geotecheng.com

Report On: General Report

Work Order: 3917

Project No: 15-2011

Page 1 of 1

Client: Fort Bend County c/o Schaumburg & Polk
Mr. Wesley Crawford
Fort Bend c/o Schaumburg & Polk
301 Jackson Street, Suite 400
Richmond, TX 77469

Project: Golfview Drive (Mobility Project No. 709)
Regional Drainage Facility, Phase 2,
Paving and Drainage Improvements,
County of Fort Bend, Richmond, Texas

Engineer: Kelly R. Kaluza & Associates, Inc.

Report Date: 05/20/2016
Report No: 174 Version 3
Test Date: 05/20/2016
Technician: Perez, Jorge

Subject: Concrete Testing and Cylinder Pick Up

A GET Technician was dispatched to the above referenced project site to conduct the following:

- Concrete testing - One (1) set of four (4) cylinders were cast from the concrete mix placed for curb. Field tests were performed on slump, concrete air content, concrete temperature and ambient temperature.
- Cylinder pick up - Four (4) concrete cylinder samples, which were made on 5-18, were picked up. The samples were brought to the laboratory for curing and compressive strength testing at designated dates.

Charge: Fort Bend County c/o Schaumburg & Polk Attn: Mr. Wesley Crawford

Invoice: 16-5-000079

Charges for this Report					
Quantity	Billing Code	Description	Unit Price	Unit	Amount
5.00	10700	Technician ACI	\$65.00	hour	\$325.00
0.50	10900	Project Engineer Review	\$183.00	Hour	\$91.50
5.00	11160	Vehicle (Pick-up Truck) Charge	\$10.00	hour	\$50.00
4.00	30100	Compressive Strength Cylinder Test hold each ASTM	\$17.00	each	\$68.00
Total:					\$534.50

THIS REPORT APPLIES ONLY TO THE STANDARDS OR PROCEDURES INDICATED AND TO THE SAMPLE(S) TESTED AND/OR OBSERVED AND ARE NOT NECESSARILY INDICATIVE OF THE QUALITIES OF APPARENTLY IDENTICAL OR SIMILAR PRODUCTS OR PROCEDURES, NOR DO THEY REPRESENT AN ONGOING QUALITY ASSURANCE PROGRAM UNLESS SO NOTED. THESE REPORTS ARE FOR THE EXCLUSIVE USE OF THE ADDRESSED CLIENT AND ARE NOT TO BE REPRODUCED WITHOUT WRITTEN PERMISSION.

REPORT CREATED BY ElmTree SYSTEM