



# Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers



## Amani Engineering, Inc.

• Engineers • Surveyors • Construction Managers

8303 Southwest Freeway, Ste 600 Houston, Texas 77074  
Ph. 713.270.5700 Fax 713.271.3487

### INVOICE

November 30, 2016

Fort Bend County Engineering Department  
301 Jackson Street, 4th Floor  
Richmond, Texas 77469  
Attn: County Auditor

South Post Oak from Hunter Green Lane to Trammel Fresno Road  
Purchase Order Number: 131480  
FBC Project Number: 13112  
Invoice # E151012-6

#### Engineering Services for the period 11/1/2016 through 11/30/2016

| Summary                                     | Authorized Budget | Authorized Amount Remaining | % Completed | Invoiced To Date | Previously Invoiced | Net This Invoice |
|---|-------------------|-----------------------------|-------------|------------------|---------------------|------------------|
| <b>(A) BASIC SERVICES</b>                   |                   |                             |             |                  |                     |                  |
| Preliminary Design                          | \$45,465.00       | \$29,552.25                 | 35.00%      | \$15,912.75      | \$15,912.75         | \$0.00           |
| Final Design                                | \$122,570.00      | \$122,570.00                | 0.00%       | \$0.00           | \$0.00              | \$0.00           |
| Bid Phase                                   | \$11,820.00       | \$11,820.00                 | 0.00%       | \$0.00           | \$0.00              | \$0.00           |
| Construction Phase (T&M)                    | \$21,960.00       | \$21,960.00                 | 0.00%       | \$0.00           | \$0.00              | \$0.00           |
| Drainage Impact Study                       | \$111,795.00      | \$11,179.50                 | 90.00%      | \$100,615.50     | \$33,538.50         | \$67,077.00      |
| Sub-Total (A)                               | \$313,610.00      | \$197,081.75                |             | \$116,528.25     | \$49,451.25         | \$67,077.00      |
| <b>(B) ADDITIONAL SERVICES</b>              |                   |                             |             |                  |                     |                  |
| Surveying Services (Sub - Civilcorp)        | \$185,265.00      | \$65,643.00                 | 64.57%      | \$119,622.00     | \$119,622.00        | \$0.00           |
| Surveying Coordination - (Amani)            | \$18,526.00       | \$6,563.81                  | 64.57%      | \$11,962.19      | \$11,962.19         | \$0.00           |
| Geotechnical Investigation (Sub - Terracon) | \$12,500.00       | \$12,500.00                 | 0.00%       | \$0.00           | \$0.00              | \$0.00           |
| Geotechnical Coordination - (Amani)         | \$1,250.00        | \$1,250.00                  | 0.00%       | \$0.00           | \$0.00              | \$0.00           |
| Traffic Signal Warrant Study (Amani)        | \$5,930.00        | \$0.00                      | 100.00%     | \$5,930.00       | \$5,930.00          | \$0.00           |
| Sub-Total (B)                               | \$223,471.00      | \$85,956.81                 |             | \$137,514.19     | \$137,514.19        | \$0.00           |
| Totals (A+B)                                | \$537,081.00      | \$283,038.56                |             | \$254,042.44     | \$186,965.44        | \$67,077.00      |

#### TOTAL AMOUNT DUE THIS INVOICE

\$67,077.00

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

H. Prasad Kolluru, P.E.  
President

TBPE Firm Reg. No. F-4528  
TBPLS Firm Reg. No. 100282-00

HPK: dls: mmm

V:\Cadd\Amani Engg\Invoices\Galveston County\Boliver\PeninsulaRoadRepair\Inv# E151012-6

**PROGRESS REPORT  
(Amani Engineering)**

FBC Project #: 13112

Project Description: South Post Oak from Hunter Green Lane to Trammel Fresno Road

Invoice Period: November 1<sup>st</sup> 2016 through November 30, 2016

Invoice Number: E151012-3

Reporting Period: November 1<sup>st</sup> 2016 through November 30, 2016

---

Activities performed this period:

- Completed report on the Drainage Impact Study- 90% complete.
- Performed Hydrologic and Hydraulic assessment of the existing and proposed conditions using PCSWMM.

Planned activities for next period:

- Address any review comments.
- Prepare the Final Study Report.

Issues / Concerns:

- None.

## Peterson, Jillian

---

**From:** Mary Mathew <mmathew@amaniengineering.com>  
**Sent:** Tuesday, December 06, 2016 1:29 PM  
**To:** Peterson, Jillian  
**Subject:** RE: South Post Oak Blvd. Fort Bend County [PO #131480] Amani Engineering - November Invoice  
**Attachments:** Inv# E151012-6.pdf

Hello Jillian,

Attached is the electronic copy. Per your advice, we are not mailing the hardcopy.  
Thank you very much.

*New Address!!!*

**MARY MATHEW | OFFICE MANAGER**



**Amani Engineering, Inc.**  
• Engineers • Surveyors • Construction Managers

**8303 SW Frwy, Ste 600 | Houston, TX 77074**

Tel: 713.270.5700x106; Fax: 713.271-3487

[www.amaniengineering.com](http://www.amaniengineering.com)

*Merry Christmas*



*Jesus is The  
Reason for The Season*

---

---

**From:** Peterson, Jillian [<mailto:Jillian.Peterson@fortbendcountytexas.gov>]  
**Sent:** Tuesday, December 06, 2016 1:07 PM  
**To:** Mary Mathew  
**Subject:** RE: South Post Oak Blvd. Fort Bend County [PO #131480] Amani Engineering - November Invoice

Mary,

You are welcome to e-mail it to me, no hard copy is needed.

Thank you!

**Jillian Peterson**

Special Projects Coordinator  
Fort Bend County Engineering  
W. 281-633-7507

[Jillian.Peterson@FortBendCountyTx.gov](mailto:Jillian.Peterson@FortBendCountyTx.gov)

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

---

**From:** Mary Mathew [<mailto:mmathew@amaniengineering.com>]  
**Sent:** Tuesday, December 06, 2016 11:10 AM  
**To:** 'Robert Barnett'; Peterson, Jillian  
**Cc:** Prasad Kolluru; Satya Yalamanchili  
**Subject:** RE: South Post Oak Blvd. Fort Bend County [PO #131480] Amani Engineering - November Invoice

Bob,

Thanks! We will send the invoice to the County.

*New Address!!!*

**MARY MATHEW | OFFICE MANAGER**



**Amani Engineering, Inc.**

• Engineers • Surveyors • Construction Managers

**8303 SW Frwy, Ste 600 | Houston, TX 77074**

Tel: 713.270.5700x106; Fax: 713.271-3487

[www.amaniengineering.com](http://www.amaniengineering.com)

*Merry Christmas*



*Jesus is The  
Reason for The Season*

---

---

**From:** Robert Barnett [<mailto:rbarnett@ljaengineering.com>]  
**Sent:** Tuesday, December 06, 2016 10:48 AM  
**To:** Mary Mathew; Peterson, Jillian  
**Cc:** Prasad Kolluru; Satya Yalamanchili  
**Subject:** RE: South Post Oak Blvd. Fort Bend County [PO #131480] Amani Engineering - November Invoice

Mary,

Please forward the Invoice to Fort Bend County.

We have received your Hydraulic Impact Study and are reviewing it now. LJA concurs with the percentage shown on the invoice.

Bob Barnett

**Robert W. Barnett, P.E.**

**Senior Project Manager**

LJA Engineering, Inc.

2929 Briarpark Drive Suite 600

Houston, Texas 77042-3703

Direct: 713-953-5248

Cell: 281-615-9683

---

**From:** Mary Mathew [<mailto:mmathew@amaniengineering.com>]  
**Sent:** Wednesday, November 30, 2016 3:01 PM

**To:** Robert Barnett <[rbarnett@ljaengineering.com](mailto:rbarnett@ljaengineering.com)>

**Cc:** Prasad Kolluru <[pkolluru@amaniengineering.com](mailto:pkolluru@amaniengineering.com)>; Satya Yalamanchili <[syalamanchili@amaniengineering.com](mailto:syalamanchili@amaniengineering.com)>

**Subject:** South Post Oak Blvd. Fort Bend County [PO #131480] Amani Engineering - November Invoice

Good Afternoon Bob,

Attached is our invoice#6 and progress report for subject project, for your approval.

Please contact us if you have any questions.

Thank you,

**MARY MATHEW | OFFICE MANAGER**



**Amani Engineering, Inc.**

• Engineers • Surveyors • Construction Managers

8303 SW Frwy, Ste 600 | Houston, TX 77074 | Tel: 713.270.5700 x 106

[mmathew@amaniengineering.com](mailto:mmathew@amaniengineering.com) | [www.amaniengineering.com](http://www.amaniengineering.com)

*"For I am the Lord your God, who takes hold of your right hand and says to you, Do not fear, I will help you." Isaiah 41:13*

**We have Moved!**

**Effective November 1, 2016 Amani is now located at 8303 Southwest Freeway, Suite 600, Houston, Texas 77074.**