



*PO# 138400*  
*rec 389947*  
**AGUIRRE & FIELDS<sub>LP</sub>**  
**ENGINEERS AND PLANNERS**

*BH*

## Invoice

December 31, 2016

Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 6362  
AFLP Project No.: 12607.8  
Project Name: Greenbusch Road Improvements (Project No. 13312)  
PO Number 138400  
Service Dates: December 1, 2016 through December 31, 2016

## Invoice Summary

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$121,397.00	100.00%	\$121,397.00	\$121,397.00	\$0.00
Final Design	\$342,874.00	67.41%	\$231,131.36	\$170,099.79	\$61,031.57
Bid & Construction	\$30,000.00	0.00%	\$0.00	\$0.00	\$0.00
Survey	\$119,775.00	80.00%	\$95,820.00	\$95,820.00	\$0.00
ROW Maps	\$50,905.00	0.00%	\$0.00	\$0.00	\$0.00
Geotech	\$19,800.00	100.00%	\$19,800.00	\$19,800.00	\$0.00
<b>Total</b>	<b>\$684,751.00</b>	<b>68.37%</b>	<b>\$468,148.36</b>	<b>\$407,116.79</b>	<b>\$61,031.57</b>

**Total Amount Due**

**\$61,031.57**

*OK, JSS*  
*01/24/17*

## Progress Report:

AFLP prepared 70% Draft submittal including all aspects of the final design to produce the BID documents. Surveyor sub consultant repaired R.O.W. acquisition plats, Traffic redesigned Westheimer intersection and Drainage sub, is designed final drainage configuration. AFLP is designing detailed roadway, driveways and intersections as well as NB and SB bridges including foundation and grading, TCP layouts, and project layouts.



## **FORT BEND MOBILITY PROGRAM**

### **PROJECT STATUS REPORT**

**PROJECT:** Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

**CONSULTANT:** AGUIRRE & FIEDLS LP

**PROJECT PHASE:** Final Design

**CONTRACT OR PROJECT NO.** P.O. Number 138400

**DATE:** December 31, 2016

AFLP prepared 70% Draft submittal including all aspects of the final design to produce the BID documents. Surveyor sub consultant repaired R.O.W. acquisition plats, Traffic redesigned Westheimer intersection and Drainage sub, is designed final drainage configuration. AFLP is designing detailed roadway, driveways and intersections as well as NB and SB bridges including foundation and grading, TCP layouts, and project layouts.

#### **ACTIVITIES ACHIEVED:**

11/01/16	AFLP staff and Drainage team project review. Tasks and goals discussion
11/07/16	Profile adjustments and earth work calculations
11/14/16	Red-marking Plan & Profile drawings
11/21/16	TCP criteria – Initiated development
11/28/16	Cover, Index and Standards selection
11/30/16	Project Layouts and Typical Section review

#### **PLANNED ACTIVITIES FOR NEXT PERIOD:**

Submit remaining documents for 70% Draft BID package

Establish agreement with developer for outfall modification

Contact all private and public utility companies/entities

Construction Cost Estimate Review

12/31/2016



**AGUIRRE & FIELDS LP**  
ENGINEERS AND PLANNERS

Page 1



**OUTSTANDING ITEMS, NEEDS OR CONCERNS:**

Utility coordination.

Developer's agreement

Construction Cost Estimate

**SCHEDULE UPDATE:**

**Peterson, Jillian**

---

**From:** Elise Dillow <edillow@spi-eng.com>  
**Sent:** Friday, January 20, 2017 8:27 AM  
**To:** Peterson, Jillian  
**Subject:** Greenbusch Invoice  
**Attachments:** Invoice 6362 12607 8 2016-12-31 FBC.pdf

Jillian,

Attached is Aguirre & Fields' invoice 6362 for Greenbusch Rd. I have reviewed this invoice and everything looks good. Please let me know if you have any questions.

Thank you,

Elise Dillow, EIT  
Schaumburg & Polk, Inc.  
(281) 920-0487 office