

PO# 136076

BH

2/1/17

Pay Estimate

rec 390863

Covering Period 12/18/2016 Thru 01/21/2017

Estimate No. 11

Project Name: FM 1093
Contractor: Webber, LLCProject No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035Contract Award Date: 02/02/2016
Start Date: 02/29/2016Substantial Completion Date:
Percentage By Time: 45.56% By Place 47.28%

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time: 720
Approved Extensions: 0
Total Contract Time: 720
Days Charged to Date: 328
Days Remaining to Date: 392

CONTRACT AMOUNT TO DATE :

1. Original Contract Amount
2. Approved Change Orders

\$63,811,753.94

No	Date	Approved Extension	Amount
1.00	05/05/2016	0	\$21,200.00
2.00	05/05/2016	0	\$260,000.00
3.00	05/26/2016	0	\$12,585.59
4.00	11/04/2016	0	\$228,344.79
5.00	12/22/2016	0	\$12,039.16

Total Change Orders to Date \$534,169.54**TOTAL CONTRACT AMOUNT** \$64,345,923.48

A. EARNINGS TO DATE

1. Work Completed to Date 47.28% Complete \$30,422,418.86
2. Material Stored on Site \$3,840,232.58
3. Material Stored in Place \$2,371,997.73
4. Balance-Material Accepted Not in Place \$1,468,234.85 @ 100% \$1,468,234.85
5. Advance Allowance \$0.00

TOTAL EARNINGS TO DATE \$31,890,653.71

B. DEDUCTIONS

1. Retainage 0.00 % Of \$31,890,653.71 \$0.00
2. Retainage Release 0.00 % Of \$31,890,653.71 \$0.00
3. Total Retainage \$0.00
4. Liquidated Damages 0.00 Days @ \$15,000.00 \$0.00
5. Quality Control Retest Cost \$0.00
6. Penalties and Items in Contract \$0.00

TOTAL DEDUCTIONS \$0.00

C. AMOUNT DUE THIS PERIOD

1. Total Earnings To Date \$31,890,653.71
2. Total Deductions \$0.00
3. Total Payments Due \$31,890,653.71
4. Less Previous Payments \$30,647,839.98
5. Restoration Adjustment \$0.00

TOTAL AMOUNT DUE CONTRACTOR THIS DATE\$1,242,813.73ok to pay
hus 2/1/17

Pay Estimate

Covering Period 12/18/2016 Thru 01/21/2017

Estimate No. 11

Project Name: FM 1093

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Approved By:  Date: 1/26/2017 1:40:07PM

Lead Inspector Robert Dick

Approved By:  Date: 1/26/2017 7:12:28PM


Contractor Emilio Chapa

Approved By:  Date: 1/30/2017 2:14:23PM

Resident Engineer Richard Kronenberger, P.E.

Approved By:  Date: 1/30/2017 3:11:26PM

Construction Manager Mike Stone

Approved By:  Date: 1/30/2017 3:41:16PM

County Engineer Richard Stolleis, P.E.

Pay Estimate

Covering Period 12/18/2016 Thru 01/21/2017

Estimate No. 11

Project Name: FM 1093

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
104 6009	REMOVING CONC (RIPRAP)	SY	2,837.00	93.42	806.47	899.89	31.72%	\$3.85	\$3,464.58
110 6001	EXCAVATION (ROADWAY)	CY	208,890.00	100.83	166,991.80	167,092.63	79.99%	\$4.65	\$776,980.73
132 6006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	313,830.00	6,556.90	199,572.22	206,129.12	65.68%	\$3.89	\$801,842.28
132 6035	EMBANK(FINAL)(DC)(TY E) (CSBE)	CY	12,134.00	1,359.58	3,717.00	5,076.58	41.84%	\$33.84	\$171,791.47
162 6003	STRAW OR HAY MULCH	SY	786,922.00	35,363.84	100,893.98	136,257.82	17.32%	\$0.18	\$24,526.41
164 6051	DRILL SEED (TEMP)(WARM OR COOL)	SY	393,461.00	35,363.84	100,893.98	136,257.82	34.63%	\$0.10	\$13,625.78
166 6001	FERTILIZER	AC	169.00	3.66	10.42	14.08	8.33%	\$435.00	\$6,124.80
276 6224	CEM TRT(PLNT MX) (CL N)(TY E) (GR 4)(6")	SY	322,387.00	2,025.42	139,874.15	141,899.57	44.02%	\$7.45	\$1,057,151.80
340 6106	D-GR HMA(SQ) TY-D PG64-22	TON	1,610.00	626.23	748.17	1,374.40	85.37%	\$84.90	\$116,686.56
360 6044	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	18,593.00	996.12	21,243.14	22,239.26	119.61%	\$57.80	\$1,285,429.23
400 6005	CEM STABIL BKFL	CY	29,268.00	339.79	26,510.54	26,850.33	91.74%	\$35.49	\$952,918.21
400 6009	CEMENT STAB BACKFILL (INLET OR MH)	CY	1,437.00	16.51	909.93	926.44	64.47%	\$35.49	\$32,879.36
401 6001	FLOWABLE BACKFILL	CY	100.00	22.00	0.00	22.00	22.00%	\$108.48	\$2,386.56
402 6001	TRENCH EXCAVATION PROTECTION	LF	33,158.00	464.00	26,493.17	26,957.17	81.30%	\$1.08	\$29,113.74
423 6001	RETAINING WALL (MSE)	SF	135,641.00	7,807.73	26,704.60	34,512.33	25.44%	\$32.64	\$1,126,482.45
462 6003	CONC BOX CULV (4 FT X 2 FT)	LF	3,731.00	320.00	3,222.00	3,542.00	94.93%	\$114.14	\$404,283.88
462 6004	CONC BOX CULV (4 FT X 3 FT)	LF	1,908.00	152.00	997.00	1,149.00	60.22%	\$132.91	\$152,713.59
462 6007	CONC BOX CULV (5 FT X 3 FT)	LF	3,437.00	10.00	3,365.25	3,375.25	98.20%	\$172.18	\$581,150.55

Pay Estimate

Covering Period 12/18/2016 Thru 01/21/2017

Estimate No. 11

Project Name: FM 1093
 Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
 Contract No: 1258-03-042, ETC.
 Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
464 6005	RC PIPE (CL III)(24 IN)	LF	16,147.00	166.50	8,478.08	8,644.58	53.54%	\$40.88	\$353,390.43
465 6167	INLET (COMPL)(TY AD)	EA	46.00	1.00	34.00	35.00	76.09%	\$2,594.53	\$90,808.55
465 6173	MANH (COMPL)(TY A)	EA	20.00	1.00	12.50	13.50	67.50%	\$3,776.05	\$50,976.68
465 6175	INLET (COMPL)(CURB)(TY C)	EA	67.00	1.50	58.00	59.50	88.81%	\$2,887.64	\$171,814.58
465 6225	JCT BOX (COMPL)(SPL)	EA	21.50	-0.42	20.92	20.50	95.35%	\$31,592.48	\$647,646.79
465 9001	JCT BOX (UNIQUE JB-W2)	EA	1.00	1.00	0.00	1.00	100.00%	\$4,127.44	\$4,127.44
465 9002	JCT BOX (UNIQUE JB-W3)	EA	1.00	1.00	0.00	1.00	100.00%	\$4,594.92	\$4,594.92
465 9003	JCT BOX (UNIQUE JB-W18)	EA	1.00	1.00	0.00	1.00	100.00%	\$4,509.04	\$4,509.04
467 6169	SET (TY I)(S= 5 FT)(HW= 2 FT) (3:1) (C)	EA	1.00	1.00	0.00	1.00	100.00%	\$4,650.06	\$4,650.06
467 6419	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	6.00	1.00	5.00	6.00	100.00%	\$940.07	\$5,640.42
496 6002	REMOV STR (INLET)	EA	17.00	1.00	4.00	5.00	29.41%	\$1,103.05	\$5,515.25
502 6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24.00	1.00	10.00	11.00	45.83%	\$31,553.33	\$347,086.63
502 9001	TEMP SIGNAGE (EMERGENCY CENTER)	LS	1.00	1.00	0.00	1.00	100.00%	\$1,600.77	\$1,600.77
506 6038	TEMP SEDMT CONT FENCE (INSTALL)	LF	5,000.00	352.00	2,925.66	3,277.66	65.55%	\$2.92	\$9,570.77
508 6001	CONSTRUCTING DETOURS	SY	27,249.00	7,718.98	2,374.85	10,093.83	37.04%	\$55.30	\$558,188.80
512 6013	PORT CTB (DES SOURCE)(SGL SLP)(TY 1)	LF	4,020.00	1,620.00	2,790.00	4,410.00	109.70%	\$6.93	\$30,561.30
512 6021	PORT CTB (DES SOURCE)(LOW PROF)(TY 1)	LF	7,240.00	1,020.00	720.00	1,740.00	24.03%	\$6.27	\$10,909.80

Pay Estimate

Covering Period 12/18/2016 Thru 01/21/2017

Estimate No. 11

Project Name: FM 1093

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
512 6022	PORT CTB (DES SOURCE)(LOW PROF)(TY 2)	LF	120.00	20.00	120.00	140.00	116.67%	\$6.52	\$912.80
529 6005	CONC CURB (MONO) (TY II)	LF	84,999.00	4,950.00	50,812.06	55,762.06	65.60%	\$1.79	\$99,814.09
530 6004	DRIVEWAYS (CONC)	SY	4,580.00	332.72	754.39	1,087.11	23.74%	\$45.62	\$49,593.96
531 6001	CONC SIDEWALKS (4")	SY	23,589.00	1,250.00	1,120.83	2,370.83	10.05%	\$50.00	\$118,541.50
542 6001	REMOVE METAL BEAM GUARD FENCE	LF	643.00	128.00	253.00	381.00	59.25%	\$5.00	\$1,905.00
545 6003	CRASH CUSH ATTEN (MOVE & RESET)	EA	10.00	1.00	2.00	3.00	30.00%	\$4,250.00	\$12,750.00
628 6188	ELC SRV TY D 120/240 070(NS)SS(E)SP(O)	EA	2.00	3.00	0.00	3.00	150.00%	\$4,250.00	\$12,750.00
662 6060	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	8,890.00	4,560.00	740.00	5,300.00	59.62%	\$0.60	\$3,180.00
662 6063	WK ZN PAV MRK REMOV (W)4"(SLD)	LF	42,991.00	2,223.00	4,818.00	7,041.00	16.38%	\$0.60	\$4,224.60
662 6071	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	120.00	3,665.00	1,101.00	4,766.00	3,971.67%	\$1.90	\$9,055.40
662 6075	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	363.00	110.00	256.00	366.00	100.83%	\$6.10	\$2,232.60
662 6080	WK ZN PAV MRK REMOV (W) (ARROW)	EA	5.00	18.00	6.00	24.00	480.00%	\$140.00	\$3,360.00
662 6090	WK ZN PAV MRK REMOV (W) (WORD)	EA	5.00	18.00	6.00	24.00	480.00%	\$160.00	\$3,840.00
662 6095	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	71,078.00	2,632.00	10,561.00	13,193.00	18.56%	\$0.60	\$7,915.80
681 9001	TIMBER POLES (TEMP)	LS	1.00	1.00	0.00	1.00	100.00%	\$7,630.12	\$7,630.12
1999 9001	TEMP EARTHWORK GRADING (DITCH AT FM 723)	LS	1.00	1.00	0.00	1.00	100.00%	\$6,425.25	\$6,425.25

Pay Estimate

Covering Period 12/18/2016 Thru 01/21/2017

Estimate No. 11

Project Name: FM 1093

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
7999 9001 TEMP WATER PUMP (6 IN) (EQUIPMENT)		DAY	57.00	81.00	0.00	81.00	142.11%	\$105.36	\$8,534.16
7999 9002 TEMP WATER PUMP (6 IN) (LABOR)		DAY	8.00	10.00	0.00	10.00	125.00%	\$143.35	\$1,433.50
Material on Hand 100%				1,468,234.85				\$1.00	\$1,468,234.85