



23 February 2017

PO#143976

BH

rec 395899

3/8/17

Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469
Attn.: County Engineer

RE: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond
Project No. 13313, P.O. No. 143976

Invoice No.1110153-1

Dear Mr. Stolleis, P.E.,:

Attached herewith is SIRRUS Engineers Inc., invoice for the above referenced project. The invoice reflects the period ending Sept. 1, 2016 to Feb. 14, 2017.

Company/Services	Budget Amount	Budget Currently Authorized	Previously Invoiced	Current Invoice	Remaining Authorized Budget	% Complete
1) Pre-Design Phase	\$81,360.00	\$81,360.00	\$0.00	\$24,408.00	\$56,952.00	30.00%
2) Design Phase	\$113,625.00		\$0.00			0.00%
3) Bid Phase	\$10,515.00		\$0.00			0.00%
4) Construction Phase Services	\$14,600.00		\$0.00			0.00%
4) Survey	\$31,324.00	\$31,324.00	\$0.00	\$8,900.00	\$22,424.00	28.41%
5) Geotechnical	\$3,950.00	\$3,950.00	\$0.00		\$3,950.00	0.00%
6) Drairage	\$5,000.00		\$0.00			0.00%
TOTAL:	\$260,374.00	\$116,634.00	\$0.00	\$33,308.00	\$83,326.00	28.56%

This invoice is for \$33,308.00. Please, remit the payment to the following address: SIRRUS Engineers Inc., 3100 Timmons Ln., Suite # 500, Houston, TX 77027. I certify this invoice to be true and correct with beginning and ending dates of the service. If you have any questions and/or require additional information, please do not hesitate to call me @ 713-334-7300 or e-mail me at sbd@sirusengineers.com.

Sincerely,

SIRRUS ENGINEERS, INC.

Sujeeth Draksharam
Sujeeth Draksharam, P.E.
President

3100 Timmons Ln., Suite #500, Houston, TX 77027
Ph. 713-334-7300, Fax. 713-334-7303
www.sirusengineers.com



**FORT BEND MOBILITY PROGRAM
PROJECT STATUS REPORT**

PROJECT: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond Project No. 13313

PROJECT PHASE: Pre-Engineering, Design, Bidding, Construction

CONTRACT OR PROJECT NO. 13313

DATE: Feb. 15, 2017

ACTIVITIES ACHIEVED:

Various roadway alignments, discussions, revision to account for the development east of Katy Fulshear, revise with the boundary topo. Info.

PLANNED ACTIVITIES FOR NEXT PERIOD:

Finalize the roadway alignment and submit for approval and start the preliminary design of the roadway profile. Upon approval of the schematics proposed ROW, survey, Geotech, and drainage tasks shall begin

OUTSTANDING ITEMS, NEEDS OR CONCERNS:

None at this time

SCHEDULE UPDATE:

Schedule delayed due to the survey

Harris, Britten

From: Peterson, Jillian
Sent: Tuesday, March 07, 2017 9:53 AM
To: Harris, Britten
Subject: FW: Huggins Invoice 1
Attachments: SIRRUS Huggins_Inv-1 Feb 17.pdf

Jillian Peterson
Special Projects Coordinator
Fort Bend County Engineering
W. 281-633-7507
Jillian.Peterson@FortBendCountyTx.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Elise Dillow [<mailto:edillow@spi-eng.com>]
Sent: Tuesday, March 07, 2017 9:08 AM
To: Peterson, Jillian
Subject: Huggins Invoice 1

Jillian,

Attached is SIRRUS' invoice 1 for Huggins Dr. I have reviewed the invoice and everything looks good. Please let me know if you have any questions.

Thank you,

Elise Dillow, EIT
Schaumburg & Polk, Inc.
(281) 920-0487 office