

PO# 124090

BH

rec 397070

3/17/14



617 Caroline St.  
Houston, Texas 77002  
Phone 832-242-2426  
Fax 832-242-2445  
www.zarinkelk.com

**FORT BEND COUNTY**  
**Chimney Rock - Project 13203**

Consultant Invoice No:  
Invoice Date:  
Invoice Period (From/To):

13  
3/13/2017  
2/20/2017 to 3/13/2017

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice
<b>Basic Services</b>					
Phase I. Preliminary Engineering Phase	\$ 194,886.00	100.00%	\$ 194,886.00	\$ 194,886.00	\$ -
Alignment Adjustment (8-2-16)	\$ 1,950.00	100.00%	\$ 1,950.00	\$ 1,950.00	\$ -
Phase II. Design Phase	\$ 219,400.00	70.00%	\$ 153,580.00	\$ 131,640.00	\$ 21,940.00
Phase III. Construction Phase	\$ 37,165.00	0.00%	\$ -	\$ -	\$ -

Task	Contract Amount	Percent Complete	Invoice to Date	Previously Invoiced	Due this Invoice
<b>Additional Services</b>					
1. Topographic & Boundary Survey	\$ 65,384.00	100.00%	\$ 65,384.00	\$ 65,384.00	\$ -
2. Easement Metes & Bounds and Exhibits (@ \$4,070 each)	\$ 20,350.00	75.00%	\$ 15,262.50	\$ 15,262.50	\$ -
3. Geotechnical Investigation	\$ 54,996.00	90.00%	\$ 49,496.04	\$ 49,496.04	\$ -
4. Structural Engineering	\$ 119,020.00	24.11%	\$ 28,699.00	\$ 28,699.00	\$ -
5. Signal Design	\$ 18,799.00	25.00%	\$ 4,700.30	\$ 4,700.30	\$ -
6. Contingencies	\$ 10,000.00	0.00%	\$ -	\$ -	\$ -
7. Additional Topographic Survey (8-2-16)	\$ 8,800.00	100%	\$ 8,800.00	\$ 8,800.00	\$ -
<b>Total</b>	<b>\$ 750,750.00</b> ✓		<b>\$ 522,757.84</b> ✓	<b>\$ 500,817.84</b> ✓	<b>\$ 21,940.00</b>

TOTAL DUE:

\$ 21,940.00

OK, JZ  
03/16/17

Sincerely,

*Giti Zarinkelk*

Giti Zarinkelk, P.E.  
President



617 Caroline St.  
Houston, Texas 77002  
Phone 832-242-2426  
Fax 832-242-2445  
www.zarinkelk.com

March 13, 2017

County Auditor  
Fort Bend County – Precinct 2  
301 Jackson  
Richmond, TX 77469

Attn: Don Durgin, P.E., Program Manager

Project: Chimney Rock - Project 13203

Enclosed is our invoice for the above referenced project in the amount of \$21,940.00. This invoice covers engineering services performed by Zarinkelk Engineering Services, Inc. from February 20, 2017 through March 13, 2017. Below is a summary of work performed during the period covered by this invoice:

1. Submitted the 70% design submittal
2. Submitted the metes and bounds for parcel acquisition of the UDLOF parcel
3. Submitted the No-Impact Analysis Addendum to the Fort Bend Drainage District

I confirm that the above services have been rendered for this contract and our attached invoice accurately represents the effort expended to date. Please call Michael Bagstad at 832-242-2426 if you have questions concerning this invoice. We appreciate the opportunity to work on this project.

Sincerely,

A handwritten signature in blue ink that reads "Giti Zarinkelk". The signature is fluid and cursive, with the first name "Giti" and last name "Zarinkelk" clearly distinguishable.

Giti Zarinkelk, P.E.  
President

Encl: Invoice

## Harris, Britten

---

**From:** Peterson, Jillian  
**Sent:** Tuesday, March 14, 2017 8:03 AM  
**To:** Harris, Britten  
**Subject:** FW: 13203 Chimney Rock Invoice 013  
**Attachments:** 13203 Chimney Rock Invoice 013.pdf

### Jillian Peterson

Special Projects Coordinator  
Fort Bend County Engineering  
W. 281-633-7507  
[Jillian.Peterson@FortBendCountyTx.gov](mailto:Jillian.Peterson@FortBendCountyTx.gov)

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

---

**From:** Don Durgin [<mailto:Don.Durgin@klotz.com>]  
**Sent:** Monday, March 13, 2017 5:39 PM  
**To:** Peterson, Jillian  
**Subject:** 13203 Chimney Rock Invoice 013

Jillian,

I have reviewed the attached invoice and recommend approval. Please process for payment.

Thanks.

---

**Donald M. Durgin, P.E.**  
**Practice Manager - RPS Klotz Associates**  
1160 Dairy Ashford, Suite 500  
Houston, Texas, 77079  
**Tel:** 281 589 7257  
**Mobile:** 713 269 3913  
**Email:** [Don.Durgin@klotz.com](mailto:Don.Durgin@klotz.com)  
**www:** [rpsgroup.com](http://rpsgroup.com) | [klotz.com](http://klotz.com)

---