

Pot# 13 2206

BH

rec 400601

4/13/17

HUITT-ZOLLARS

1500 S. Dairy Ashford, Suite 200  
Houston, TX 77077-3858  
281.496.0066  
281.496.0220

**INVOICE**

Fort Bend County  
301 Jackson Street, 4th Floor  
Richmond, TX 77469  
Attention: Ms. Jillian Hernandez

March 31, 2017  
Project No. 13109  
Invoice No. 3024400114  
Purchase Order No. 132206

Professional Engineering Services in connection with Old Needville-Fairchild Road  
Reference P.O. Number 132206 and Contract 13109 dated October 13, 2015  
Period of Services from February 5, 2017 through March 4, 2017

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
<b>Basic Services (LS)</b>							
Task 1 Preliminary Design	LS	\$94,420.00	\$0.00	100.00%	\$94,420.00	\$94,420.00	\$0.00
Task 2 Final Design	LS	\$321,610.00	\$48,241.50	85.00%	\$273,368.50	\$273,368.50	\$0.00
Task 3 Bid & Construction	HR	\$28,980.00	\$28,980.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$445,010.00	\$77,221.50	82.65%	\$367,788.50	\$367,788.50	\$0.00
<b>Additional Services (LS)</b>							
Task 1 Topographic Survey	LS	\$140,446.00	\$11,900.00	91.53%	\$128,546.00	\$128,546.00	\$0.00
Task 2 Parcel Acquisition	LS	\$60,450.50	\$35,061.29	42.00%	\$25,389.21	\$19,344.16	\$6,045.05
Task 3 Abstracting & Title Research	LS	\$36,575.00	\$12,801.25	65.00%	\$23,773.75	\$21,945.00	\$1,828.75
Task 4 Geotechnical Investigation	LS	\$19,644.90	\$0.00	100.00%	\$19,644.90	\$19,644.90	\$0.00
Sub-Total Additional Services		\$257,116.40	\$59,762.54	76.76%	\$197,353.86	\$189,480.06	\$7,873.80
Total Basic Services + Additional Services		\$702,126.40	\$136,984.04	80.49%	\$565,142.36	\$557,268.56	

**TOTAL AMOUNT DUE THIS INVOICE**

**\$7,873.80**

OK, JMS  
04/12/17

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:

Chaitanya Gampa, P.E., PMP  
Associate Sr. Project Manager

## PROGRESS REPORT (Huitt-Zollars, Inc.)

**FBC Project #:** 13109

**Project Description:** Old Needville Fairchild Rd from FM 361 to Needville (3.43 Miles)

**Invoice Period:** 02/05/17 to 03/04/17

**Invoice Number:** 3024400114

---

### Activities performed this period:

#### **Design Phase:**

1. Continue with the design efforts to address comments from the clients on the 70% submittal.
2. Coordinate with LJA in regards to the utility coordination.
3. Coordinate with the sub consultants for the design efforts
4. ROW documents on the north and south side of the project in progress

### Topographic Survey:

N/A

### Planned Activities for next period:

Continue with the design phase of the project for the upcoming final submittal

### Issues / Concerns:

- N/A

## Harris, Britten

---

**From:** Peterson, Jillian  
**Sent:** Friday, April 07, 2017 3:51 PM  
**To:** Harris, Britten  
**Subject:** FW: Old Needville-Fairchild Rd - HZ Inv 14

### Jillian Peterson

Special Projects Coordinator  
Fort Bend County Engineering  
W. 281-633-7507  
[Jillian.Peterson@FortBendCountyTx.gov](mailto:Jillian.Peterson@FortBendCountyTx.gov)

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

---

**From:** Robert Barnett [<mailto:rbarnett@lja.com>]  
**Sent:** Friday, April 07, 2017 3:50 PM  
**To:** Abasolo, Kellie; Peterson, Jillian  
**Cc:** Gampa, Chaitanya  
**Subject:** RE: Old Needville-Fairchild Rd - HZ Inv 14

Jillian,  
Huitt-Zollars' survey subcontractor has continued to send additional parcel descriptions for this project.  
LJA concurs with the charges shown.

Bob Barnett

**Robert W. Barnett, P.E.**  
Vice President/Transportation

**LJA Engineering** | We Build Civilization  
• West Houston  
P: 713.953.5200  
D: 713.953.5248  
C: 281.615.9683  
[www.ljaengineering.com](http://www.ljaengineering.com)  
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

---

**From:** Abasolo, Kellie [<mailto:kabasolo@Huitt-Zollars.com>]  
**Sent:** Friday, April 07, 2017 3:25 PM  
**To:** Peterson, Jillian <[Jillian.Peterson@fortbendcountytexas.gov](mailto:Jillian.Peterson@fortbendcountytexas.gov)>  
**Cc:** Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>; Gampa, Chaitanya <[cgampa@Huitt-Zollars.com](mailto:cgampa@Huitt-Zollars.com)>  
**Subject:** Old Needville-Fairchild Rd - HZ Inv 14

Good afternoon.

Please find attached the current HZ invoice for review, approval and processing.

Please contact our office with any questions. Thank you.

Have a great weekend!

Kellie Abasolo  
Ext. 10502



1500 South Dairy Ashford Rd | Suite 200 | Houston TX 77077-3858  
281.496.0066  
[kabasolo@Huitt-Zollars.com](mailto:kabasolo@Huitt-Zollars.com)  
[www.huitt-zollars.com](http://www.huitt-zollars.com)



NOTICE: This e-mail and any files transmitted with it are confidential and intended for the sole use of the individual or entity to which this e-mail is addressed. If you have received this email in error, please notify the sender and delete the e-mail from your system.