

PO# 138400 BH


AGUIRRE & FIELDS^{LP}
ENGINEERS AND PLANNERS

rec 401 980

4/25/17

Invoice

March 31, 2017

Fort Bend County Engineering Department
 301 Jackson Street
 Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 6514
 AFLP Project No.: 12607.10
 Project Name: Greenbusch Road Improvements (Project No. 13312)
 PO Number 138400
 Service Dates: March 1, 2017 through March 31, 2017

Invoice Summary

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$121,397.00	100.00%	\$121,397.00	\$121,397.00	\$0.00
Final Design	\$342,874.00	74.96%	\$257,018.35	\$243,234.82	\$13,783.53
Bid & Construction	\$30,000.00	0.00%	\$0.00	\$0.00	\$0.00
Survey	\$119,775.00	80.00%	\$95,820.00	\$95,820.00	\$0.00
ROW Maps	\$50,905.00	0.00%	\$0.00	\$0.00	\$0.00
Geotech	\$19,800.00	100.00%	\$19,800.00	\$19,800.00	\$0.00
Total	✓\$684,751.00	72.15%	✓\$494,035.35	✓\$480,251.82	\$13,783.53

Total Amount Due

\$13,783.53

 OK, JSS
 04/19/17

Progress Report:

AFLP reviewed the proposed ROW to address the comments from FBC. We continue detailed final design on driveways and intersections as well as working on utility coordination and conflict resolution. The extension of Saddlespur lane, north of Westheimer pkwy, required additional coordination with pipeline companies. Several field visits were made to collect additional information and verify specific field conditions.



FORT BEND MOBILITY PROGRAM

PROJECT STATUS REPORT

PROJECT: Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

CONSULTANT: AGUIRRE & FIEDLS LP

PROJECT PHASE: Final Design

CONTRACT OR PROJECT NO. P.O. Number 138400

DATE: March 31, 2017

AFLP continued reviewing the proposed ROW to address the comments from FBC. We reviewed the profile to incorporate changes from FBC comments. We continue on utility coordination and conflict resolution including pipeline companies, north of Westheimer, as well as working in detailed final design on driveways and intersections. Additional field visits were made to collect information in regard to proposed ROW and utility location verification.

ACTIVITIES ACHIEVED:

03/02/17	Meeting with Developers (Van De Wieler & Vogler)
03/06/17	Profile design review
03/07/17	Meeting with to review alternatives on Developer's discharge.
03/10/17	Field visit to verify proposed ROW conflicts
03/21/17	Review FBCFD access ramp design
03/23/17	Review drainage conflicts
03/31/17	Field visit, outfall location verification

PLANNED ACTIVITIES FOR NEXT PERIOD:

Submit reviewed parcels for acquisition

Review detailed drainage design

Continue detailed final design to achieve 90% progress

03/31/2017



AGUIRRE & FIELDS LP
ENGINEERS AND PLANNERS

Page 1



OUTSTANDING ITEMS, NEEDS OR CONCERNS:

Utility coordination and conflict resolution.

Design detailed profile at driveways and intersections

ROW parcel acquisition

SCHEDULE UPDATE:



PROJECT SCHEDULE

ID	Task Name	Duration	Start	Finish	
1	Greenbusch	371 days	Fri 4/1/16	Fri 9/1/17	
2	Preliminary Design	140 days	Fri 4/1/16	Thu 10/13/16	
14	Final Design	232 days	Thu 10/13/16	Fri 9/1/17	
15	NTP	0 days	Thu 10/13/16	Thu 10/13/16	NTP ♦ 10/13
16	70% Submittal	61 days	Thu 10/13/16	Thu 1/5/17	
17	ROW Parcel Maps	12 wks	Thu 10/13/16	Wed 1/4/17	
18	Plan Preparation	42 days	Thu 10/13/16	Fri 12/9/16	
19	Drainage Report - Final	8 wks	Thu 10/13/16	Wed 12/7/16	
20	Survey Control Map - Final	5 wks	Fri 11/18/16	Thu 12/22/16	
21	Traffic Sign Adjust & Relocate	6 wks	Mon 10/31/16	Fri 12/9/16	
22	Geotechnical Report - Final	4 wks	Mon 11/7/16	Fri 12/2/16	
23	Specifications & Standards	20 days	Mon 11/21/16	Fri 12/16/16	
24	Cost Estimate	15 days	Mon 11/28/16	Fri 12/16/16	
25	70% Submittal	14 days	Mon 12/19/16	Thu 1/5/17	
26	FBC Review	8 wks	Fri 1/6/17	Thu 3/2/17	
27	95% Submittal	71 days	Fri 3/3/17	Fri 6/9/17	
28	Traffic Sign Adjust & Relocate	6 wks	Fri 3/3/17	Thu 4/13/17	
29	Plan Preparation	66 days	Fri 3/3/17	Fri 6/2/17	
30	Specification & Standards	15 days	Mon 5/22/17	Fri 6/9/17	
31	Cost Estimate	10 days	Mon 5/29/17	Fri 6/9/17	
32	95% Submittal	0 days	Fri 6/9/17	Fri 6/9/17	
33	FBC Review	4 wks	Mon 6/12/17	Fri 7/7/17	
34	Bid Documents	40 days	Mon 7/10/17	Fri 9/1/17	
35	Address Comments	8 wks	Mon 7/10/17	Fri 9/1/17	
36	Submit Bid Documents	0 days	Fri 9/1/17	Fri 9/1/17	

95% Submittal ♦ 6/9

Subm

Harris, Britten

From: Peterson, Jillian
Sent: Wednesday, April 19, 2017 12:12 PM
To: Harris, Britten
Subject: FW: Greenbusch Invoice
Attachments: Invoice 6514 12607.9 2017-03-31 FBC.pdf

Jillian Peterson

Special Projects Coordinator
Fort Bend County Engineering
W. 281-633-7507
Jillian.Peterson@FortBendCountyTx.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Elise Dillow [<mailto:edillow@spi-eng.com>]
Sent: Wednesday, April 19, 2017 11:43 AM
To: Peterson, Jillian
Subject: Greenbusch Invoice

Jillian,

Attached is Aguirre & Fields' invoice for Greenbusch. I have reviewed the invoice and everything looks good. Please let me know if you have any questions.

Thank you,

Elise Dillow | E.I.T.
p 281.920.0487 | f 281.920.9924



www.SPI-ENG.com