

PO# 144028 BH

rec 404839

5/12/17



McDONOUGH ENGINEERING CORPORATION

Civil Engineers

INVOICE

Schaumburg & Polk, Inc.
11767 Katy Freeway, Suite 900
Houston, Texas 77079
Attn: Hieu M. Nguyen

Invoice Date: 04/19/2017

MEC Project No. 15370

Invoice No. 11798-3

Professional Engineering Services - Katy Fulshear Road: From FM 359 to Huggins Road

Pct 3, Fort Bend County

Service Period: 12/01/2016 -03/31/2017

Summary	Total Budgeted Amount	Authorized Amount To Date	Percent Complete to Date	Amount Earned to Date	Amount Previously Invoiced	Amount Due this Period
Basic Services						
1 Pre-Design Phase	\$ 53,970.00	\$ 53,970.00	45.00%	\$24,286.50	\$18,889.50	\$5,397.00
2 Design Phase	\$ 125,930.00	\$ 125,930.00	0.00%	\$0.00	\$0.00	\$0.00
3 Bid/Construction Phase	\$ 25,000.00	\$ 25,000.00	0.00%	\$0.00	\$0.00	\$0.00
4 Survey						
Topographic Survey	\$ 14,000.00	\$ 14,000.00	80.00%	\$11,200.00	\$0.00	\$11,200.00
Right of Way Survey	\$ 6,200.00	\$ 6,200.00	80.00%	\$4,960.00	\$0.00	\$4,960.00
Survey Control Map	\$ 10,100.00	\$ 10,100.00	80.00%	\$8,080.00	\$0.00	\$8,080.00
Cat 1A, Cond 2 Parcel Survey (5)	\$ 11,000.00	\$ 11,000.00	0.00%	\$0.00	\$0.00	\$0.00
5 Geotechnical Report - Roadway	\$ 2,800.00	\$ 2,800.00	0.00%	\$0.00	\$0.00	\$0.00
TOTALS	\$ 249,000.00	\$249,000.00	19.49%	\$48,526.50	\$18,889.50	\$29,637.00

I hereby certify that the above work was done to the best of my knowledge, true and correct.

Amount Due This Invoice: \$ 29,637.00

Amount Previously Invoiced: \$ 18,889.50

Total Amount Remaining: \$ 200,473.50

David Evans, Corporate Secretary

Senior Project Manager

OK, JS
05/11/17



FORT BEND MOBILITY PROGRAM
PROJECT STATUS REPORT

PROJECT: Katy Fulshear Road: FM 1093 to Huggins Road, Precinct 3

PROJECT PHASE: Engineering,

CONTRACT OR PROJECT NO. 13317

DATE: 03/2017

ACTIVITIES ACHIEVED:

Coordination with SPI, Dannenbaum for Westpark design, alignment exhibits based on GIS, drainage area coordination.

PLANNED ACTIVITIES FOR NEXT PERIOD:

Coordination with SPI, Dannenbaum for Westpark drainage design, refine alignment exhibit based on GIS, update alignment exhibit upon receiving topographic and boundary survey, commence with preparation of PER upon receiving approval from SPI.

OUTSTANDING ITEMS, NEEDS OR CONCERNS:

None

SCHEDULE UPDATE:

Schedule TBD.

Harris, Britten

From: Peterson, Jillian
Sent: Thursday, May 11, 2017 9:14 AM
To: Harris, Britten
Subject: FW: Katy Fulshear Invoice
Attachments: 15370-3 Invoice + Project Status Report.pdf

Jillian Peterson

Special Projects Coordinator
Fort Bend County Engineering
W. 281-633-7507

Jillian.Peterson@FortBendCountyTx.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Elise Dillow [<mailto:edillow@spi-eng.com>]
Sent: Thursday, May 11, 2017 9:11 AM
To: Peterson, Jillian
Subject: Katy Fulshear Invoice

Jillian,

Attached is McDonough's invoice for Katy Fulshear Rd. I have reviewed the invoice and everything looks good. Please let me know if you have any questions.

Thank you,

Elise Dillow | E.I.T.
p 281.920.0487 | f 281.920.9924



www.SPI-ENG.com