



PO # 138400 BH  
rec 404840 5/12/17  
**AGUIRRE & FIELDS LP**

**ENGINEERS AND PLANNERS**

## Invoice

April 30, 2017

Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 6562  
AFLP Project No.: 12607.10  
Project Name: Greenbusch Road Improvements (Project No. 13312)  
PO Number 138400  
Service Dates: April 1, 2017 through April 30, 2017

## Invoice Summary

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$121,397.00	100.00%	\$121,397.00	\$121,397.00	\$0.00
Final Design	\$342,874.00	77.49%	\$265,693.06	\$257,018.35	\$8,674.71
Bid & Construction	\$30,000.00	0.00%	\$0.00	\$0.00	\$0.00
Survey	\$119,775.00	80.00%	\$95,820.00	\$95,820.00	\$0.00
ROW Maps	\$50,905.00	0.00%	\$0.00	\$0.00	\$0.00
Geotech	\$19,800.00	100.00%	\$19,800.00	\$19,800.00	\$0.00
<b>Total</b>	<b>\$684,751.00</b>	<b>73.42%</b>	<b>\$502,710.06</b>	<b>\$494,035.35</b>	<b>\$8,674.71</b>

**Total Amount Due** \$8,674.71

## Progress Report:

AFLP reviewed the detailed final design on driveways/intersections and the new proposed profile to address comments from FBC 70% submittal. We continue utility coordination and conflict resolution with private utilities. Bridge is on QA/QC review for 90% submittal. Surveyor is working on final ROW acquisitions and ROW mapping.



## **FORT BEND MOBILITY PROGRAM**

### **PROJECT STATUS REPORT**

**PROJECT:** Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

**CONSULTANT:** AGUIRRE & FIEDLS LP

**PROJECT PHASE:** Final Design

**CONTRACT OR PROJECT NO.** P.O. Number 138400

**DATE:** April 30, 2017

AFLP reviewed the detailed final design on driveways/intersections and the new proposed profile to address comments from FBC 70% submittal. We continue utility coordination and conflict resolution with private utilities. Bridge is on QA/QC review for 90% submittal. Surveyor is working on final ROW acquisitions and ROW mapping.

#### **ACTIVITIES ACHIEVED:**

04/06/17	Meeting at FBC to review existing and prop. ROW
04/07/17	AFLP team meeting to review bridge design.
04/19/17	Meeting with H&H to review drainage design and FBC 70% subm comments
04/20/17	AFLP team meeting to review criteria on profile design.

#### **PLANNED ACTIVITIES FOR NEXT PERIOD:**

Submit ROW map

Detailed drainage design

Continue detailed final design to achieve 90% progress

#### **OUTSTANDING ITEMS, NEEDS OR CONCERNS:**

Utility coordination and conflict resolution.

04/30/2017



**AGUIRRE & FIELDS** LP  
ENGINEERS AND PLANNERS

Page 1



Drainage design

Design detailed profile at driveways and intersections

**SCHEDULE UPDATE:**



## PROJECT SCHEDULE

ID	Task Name	Duration	Start	Finish	
1	<b>Greenbush</b>	<b>371 days</b>	<b>Fri 4/1/16</b>	<b>Fri 9/1/17</b>	
2	<b>Preliminary Design</b>	<b>140 days</b>	<b>Fri 4/1/16</b>	<b>Thu 10/13/16</b>	
14	<b>Final Design</b>	<b>232 days</b>	<b>Thu 10/13/16</b>	<b>Fri 9/1/17</b>	
15	NTP	0 days	Thu 10/13/16	Thu 10/13/16	NTP ♦ 10/13
16	<b>70% Submittal</b>	<b>61 days</b>	<b>Thu 10/13/16</b>	<b>Thu 1/5/17</b>	
17	ROW Parcel Maps	12 wks	Thu 10/13/16	Wed 1/4/17	
18	Plan Preparation	42 days	Thu 10/13/16	Fri 12/9/16	
19	Drainage Report - Final	8 wks	Thu 10/13/16	Wed 12/7/16	
20	Survey Control Map - Final	5 wks	Fri 11/18/16	Thu 12/22/16	
21	Traffic Sign Adjust & Relocate	6 wks	Mon 10/31/16	Fri 12/9/16	
22	Geotechnical Report - Final	4 wks	Mon 11/7/16	Fri 12/2/16	
23	Specifications & Standards	20 days	Mon 11/21/16	Fri 12/16/16	
24	Cost Estimate	15 days	Mon 11/28/16	Fri 12/16/16	
25	70% Submittal	14 days	Mon 12/19/16	Thu 1/5/17	
26	FBC Review	8 wks	Fri 1/6/17	Thu 3/2/17	
27	<b>95% Submittal</b>	<b>71 days</b>	<b>Fri 3/3/17</b>	<b>Fri 6/9/17</b>	
28	Traffic Sign Adjust & Relocate	6 wks	Fri 3/3/17	Thu 4/13/17	
29	Plan Preparation	66 days	Fri 3/3/17	Fri 6/2/17	
30	Specification & Standards	15 days	Mon 5/22/17	Fri 6/9/17	
31	Cost Estimate	10 days	Mon 5/29/17	Fri 6/9/17	
32	95% Submittal	0 days	Fri 6/9/17	Fri 6/9/17	95% Submittal ♦ 6/9
33	FBC Review	4 wks	Mon 6/12/17	Fri 7/7/17	
34	<b>Bid Documents</b>	<b>40 days</b>	<b>Mon 7/10/17</b>	<b>Fri 9/1/17</b>	
35	Address Comments	8 wks	Mon 7/10/17	Fri 9/1/17	
36	Submit Bid Documents	0 days	Fri 9/1/17	Fri 9/1/17	Submit

## Harris, Britten

---

**From:** Peterson, Jillian  
**Sent:** Thursday, May 11, 2017 9:14 AM  
**To:** Harris, Britten  
**Subject:** FW: Greenbusch Invoice  
**Attachments:** Invoice 6562 12607.10 2017-04-30 FBC.pdf

### Jillian Peterson

Special Projects Coordinator  
Fort Bend County Engineering  
W. 281-633-7507  
[Jillian.Peterson@FortBendCountyTx.gov](mailto:Jillian.Peterson@FortBendCountyTx.gov)

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

---

**From:** Elise Dillow [<mailto:edillow@spi-eng.com>]  
**Sent:** Thursday, May 11, 2017 9:06 AM  
**To:** Peterson, Jillian  
**Subject:** Greenbusch Invoice

Jillian,

Attached is Aguirre & Fields' invoice for Greenbusch Rd. I have reviewed the invoice and everything looks good. Please let me know if you have any questions.

Thank you,

**Elise Dillow** | E.I.T.  
p 281.920.0487 | f 281.920.9924



[www.SPI-ENG.com](http://www.SPI-ENG.com)