

FM170274

1-May-17

Mr. James Knight, Architect
 Director of Facilities
 Fort Bend County
 301 Jackson Street
 Richmond, Texas 77469

PO# 135674 R# 406206
Invoice

1602-11 - Architectural/Engineering Services - Missouri City Library
 through April 30, 2017

Basic Services per Agreement dated 1/7/16 - Lump Sum	\$ 415,460.00
Schematic Design @ 20%	81,092.00
100% completion SD	81,092.00 ✓
Design Development @ 20%	81,092.00
100% completion DD	81,092.00 ✓
Construction Documents @ 35%	141,911.00
100% completion CD	141,911.00 ✓
Bidding @ 5%	20,273.00
90% completion B	18,245.70 ✓
Fees Earned to Date	322,340.70
Less Amount Invoiced to Date	(268,617.25)
Fee Payment Requested	53,723.45 ✓
Amendment I	14,000.00
Amount Requested (Landscape)	11,500.00 ✓
Total Due Upon Receipt	\$ 65,223.45 ✓
Thank you!	

RECEIVED

MAY 19 2017

BY: 

3900 Essex Lane, Suite 200
 Houston, Texas 77027-5133
 Tel 713 522-2885 Fax 713 524-4151
 www.mhparch.com