

Invoice

**Binkley
& Barfield, Inc.**
consulting engineers
Texas Registration Number F-257

PO# 150707 BH
rec 406 871

5/31/17

Stacy Slawinski
Fort Bend County Engineering Dept.
301 Jackson Street, 4th Floor
Richmond, TX 77469

May 5, 2017

Invoice No: 28144

Project 0170000095.00

Fort Bend County - A. Myers Road Extension from Berdett Road to FM 762;
Project #13102

Professional Services from April 1, 2017 to April 30, 2017


Billing Phase	Authorized Budget	Percent Complete	Invoiced To Date	Previously Invoiced	Amount This Invoice
Ph I Basic Services: Preliminary Eng.	90,726.48	20.00	18,145.30	0.00	18,145.30
Ph II Basic Services: Final Eng.	200,507.52	0.00	0.00	0.00	0.00
Additional Services: Geotechnical	8,586.00	0.00	0.00	0.00	0.00
Additional Services: Survey	38,100.00	71.3681	27,191.25	0.00	27,191.25
Total Fee	✓ 337,920.00		✓ 45,336.55	0.00	45,336.55
Total Fees:					45,336.55

TOTAL DUE THIS INVOICE:

\$45,336.55

OK, JSS
05/31/17

I certify that the services are true and correct:


James Hornsby, PE

Date: 5-17-17



MONTHLY PROGRESS REPORT – APRIL 2017

I. Project

A. Myers Road Extension from Berdett Road to FM 762
Fort Bend County Project #13102

II. Work Completed to Date

Phase I: Preliminary Engineering

- Prepared and submitted preliminary alignment to start survey on March 10th.
- Received concurrence and notice to proceed with survey on March 10th.
- Attended Kick Off meeting with County and LJA on April 3rd.
- Began preparation of typical sections, roadway alignment and drainage design.
- Prepared and submitted proposed ROW exhibit for County discussion with land donor.

Phase II: Final Design

- No activity was performed in this period.

Additional Services: Geotechnical

- No activity was performed in this period.

Additional Services: Survey

- Survey began on March 10th and substantially completed field work on April 11th.

III. Work Planned for Next Period

Phase I: Preliminary Engineering

- Continue plan development toward 30% submittal meeting.

Phase II: Final Design

- No work planned for next period in this category

Additional Services: Geotechnical n

- Plan to start geotechnical investigation once roadway alignment is finalized with County and land owner.

Additional Services: Survey

- Complete ROW mapping and parcels descriptions once roadway alignment is finalized with County and land owner.



Issues Pending:

County decision on establishment of final roadway alignment and intersection configuration.

A handwritten signature in blue ink, which appears to read 'James Hornsby', is written over a horizontal line.

James Hornsby, P.E.
Project Manager

Date: 5/11/17

Harris, Britten

From: Robert Barnett <rbarnett@lja.com>
Sent: Tuesday, May 30, 2017 11:35 AM
To: Harris, Britten
Cc: Slawinski, Stacy; Peterson, Jillian
Subject: RE: PO 150707 RE: Project#13102; BBI Invoice 28144

Britten,
LIA concurs with the percentage of completion shown for the listed tasks.

Bob Barnett

Robert W. Barnett, P.E.
Vice President/Transportation

LJA Engineering | We Build Civilization
• West Houston
P: 713.953.5200
D: 713.953.5248
C: 281.615.9683
www.ljaengineering.com
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

From: Harris, Britten [mailto:Britten.Harris@fortbendcountytexas.gov]
Sent: Tuesday, May 30, 2017 10:13 AM
To: Robert Barnett <rbarnett@lja.com>
Cc: Slawinski, Stacy <Stacy.Slawinski@fortbendcountytexas.gov>; Peterson, Jillian <Jillian.Peterson@fortbendcountytexas.gov>
Subject: FW: PO 150707 RE: Project#13102; BBI Invoice 28144

Good Morning,

Please see below.

From: Harris, Britten
Sent: Wednesday, May 17, 2017 8:53 AM
To: Robert Barnett (rbarnett@lja.com)
Cc: Peterson, Jillian; Slawinski, Stacy
Subject: FW: PO 150707 RE: Project#13102; BBI Invoice 28144

Good Morning,

Can you please review and advise?

Thanks!