Po# 132206 BH rec 406875 513117

HUITT-ZOLIARS

1500 S. Dairy Ashford, Suite 200 Houston, TX 77077-3858 281.496.0066 281.496.0220

INVOICE

Fort Bend County 301 Jackson Street, 4th Floor Richmond, TX 77469 Attention: Ms. Jillian Hernandez

May 31, 2017 Project No. 13109 Invoice No. 3024400115R Purchase Order No. 132206

Professional Engineering Services in connection with Old Needville-Fairchild Road Reference P.O. Number 132206 and Contract 13109 dated October 13, 2015 Period of Services from March 5, 2017 through April 29, 2017

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services (LS)							
Task 1 Preliminary Design	LS	\$94,420.00	\$0.00	100.00%	\$94,420.00	\$94,420.00	\$0.00
Task 2 Final Design	LS	\$321,610.00	\$48,241.50	85.00%	\$273,368.50	\$273,368.50	\$0.00
Task 3 Bid & Construction	HR	\$28,980.00	\$28,980.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$445,010.00	\$77,221.50	82.65%	\$367,788.50	\$367,788.50	\$0.00
Additional Services (LS)							
Task 1 Topographic Survey	LS	\$140,446.00	\$6,840.00	95.13%	\$133,606.00	\$128,546.00	\$5,060.00
Task 2 Parcel Acquisition	LS	\$60,450.50	\$27,202.72	55.00%	\$33,247.78	\$25,389.21	\$7,858.57
Task 3 Abstracting & Title Research	LS	\$36,575.00	\$12,801.25	65.00%	\$23,773.75	\$23,773.75	\$0.00
Task 4 Geotechnical Investigation	LS	\$19,644.90	\$0.00	100.00%	\$19,644.90	\$19,644.90	\$0.00
Sub-Total Additional Services		\$257,116.40	\$46,843.97	81.78%	\$210,272.43	\$197,353.86	\$12,918.57
Total Basic Services + Additional Serv	ices 🔻	\$702,126.40	\$124,065.47	82.33%	\$578,060.93	\$565,142.36	

TOTAL AMOUNT DUE THIS INVOICE

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

Chaitanya Gampa, P.E., PMP ociate/dr. Project Manager



Suite 200 • Houston, TX 77077-3858 • 281.496.0066 phone • 281.496.0220 fax • huitt-zollars.com

PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #:

13109

Project Description: Old Needville Fairchild Rd from FM 361 to Needville (3.43 Miles)

Invoice Period:

03/05/17 to 04/29/17

Invoice Number:

3024400115

Activities performed this period:

Design Phase:

- 1. Continue with the design efforts to address comments from the clients on the 70% submittal.
- 2. Coordinate with LJA in regards to the utility coordination.
- 3. Coordinate with the sub consultants for the design efforts
- 4. ROW documents on the north and south side of the project in progress

Topographic Survey:

N/A

Planned Activities for next period:

Continue with the design phase of the project for the upcoming final submittal

Issues / Concerns:

N/A

Harris, Britten

From:

Robert Barnett <rbarnett@lja.com>

Sent:

Wednesday, May 31, 2017 1:34 PM

To:

Harris, Britten

Cc:

Peterson, Jillian; Slawinski, Stacy

Subject:

RE: corrected invoice - Huitt-Zollars' May Invoice - Old Needville PO 132206 - question

re invoice submittal

LIA has reviewed the attached Huitt-Zollars Invoice and concurs with the percentages of completion shown.

Robert W. Barnett, P.E.

Vice President/Transportation

LJA Engineering | We Build Civilization

West Houston

P: 713.953.5200 D: 713.953.5248 C: 281.615.9683

www.ljaengineering.com

Facebook • Twitter • LinkedIn

From: Harris, Britten [mailto:Britten.Harris@fortbendcountytx.gov]

Sent: Wednesday, May 31, 2017 12:41 PM **To:** Robert Barnett < rbarnett@lja.com >

Cc: Peterson, Jillian < Jillian < Jillian < Jillian.Peterson@fortbendcountytx.gov

Subject: FW: corrected invoice - Huitt-Zollars' May Invoice - Old Needville PO 132206 - question re invoice submittal

Bob,

Can you please review and the invoice and approve or advise?

-Britten

From: Hall, Linda [mailto:LHall@Huitt-Zollars.com]

Sent: Wednesday, May 31, 2017 11:07 AM

To: Harris, Britten

Subject: corrected invoice - Huitt-Zollars' May Invoice - Old Needville PO 132206 - question re invoice submittal

Britten,

Attached is a copy of the corrected invoice. How should I submit the invoice? I mailed the previous May invoice. Do you prefer that I email the invoice, and if so, should I carbon copy everyone on the snapshot below?

Thank you,

Subject: Huitt Zollar May Invoice		
Linda Hall		
Ext. 10148		
1717 McKinney Ave Suite 1400 Dallas TX 75202-1236		
214.871.3311		
LHall@Huitt-Zollars.com		
www.huitt-zollars.com		

NOTICE: This e-mail and any files transmitted with it are confidential and intended for the sole use of the individual or entity to which this e-mail is addressed. If you

Cc: Peterson, Jillian < Jillian.Peterson@fortbendcountytx.gov >; Slawinski, Stacy < Stacy.Slawinski@fortbendcounty

From: Harris, Britten [mailto:Britten.Harris@fortbendcountytx.gov]

have received this email in error, please notify the sender and delete the e-mail from your system.

To: rbarnett@ljaengineering.com; Abasolo, Kellie < kabasolo@Huitt-Zollars.com >

Sent: Tuesday, May 30, 2017 4:58 PM