

PO#125119 BH



rec 407314 6/2/17

May 22, 2017

Fort Bend County Engineering Department
Atten: Stacy Slawinski
301 Jackson Street
Richmond, TX 77469

Project: Willie Melton Blvd., Kendelton, TX in Precinct 1
From FM 2919 to 1000 feet west
Fort Bend County Project No. 13115
Invoice No. 3 Project No. HJC15-01

Dear Mr. Slawinski:
HJ Consulting, Inc. is pleased to provide you with the third invoice for the service rendered for the completion of Final Design for the above referenced project.

Task	Contract Amount	Percent complete	Invoice to Date	Previously Invoiced	Due This Invoice
Basic Services:					
Phase I- Preliminary Eng.	\$15,000	100%	\$15,000	\$15,000	-0-
Phase II- Final Design	\$36,500	100%	\$36,500	\$25,550	\$10,950
Phase III- Construction Phase	\$15,000 at time and material		\$ 0	-0-	-0-
Additional Services:					
Topographic Survey	\$11,000	100%	\$11,000	\$11,000	-0-
Geotechnical Investigation	\$2,500	100%	\$2,500	\$2,500	-0-
Total	\$80,000		✓ \$65,000	✓ \$54,050	\$10,950

We appreciate the opportunity to collaborate with the Fort Bend County Project. The final design is complete and is currently under the bid phase. I certify this invoice to be true and correct.

Sincerely,

A handwritten signature in black ink, appearing to read 'Harish Jajoo'.

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com

Harris, Britten

From: Robert Barnett <rbarnett@lja.com>
Sent: Wednesday, May 31, 2017 8:20 AM
To: Harris, Britten
Cc: Slawinski, Stacy
Subject: FW: Willie Melton- FBC Bond project # 13115 - Invoice #3
Attachments: Fort Bend County Invoice #3-05222017.pdf; ATT00001.htm; PastedGraphic-4.tiff; ATT00002.htm

Britten,

Attached is Harish Jajoo's final invoice for the design phase of Willie Melton, 2013 Bond Project 13115.

LJA Concurs with the percentage complete as shown.

Regards,

Robert W. Barnett, P.E.
Vice President/Transportation

LJA Engineering | We Build Civilization

• West Houston

P: 713.953.5200

D: 713.953.5248

C: 281.615.9683

www.ljaengineering.com

[Facebook](#) • [Twitter](#) • [LinkedIn](#)

From: Harish Jajoo [<mailto:harish@hjconsultinginc.com>]
Sent: Sunday, May 21, 2017 5:01 PM
To: Robert Barnett <rbarnett@lja.com>
Cc: Stacy Slawinski <Stacy.Slawinski@fortbendcountytexas.gov>
Subject: Willie Melton- FBC Bond project # 13115 - Invoice #3

Bob- Attached is my invoice for Willie Melton . This will complete the scope of work for the Design Phase. Please let me know if any other information is required. Thanks for expediting this invoice.