

Covering Period 05/21/2017 Thru 06/17/2017

Estimate No. 16

Project Name: FM 1093
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

Contract Award Date: 02/02/2016
Start Date: 02/29/2016

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time : 720
Approved Extensions : 0
Total Contract Time : 720
Days Charged to Date : 475
Days Remaining to Date : 245

Substantial Completion Date:
Percentage By Time: 65.97% By Place 70.58%

CONTRACT AMOUNT TO DATE :

1. Original Contract Amount
2. Approved Change Orders

\$63,811,753.94 ✓

No	Date	Approved Extension	Amount
1.00	05/05/2016	0	\$21,200.00 ✓
2.00	05/05/2016	0	\$260,000.00 ✓
3.00	05/26/2016	0	\$12,585.59 ✓
4.00	11/04/2016	0	\$228,344.79 ✓
5.00	12/22/2016	0	\$12,039.16 ✓
6.00	03/21/2017	0	\$136,616.80 ✓
7.00	05/11/2017	0	\$57,123.41 ✓
8.00	05/11/2017	0	\$93,027.76 ✓

Total Change Orders to Date \$820,937.51 ✓

TOTAL CONTRACT AMOUNT \$64,632,691.45 ✓

A. EARNINGS TO DATE

- | | | | |
|---|--------|-----------------------|------------------------|
| 1. Work Completed to Date | 70.58% | Complete | <u>\$45,618,119.30</u> |
| 2. Material Stored on Site | | <u>\$4,784,483.68</u> | |
| 3. Material Stored in Place | | <u>\$4,192,275.15</u> | |
| 4. Balance-Material Accepted Not in Place | | \$592,208.53 @ 100% | <u>\$592,208.53</u> |
| 5. Advance Allowance | | | <u>\$0.00</u> |

TOTAL EARNINGS TO DATE \$46,210,327.83 ✓

B. DEDUCTIONS

- | | | |
|------------------------------------|---------------------------|---------------|
| 1. Retainage | 0.00 % Of \$46,210,327.83 | <u>\$0.00</u> |
| 2. Retainage Release | 0.00 % Of \$46,210,327.83 | <u>\$0.00</u> |
| 3. Total Retainage | | <u>\$0.00</u> |
| 4. Liquidated Damages | 0.00 Days @ \$15,000.00 | <u>\$0.00</u> |
| 5. Quality Control Retest Cost | | <u>\$0.00</u> |
| 6. Penalties and Items in Contract | | <u>\$0.00</u> |

TOTAL DEDUCTIONS \$0.00

C. AMOUNT DUE THIS PERIOD

- | | |
|---------------------------|------------------------|
| 1. Total Earnings To Date | <u>\$46,210,327.83</u> |
| 2. Total Deductions | <u>\$0.00</u> |
| 3. Total Payments Due | <u>\$46,210,327.83</u> |
| 4. Less Previous Payments | <u>\$44,778,318.60</u> |
| 5. Restoration Adjustment | <u>\$0.00</u> |

TOTAL AMOUNT DUE CONTRACTOR THIS DATE \$1,432,009.23

Pay Estimate

Covering Period 05/21/2017 Thru 06/17/2017

Estimate No. 16

Project Name: FM 1093
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Approved By:  Date: 6/21/2017 7:29:48AM

Lead Inspector Robert Dick

Approved By:  Date: 6/22/2017 6:19:46PM


Contractor Emilio Chapa

Approved By:  Date: 6/28/2017 9:20:09PM

Resident Engineer Richard Kronenberger, P.E.

Approved By:  Date: 6/29/2017 8:40:27AM

Construction Manager Mike Stone

Approved By:  Date: 7/3/2017 2:01:40PM

County Engineer Richard Stolleis, P.E.

Pay Estimate

Covering Period 05/21/2017 Thru 06/17/2017

Estimate No. 16

Project Name: FM 1093
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
104 9001	REMOVING CONC (PVMT EDGE)	LS	1.00	1.00	0.00	1.00	100.00%	\$6,110.89	\$6,110.89
105 6049	REMOVING STAB BASE & ASPH PAV (4'-22")	SY	132,247.00	6,452.34	97,593.44	104,045.78	78.68%	\$2.48	\$258,033.53
110 9001	EXCAVATION (SPL W/REGRADE)	LS	1.00	1.00	0.00	1.00	100.00%	\$13,683.58	\$13,683.58
132 6006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	313,830.00	7,959.86	298,023.98	305,983.84	97.50%	\$3.89	\$1,190,277.14
132 6035	EMBANK(FINAL)(DC)(TY E) (CSBE)	CY	12,134.00	1,456.49	10,677.51	12,134.00	100.00%	\$33.84	\$410,614.56
260 6006	LIME TRT (EXST MATL) (6")	SY	332,274.00	5,674.71	219,637.65	225,312.36	67.81%	\$1.20	\$270,374.83
275 6001	CEMENT	TON	2,000.00	76.60	2,684.22	2,760.82	138.04%	\$130.00	\$358,906.60
276 6224	CEM TRT(PLNT MX) (CL N)(TY E) (GR 4)(6")	SY	322,387.00	13,270.37	217,418.76	230,689.13	71.56%	\$7.45	\$1,718,634.02
292 6017	ASPHALT STAB BASE (GR 4) (PG 64)	TON	17,074.00	1,373.94	8,698.73	10,072.67	58.99%	\$69.24	\$697,431.67
360 6003	CONC PVMT (CONT REINF - CRCP) (9")	SY	173,586.00	2,195.56	150,016.63	152,212.19	87.69%	\$35.81	\$5,450,718.52
360 6006	CONC PVMT (CONT REINF - CRCP) (12")	SY	128,376.00	463.40	351.11	814.51	0.63%	\$45.86	\$37,353.43
360 9001	CONC PVMT (CRCP-FAST TRACK)(12")(SPL)	SY	599.00	617.64	0.00	617.64	103.11%	\$95.42	\$58,935.21
400 6005	CEM STABIL BKFL	CY	29,268.00	33.51	28,459.75	28,493.26	97.35%	\$35.49	\$1,011,225.80
400 6009	CEMENT STAB BACKFILL (INLET OR MH)	CY	1,437.00	106.18	1,059.70	1,165.88	81.13%	\$35.49	\$41,377.08
403 6001	TEMPORARY SPL SHORING	SF	1,991.00	850.00	2,841.00	3,691.00	185.38%	\$30.00	\$110,730.00
416 6005	DRILL SHAFT (42 IN)	LF	624.00	292.00	292.00	584.00	93.59%	\$145.15	\$84,767.60
416 6022	DRILL SHAFT (SIGN MTS) (48 IN)	LF	34.00	22.00	0.00	22.00	64.71%	\$375.00	\$8,250.00

Pay Estimate

Covering Period 05/21/2017 Thru 06/17/2017

Estimate No. 16

Project Name: FM 1093
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
416 6032	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	30.00	15.00	0.00	15.00	50.00%	\$195.00	\$2,925.00
416 6034	DRILL SHAFT (TRF SIG POLE) (48 IN)	LF	132.00	88.00	0.00	88.00	66.67%	\$300.00	\$26,400.00
420 6043	CL C CONC (FOOTING)	CY	90.00	39.20	50.60	89.80	99.78%	\$1,155.73	\$103,784.55
420 6077	CL E CONC (SEAL SLAB) (NON-REINF)	CY	4.00	4.40	4.40	8.80	220.00%	\$2,146.83	\$18,892.10
423 6001	RETAINING WALL (MSE)	SF	135,641.00	4,478.80	115,421.04	119,899.84	88.39%	\$32.64	\$3,913,530.78
425 6039	PRESTR CONC GIRDER (TX54)	LF	2,985.00	2,985.00	0.00	2,985.00	100.00%	\$126.64	\$378,020.40
464 6003	RC PIPE (CL III)(18 IN)	LF	1,570.00	21.00	1,553.00	1,574.00	100.25%	\$47.73	\$75,127.02
464 6005	RC PIPE (CL III)(24 IN)	LF	16,147.00	590.00	14,953.75	15,543.75	96.26%	\$40.88	\$635,428.50
465 6166	INLET (COMPL)(TY AAD)	EA	12.00	0.50	10.50	11.00	91.67%	\$4,342.71	\$47,769.81
465 6167	INLET (COMPL)(TY AD)	EA	46.00	1.50	38.50	40.00	86.96%	\$2,594.53	\$103,781.20
465 6172	INLET (COMPL)(TY AZR2G)	EA	26.00	2.00	20.00	22.00	84.62%	\$6,126.61	\$134,785.42
465 6175	INLET (COMPL)(CURB)(TY C)	EA	67.00	-1.00	70.00	69.00	102.99%	\$2,887.64	\$199,247.16
465 6176	INLET (COMPL)(CURB)(TY C1)	EA	28.00	2.00	26.00	28.00	100.00%	\$3,086.97	\$86,435.16
465 6177	INLET (COMPL)(TY AZ2G)	EA	9.00	1.00	4.00	5.00	55.56%	\$6,213.69	\$31,068.45
465 6225	JCT BOX (COMPL)(SPL)	EA	21.50	1.00	20.50	21.50	100.00%	\$31,592.48	\$679,238.32
467 6390	SET (TY II) (24 IN) (RCP) (4: 1) (C)	EA	5.00	1.00	4.00	5.00	100.00%	\$680.07	\$3,400.35
496 6004	REMOV STR (SET)	EA	93.00	8.00	63.00	71.00	76.34%	\$509.34	\$36,163.14
496 6007	REMOV STR (PIPE)	LF	6,214.00	178.00	3,847.00	4,025.00	64.77%	\$23.40	\$94,185.00
502 6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24.00	1.00	15.00	16.00	66.67%	\$31,553.33	\$504,853.28

Pay Estimate

Covering Period 05/21/2017 Thru 06/17/2017

Estimate No. 16

Project Name: FM 1093
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
502 9003	ONE LANE CLOSURE (ADDL WORK)	DAY	17.00	10.00	0.00	10.00	58.82%	\$827.61	\$8,276.10
506 6040	BIODEG EROSN CONT LOGS (INSTL) (8")	LF	1,918.00	143.00	2,655.00	2,798.00	145.88%	\$8.12	\$22,719.76
508 6001	CONSTRUCTING DETOURS	SY	27,249.00	772.66	14,689.89	15,462.55	56.75%	\$55.30	\$855,079.02
512 6025	PORT CTB (MOVE)(SGL SLP)(TY 1)	LF	11,900.00	2,970.00	9,300.00	12,270.00	103.11%	\$3.98	\$48,834.60
512 6033	PORT CTB (MOVE)(LOW PROF) (TY 1)	LF	6,660.00	1,600.00	2,040.00	3,640.00	54.65%	\$3.56	\$12,958.40
512 6034	PORT CTB (MOVE)(LOW PROF) (TY 2)	LF	220.00	80.00	180.00	260.00	118.18%	\$6.42	\$1,669.20
529 6005	CONC CURB (MONO) (TY II)	LF	85,519.00	4,887.33	71,855.91	76,743.24	89.74%	\$1.79	\$137,370.40
529 6010	CONC CURB (U-TURN)	LF	1,694.00	134.00	481.00	615.00	36.30%	\$30.32	\$18,646.80
530 6004	DRIVEWAYS (CONC)	SY	4,580.00	543.16	1,483.75	2,026.91	44.26%	\$45.62	\$92,467.63
530 9002	DRIVEWAYS (*CONC)(SPL-LOC 2)	SY	52.00	56.13	0.00	56.13	107.94%	\$148.67	\$8,344.85
531 6001	CONC SIDEWALKS (4")	SY	23,477.89	1,119.43	10,182.13	11,301.56	48.14%	\$50.00	\$565,078.00
545 6005	CRASH CUSH ATTEN (REMOVE)	EA	20.00	7.00	2.00	9.00	45.00%	\$950.00	\$8,550.00
618 6040	CONDT (PVC) (SCH 80) (1")	LF	1,870.00	447.00	0.00	447.00	23.90%	\$6.00	\$2,682.00
618 6046	CONDT (PVC) (SCH 80) (2")	LF	15,210.00	1,160.00	0.00	1,160.00	7.63%	\$7.25	\$8,410.00
624 6010	GROUND BOX TY D (162922)W/APRON	EA	38.00	12.00	0.00	12.00	31.58%	\$700.00	\$8,400.00
644 6001	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	125.00	20.00	33.00	53.00	42.40%	\$332.00	\$17,596.00
644 6004	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	66.00	2.00	17.00	19.00	28.79%	\$488.00	\$9,272.00

Pay Estimate

Covering Period 05/21/2017 Thru 06/17/2017

Estimate No. 16

Project Name: FM 1093
Contrator: Webber, LLC

Project No: 1258-03-042, ETC.
Contract No: 1258-03-042, ETC.
Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
644 6035	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	4.00	2.00	0.00	2.00	50.00%	\$765.00	\$1,530.00
644 6068	RELOCATE SM RD SN SUP&AM TY 10BWG	EA	11.00	2.00	0.00	2.00	18.18%	\$371.18	\$742.36
662 6060	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	8,890.00	2,490.00	7,630.00	10,120.00	113.84%	\$0.60	\$6,072.00
662 6063	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	42,991.00	1,644.00	35,364.00	37,008.00	86.08%	\$0.60	\$22,204.80
662 6071	WK ZN PAV MRK REMOV (W)8"(SLD)	LF	120.00	2,683.00	10,811.00	13,494.00	1,245.00%	\$1.90	\$25,638.60
662 6075	WK ZN PAV MRK REMOV (W)24"(SLD)	LF	363.00	148.00	842.50	990.50	272.87%	\$6.10	\$6,042.05
662 6080	WK ZN PAV MRK REMOV (W) (ARROW)	EA	5.00	16.00	63.00	79.00	1,580.00%	\$140.00	\$11,060.00
662 6090	WK ZN PAV MRK REMOV (W) (WORD)	EA	5.00	13.00	62.00	75.00	1,500.00%	\$160.00	\$12,000.00
662 6095	WK ZN PAV MRK REMOV (Y)4"(SLD)	LF	71,078.00	6,999.00	55,299.00	62,298.00	87.65%	\$0.60	\$37,378.80
681 9002	TEMP SIG POWER (SPL)	LS	1.00	1.00	0.00	1.00	100.00%	\$10,801.83	\$10,801.83
3021 6001	WIDE FLANGE PAVEMENT TERMINALS	LF	342.00	100.00	80.00	180.00	52.63%	\$210.09	\$37,816.20
4006 6006	SOUND WALL (12 FT)	LF	4,300.00	353.00	3,210.00	3,563.00	82.86%	\$304.30	\$1,084,220.90
9008 2000	POLICE OFFICER (FORCE ACCOUNT)	DOL	100,000.00	4,680.00	97,997.50	102,677.50	102.68%	\$1.00	\$102,677.50
Material on Hand 100%				592,208.53				\$1.00	\$592,208.53