

BH PD# 125119



rec 411992

7/10/17

July 3, 2017

Fort Bend County Engineering Department  
Atten: Stacy Slawinski  
301 Jackson Street  
Richmond, TX 77469

**Project:** Willie Melton Blvd., Kendelton, TX in Precinct 1  
From FM 2919 to 1000 feet west  
Fort Bend County Project No. 13115  
Invoice No. 4 Project No. HJC15-01

Dear Mr. Slawinski:  
HJ Consulting, Inc. is pleased to provide you with the fourth invoice for the service rendered for the Advertisement and Bid/Construction phase for the above referenced project.

Task	Contract Amount	Percent complete	Invoice to Date	Previously Invoiced	Due This Invoice
------	-----------------	------------------	-----------------	---------------------	------------------

**Basic Services:**

Phase I- Preliminary Eng.	\$15,000	100%	\$15,000	\$15,000	-0-
Phase II- Final Design	\$36,500	100%	\$36,500	\$36,500	-0-
Phase III- Bid/Construction	\$15,000 at time and material		\$ 0	\$3,315	\$3,315

**Additional Services:**

Topographic Survey	\$11,000	100%	\$11,000	\$11,000	-0-
Geotechnical Investigation	\$2,500	100%	\$2,500	\$2,500	-0-

<b>Total</b>	✓ \$80,000		✓ \$68,315.	✓ \$65,000	\$3,315.
--------------	------------	--	-------------	------------	----------

We appreciate the opportunity to collaborate with the Fort Bend County Project. The project was bid successfully on June 6, 2017. This invoice pertains to the Advertisement and Bid phase service. I certify this invoice to be true and correct.

OK, SH  
07/06/17

Sincerely,

Harish Jajoo, P.E., CFM  
President

**Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



Fort Bend County Project No. 13115  
Invoice # 4

Back up for Invoice # 4

Task:

*Preparation of Advertisement documents, Bid form, Specifications and Contract plans and other Misc. related tasks:*

Harish Jajoo, P.E. - Principal - 5 hours X165 = \$825

Vijay Rapolu, P.E. - Senior Engineer - 16 hours X\$120 = \$1920

*Attendance and Participation at Pre-Bid Meeting held on May 31, 2017*

Harish Jajoo, P.E. - Principal - 2 hours = 2X\$165 = \$330

Vijay Rapolu, P.E. - Senior Engineer - 2 hours = 2X\$120 = \$240

Total = \$3315.00

**Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)

## Harris, Britten

---

**From:** Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>  
**Sent:** Wednesday, July 05, 2017 3:48 PM  
**To:** Harris, Britten  
**Subject:** RE: Willie Melton - Invoice # 4

Britton,

We have reviewed the attached invoice and concur with the percent completion and charges shown.

Regards,

**Robert W. Barnett, P.E.**  
Vice President/Transportation

**LJA Engineering** | We Build Civilization  
• West Houston  
P: 713.953.5200  
D: 713.953.5248  
C: 281.615.9683  
[www.ljaengineering.com](http://www.ljaengineering.com)  
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

---

**From:** Harris, Britten [<mailto:Britten.Harris@fortbendcountytx.gov>]  
**Sent:** Wednesday, July 05, 2017 1:47 PM  
**To:** Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>  
**Cc:** Peterson, Jillian <[Jillian.Peterson@fortbendcountytx.gov](mailto:Jillian.Peterson@fortbendcountytx.gov)>  
**Subject:** FW: Willie Melton - Invoice # 4

Good Afternoon,

Please review the attached invoice and approve or advise.

Thanks!



*Britten Harris*

Admin Assistant - Engineering  
**Fort Bend County Engineering**  
301 Jackson St. Ste 401 | Richmond Tx 77469  
[Britten.harris@fortbendcountytx.gov](mailto:Britten.harris@fortbendcountytx.gov)  
Phone: 281-633-7539