

PO# 150707 BH
rec 412693

7/17/17

Invoice



Stacy Slawinski
Fort Bend County Engineering Dept.
301 Jackson Street, 4th Floor
Richmond, TX 77469

July 07, 2017

Invoice No: 28807

Project 0170000095.00 Fort Bend County - A. Myers Road Extension from Berdett Road to FM
762; Purchase Order 150707 Project #13102

Professional Services from June 01, 2017 to June 30, 2017

Billing Phase	Authorized Budget	Percent Complete	Invoiced To Date	Previously Invoiced	Amount This Invoice
Ph I Basic Services: Preliminary Eng.	90,726.48	100.00	90,726.48	90,726.48	0.00
Ph II Basic Services: Final Eng.	200,507.52	55.00	110,279.14	0.00	110,279.14
Additional Services: Geotechnical	8,586.00	0.00	0.00	0.00	0.00
Additional Services: Survey	38,100.00	100.00	38,100.00	27,191.25	10,908.75
Total Fee	✓ 337,920.00	✓	239,105.62	✓ 117,917.73	121,187.89

Total Fees: 121,187.89

TOTAL DUE THIS INVOICE:

\$121,187.89

Email invoice to: Jillian Peterson at jillian.peterson@fortbendcountytexas.gov
CC: Robert Barnett at rbarnett@lja.com, James Hornsby, Paul Voiles, and Youssef Laham
Requires monthly progress report, schedule & project performance certification.

I certify that the services are true and correct:


James Hornsby, PE

Date: 7-11-17



MONTHLY PROGRESS REPORT – JUNE 2017

I. Project

A. Myers Road Extension from Berdett Road to FM 762
Fort Bend County Project #13102

II. Work Completed to Date

Phase I: Preliminary Engineering

- No Activity was performed in this period.

Phase II: Final Design

- Prepared and submitted Right-of-Way Layout on June 30th for use by the County in discussion with land owner.
- Continued plan production, working toward a 90% plan submittal on July 3rd.
- Completed Signal Warrant study.

Additional Services: Geotechnical

- No activity was performed in this period.

Additional Services: Survey

- Additional survey information was gathered along the existing path crossings and incorporated into the 90% plan production.

III. Work Planned for Next Period

Phase I: Preliminary Engineering

- No activity was performed in this period.

Phase II: Final Design

- Complete Signal Warrant Study
- Review and address 90% comments.
- Prepare and submit 100% plans and estimate on July 31th.

Additional Services: Geotechnical n

- Plan to start geotechnical investigation once roadway alignment is finalized with County and land owner.

Additional Services: Survey

- Complete ROW mapping and parcels descriptions.



Issues Pending:

None

A handwritten signature in blue ink, appearing to read 'James Hornsby', is written over a horizontal line.

James Hornsby, P.E.
Project Manager

Date: 7/11/17

Harris, Britten

From: Robert Barnett <rbarnett@lja.com>
Sent: Tuesday, July 11, 2017 3:02 PM
To: Peterson, Jillian; Harris, Britten
Cc: James Hornsby; 'Accounting Corporate'
Subject: RE: Project#13102; BBI Invoice 28807

Britten and Jillian,
We are currently reviewing BBI's 90% submittal for these plans.
LJA concurs with the percentage completion as shown.

Robert W. Barnett, P.E.
Vice President/Transportation

LJA Engineering | We Build Civilization
• West Houston
P: 713.953.5200
D: 713.953.5248
C: 281.615.9683
www.ljaengineering.com
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

From: Accounting Corporate [<mailto:Acct@binkleybarfield.com>]
Sent: Tuesday, July 11, 2017 2:14 PM
To: Jillian.Peterson@fortbendcountytexas.gov
Cc: Robert Barnett <rbarnett@lja.com>; James Hornsby <JHornsby@binkleybarfield.com>; Paul Voiles <PVoiles@binkleybarfield.com>; Youssef Laham <YL@binkleybarfield.com>
Subject: Project#13102; BBI Invoice 28807

Good Afternoon Jillian,
Attached is BBI's invoice 28807, and monthly progress report.
Confirmation of receipt is appreciated.
Thank you,

Jaclyn Perez
Accounting Assistant



1710 Seamist Drive
Houston, TX 77008

713.869.3433 Tel
713.869.6702 Fax

jperez@binkleybarfield.com
www.binkleybarfield.com

HOUSTON HQ - Gulf Coast Region | AUSTIN - Central Texas Region | PLANO - DFW Region