

PO#138400 BH



**AGUIRRE & FIELDS LP**  
**ENGINEERS AND PLANNERS**

rec 4/30/14 7/18/17

**Invoice**

May 31, 2017

Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 6652  
AFLP Project No.: 12607.10  
Project Name: Greenbusch Road Improvements (Project No. 13312)  
PO Number 138400  
Service Dates: May 1, 2017 through May 31, 2017

**Invoice Summary**

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$121,397.00	100.00%	\$121,397.00	\$121,397.00	\$0.00
Final Design	\$342,874.00	79.27%	\$271,796.22	\$265,693.06	\$6,103.16
Bid & Construction	\$30,000.00	0.00%	\$0.00	\$0.00	\$0.00
Survey	\$119,775.00	80.00%	\$95,820.00	\$95,820.00	\$0.00
ROW Maps	\$50,905.00	80.00%	\$40,724.00	\$0.00	\$40,724.00
Geotech	\$19,800.00	100.00%	\$19,800.00	\$19,800.00	\$0.00
<b>Total</b>	<b>\$684,751.00</b>	<b>80.25%</b>	<b>\$549,537.22</b>	<b>\$502,710.06</b>	<b>\$46,827.16</b>

**Total Amount Due**

\$46,827.16

OK, JSS  
07/17/17

**Progress Report:**

AFLP continue on final design preparing the 95% submittal. Detailed final design on driveways and street intersections has been accomplished in coordination with drainage design. Bridge grading and channel improvements including the requested weir have been designed and QA/QC reviewed for 95% submittal.



## **FORT BEND MOBILITY PROGRAM**

### **PROJECT STATUS REPORT**

**PROJECT:** Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

**CONSULTANT:** AGUIRRE & FIEDLS LP

**PROJECT PHASE:** Final Design

**CONTRACT OR PROJECT NO.** P.O. Number 138400

**DATE:** April 30, 2017

AFLP continue on final design preparing the 95% submittal. Detailed final design on driveways and street intersections has been accomplished in coordination with drainage design. Bridge grading and channel improvements including the requested weir have been designed and QA/QC reviewed for 95% submittal. Surveyor is working on final ROW acquisitions adjustment and ROW mapping.

#### **ACTIVITIES ACHIEVED:**

05/01/17	Internal meeting to plan final design and submittal
05/08/17	AFLP team meeting to review bridge and roadway design.
05/19/17	Meeting with HOA to review street access/driveway design
05/31/17	Meeting with HOA to review street access/driveway design.

#### **PLANNED ACTIVITIES FOR NEXT PERIOD:**

Detailed drainage design

Detailed final design to achieve 95% progress

05/31/2017



Page 1



**OUTSTANDING ITEMS, NEEDS OR CONCERNS:**

Utility coordination and conflict resolution.

Drainage design verification

**SCHEDULE UPDATE:**

