PO# 134451 B



6330 W Loop S, Suite 150 Bellaire, Texas 77401 713-777-5337 713-777-5976

INVOICE

Fort Bend County 301 Jackson Street, 4th Floor Richmond, TX 77469 Attention: Ms. Jillian Hernandez Invoice Date: August 19, 2016 Project No. 00347-0015-00 Invoice No. 0240788 Purchase Order No. 134451

Professional Engineering Services in connection with Ladonia Street (FBC #13107) Reference P.O. Number 134451 and Contract dated December 1, 2015 Period of Services from August 1, 2016 through October 28, 2016

Summary	nmary		Authorized Budget		Authorized Amount Remaining	% Complete	Invoiced To Date		Previously Invoiced		Net This Invoice	
Basic Services (LS)												
Task A: Topographic Survey	LS	\$	33,285.00	\$	-	100.00%	\$	33,285.00	\$	31,692.30	\$	1,592.70
Task B: Geotechnical Services	LS	\$	8,430.00	\$	843.00	90.00%	\$	7,587.00	\$	7,587.00	\$	-
Task C: Design Services	LS	\$	174,445.00	\$	43,611.25	75.00%	\$	130,833.75	\$	113,389.25	\$	17,444.50
Task D: Construction Phase Services	T&M	\$	25,000.00	\$	25,000.00	0.00%	\$		\$	-	\$	
		/	***************************************		/				/			
Sub-Total Basic Services	V	\$	241,160.00	\$	69,454.25	71.20%	\$	171,705.75	v \$	152,668.55	\$	19,037.20

TOTAL AMOUNT DUE THIS INVOICE

I certify that the services represented by this bill are true and $% \left\{ 1,2,\ldots ,n\right\}$ correct and have been rendered in accordance with the terms of this contract,

Ву:

Robert A. Maxwell, P.E. Project Manager



Fort Bend County Ladonia Street (FBC #13107) Jones and Carter Job Number 000347-0015-00 Progress Report No. 9: 8/01/16 through 11/30/16

1. Tasks Worked on during this period:

Task A: Topographic Survey - 100% Complete

No work this period

Task B: Geotechnical Services - 90% Complete

• No work this period

Task C: Design Services - 75% Complete

- Create Traffic Control Plan sheets and Traffic Control Plan Detour Sheets for Final Design
- · Create Removal Sheets for Final Design
- Update Plan and Profile sheets for Final Design
- Submitted 60% plans for review on October 7, 2016
- Held 60% review meeting on November 9, 2016
- Addressing 60% comments

Task D: Construction Phase Services - No work this period

2. Tasks to be worked on during next period (12/01/16 - 12/31/16):

Task A: Topographic Survey

None

Task B: Geotechnical Services

None

Task C: Design Services

- Address 60% Comments
- Address Drainage Report comments

Task D: Construction Phase Services - No work this period

3. Problems Encountered (Issues):

None

4. Meetings Attended:

None

5. Deliverables:

- None
- Submittal dates: 90% PS&E January 2017

TOTAL PROJECT = 75% COMPLETE

KELLY R. KALUZA & ASSOCIATES, INC.

Consulting Engineers & Surveyors Engineering Firm No. F-1339 Surveying Firm No. 10010000

3014 Avenue I, Rosenberg, Texas 77471 (281) 341-0808 FAX (281) 341-6333

Invoice

Bill To	
Jones & Carter, Inc Houston	
Andrea Ranft, P.E.	
6330 West Loop South, Ste. 150	
Bellaire, Texas 77401	

Date	Invoice #
3/31/2016	16-03-015

P.O. No.	Terms	Billing No.
	Net 30	Final Billing

RE: Surveying Services for Topographic Survey Along Ladonia Street, City of Arcola, Fort Bend County, Texas Description Percent Complete Amount I. Phase 1 - Ladonia Street from State Highway 6 to Post Road (Budget \$30,900.00) II. Phase 2 - Ladonia Street from Railroad to State Highway 6 (Budget \$2,385.00) 100% 47.70 THANK YOU! Total \$1,592.70

Contract Summary (Budget \$33,285.00)

First Billing (Invoice No. 15-12-036) = \$16,995.00 Second Billing (Invoice No. 16-01-024) = \$12,952.50 Third Billing (Invoice No. 16-02-013) = \$1,744.80 Final Billing (Invoice No. 16-03-015) = \$1,592.70

Total Remaining For Completion of Contract = \$0.00

Harris, Britten

From:

Robert Barnett <rbarnett@lja.com>

Sent:

Wednesday, July 19, 2017 10:31 AM

To:

Harris, Britten

Subject:

FW: Invoice Payments

Attachments:

201610_Invoice 9.pdf; 347-15 Invoice 10.pdf; 201703_Invoice 11.pdf; 201705_Invoice 12

final.pdf

Importance:

High

Britten,

I have reviewed the attached invoices and approve the percent complete shown.

Jones & Carter have completed the design and bid phase of the Ladonia Street project and it has been bid. Their only remaining work is in the Construction Phase task.

Robert W. Barnett, P.E. Vice President/Transportation

LJA Engineering | We Build Civilization

• West Houston P: 713.953.5200 D: 713.953.5248 C: 281.615.9683

www.ljaengineering.com Facebook • Twitter • LinkedIn

From: Harris, Britten [mailto:Britten.Harris@fortbendcountytx.gov]

Sent: Wednesday, July 19, 2017 8:14 AM **To:** Robert Barnett < rbarnett@lja.com >

Subject: FW: Invoice Payments

Importance: High

Good Morning,

Have you had a chance to look at these?

From: Harris, Britten

Sent: Wednesday, July 05, 2017 11:12 AM To: Robert Barnett (rbarnett@lja.com)
Subject: FW: Invoice Payments

Importance: High

Good Morning,

Please review the attached invoices and approve or advise.

Thanks!