

PO# 150707 BH
rec 416491 8/15/17

Invoice



Stacy Slawinski
Fort Bend County Engineering Dept.
301 Jackson Street, 4th Floor
Richmond, TX 77469

August 09, 2017
Invoice No: 29083

Project 0170000095.00 Fort Bend County - A. Myers Road Extension from Berdett Road to FM
762; Purchase Order 150707 Project #13102

Professional Services from July 01, 2017 to July 31, 2017

Billing Phase	Authorized Budget	Percent Complete	Invoiced To Date	Previously Invoiced	Amount This Invoice
Ph I Basic Services: Preliminary Eng.	90,726.48	100.00	90,726.48	90,726.48	0.00
Ph II Basic Services: Final Eng.	200,507.52	90.00	180,456.77	110,279.14	70,177.63
Additional Services: Geotechnical	8,586.00	0.00	0.00	0.00	0.00
Additional Services: Survey	38,100.00	100.00	38,100.00	38,100.00	0.00
Total Fee	✓ 337,920.00		✓ 309,283.25	✓ 239,105.62	✓ 70,177.63

Total Fees: 70,177.63

TOTAL DUE THIS INVOICE:

\$70,177.63

Email invoice to: Jillian Peterson at jillian.peterson@fortbendcountytexas.gov
CC: Robert Barnett at rbarnett@lja.com, James Hornsby, Paul Voiles, and Youssef Laham
Requires monthly progress report, schedule & project performance certification.

I certify that the services are true and correct:


James Hornsby, PE

Date: 8/10/17



MONTHLY PROGRESS REPORT – JULY 2017

I. Project

A. Myers Road Extension from Berdett Road to FM 762
Fort Bend County Project #13102

II. Work Completed to Date

Phase I: Preliminary Engineering

- No Activity was performed in this period.

Phase II: Final Design

- Prepared a 90% plan submittal on July 3rd.
- Received comments on 90% submittal on July 20th.
- Submitted 100% plans on July 31st.

Additional Services: Geotechnical

- Began coordination of soil borings during this period.

Additional Services: Survey

- No Activity was performed in this period.

III. Work Planned for Next Period

Phase I: Preliminary Engineering

- No activity was performed in this period.

Phase II: Final Design

- Review and address any comments on 100% submittal.

Additional Services: Geotechnical

- Complete geotechnical investigation.

Additional Services: Survey

- No activity planned.

Issues Pending:

None



A handwritten signature in blue ink, reading 'James B. Hornsby', positioned above a horizontal line.

James Hornsby, P.E.
Project Manager

Date: 8/10/17

Harris, Britten

From: Robert Barnett <rbarnett@lja.com>
Sent: Monday, August 14, 2017 3:15 PM
To: Harris, Britten
Cc: Peterson, Jillian; Slawinski, Stacy
Subject: RE: PO#150707, Project #13102 - A. Myers Road Extension

Britten,
LJA has reviewed the attached invoice and concurs with the percent completion as shown.

Regards,
Bob Barnett

Robert W. Barnett, P.E.
Vice President/Transportation

LJA Engineering | We Build Civilization
• West Houston
P: 713.953.5200
D: 713.953.5248
C: 281.615.9683
www.ljaengineering.com
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

From: Harris, Britten [<mailto:Britten.Harris@fortbendcountytx.gov>]
Sent: Monday, August 14, 2017 2:58 PM
To: Robert Barnett <rbarnett@lja.com>
Cc: Peterson, Jillian <Jillian.Peterson@fortbendcountytx.gov>; Slawinski, Stacy <Stacy.Slawinski@fortbendcountytx.gov>
Subject: FW: PO#150707, Project #13102 - A. Myers Road Extension
Importance: High

Bob,

Please review the attached invoice and approve or advise, thanks.

Thanks!



Britten Harris

Admin Assistant - Engineering
Fort Bend County Engineering
301 Jackson St. Ste 401 | Richmond Tx 77469
Britten.harris@fortbendcountytx.gov
Phone: 281-633-7539

From: Peterson, Jillian
Sent: Thursday, August 10, 2017 4:06 PM
To: Harris, Britten
Subject: FW: PO#150707, Project #13102 - A. Myers Road Extension
Importance: High

Jillian Peterson
Special Projects Coordinator
Fort Bend County Engineering
W. 281-633-7507
Jillian.Peterson@FortBendCountyTx.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Accounting Corporate [<mailto:Acct@binkleybarfield.com>]
Sent: Thursday, August 10, 2017 3:38 PM
To: Peterson, Jillian
Cc: rbarnett@lja.com; James Hornsby; Paul Voiles; Youssef Laham
Subject: PO#150707, Project #13102 - A. Myers Road Extension
Importance: High

Good Afternoon,

Attached is our July invoice and report for processing.
Confirmation of this email is appreciated.

Thanks,

Lindsey Pierce
Accounting/HR Associate



Binkley & Barfield, Inc. | TBPE F-257
1801 Gateway Blvd., Suite 101
Richardson, Texas 75080
972.644.2800 Ext 1402 Tel
lpierce@binkleybarfield.com
www.binkleybarfield.com

HOUSTON | AUSTIN | RICHARDSON | COLLEGE STATION | ROUND ROCK

Please note that effective July 1, 2016 Binkley & Barfield – C&P, Inc. is now Binkley & Barfield, Inc.
For more information visit our website [HERE](#).

This e-mail (to include any enclosures or attachments thereto) contains confidential and proprietary information that is protected under the Electronic Communications Privacy Act, 18 USC Sections 2510-2521. If you are not the intended recipient, any further retention, dissemination, or duplication of this message is strictly prohibited by law. Please notify the author if you received this transmission in error, and delete the message to include all associated attachments and enclosures immediately.