

**Application and Certificate for Payment**

TO OWNER: Fort Bend County Facility Mgmt & Plannin PROJECT:  
 301 Jackson Street, Suite 301  
 Richmond, TX 77469

Fifth Street Gym - Ft Bend Cty  
 3110 Fifth Street  
 Stafford, TX 77477

APPLICATION NO: 6  
 PERIOD TO: 7/31/17

Distribution to:  
 OWNER   
 ARCHITECT   
 CONTRACTOR   
 FIELD   
 OTHER

FROM CONTRACTOR:  
 Frost Construction Company, Inc.  
 19506 HWY 59 NORTH, SUITE 320  
 HUMBLE, TEXAS 77338

VIA ARCHITECT:

CONTRACT FOR:  
 CONTRACT DATE:  
 PROJECT NOS:

*Handwritten notes:*  
 #149923 R#416945  
 B.18.17  
 dx

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract.  
 AIA Document G703™, Continuation Sheet, is attached.

- 1. ORIGINAL CONTRACT SUM ..... \$ 1,388,350.00 ✓
- 2. NET CHANGE BY CHANGE ORDERS ..... \$ 0.00
- 3. CONTRACT SUM TO DATE (Line 1 ± 2) ..... \$ 1,388,350.00 ✓
- 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) ..... \$ 381,233.84 ✓
- 5. RETAINAGE:
  - a. 5.0 % of Completed Work  
 (Columns D + E on G703) ..... \$ 19,061.69 ✓
  - b. 5.0 % of Stored Material  
 (Column F on G703) ..... \$ 0.00
- Total Retainage (Lines 5a + 5b, or Total in Column I of G703) ..... \$ 19,061.69
- 6. TOTAL EARNED LESS RETAINAGE ..... \$ 362,172.15 ✓  
 (Line 4 minus Line 5 Total)
- 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT ..... \$ 347,200.15 ✓  
 (Line 6 from prior Certificate)
- 8. CURRENT PAYMENT DUE ..... *Wynne* \$ 14,972.00 ✓
- 9. BALANCE TO FINISH, INCLUDING RETAINAGE ..... \$ 1,026,177.85 ✓  
 (Line 3 minus Line 6)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.


CONTRACTOR: Frost Construction Company, Inc.

By: *[Signature]*  
 State of: Texas  
 County of: Harris

Date: 07/31/17

Subscribed and sworn to before me this 31<sup>st</sup> day of

Notary Public: *Ellen Craig*  
 My commission expires: 5/15/21



**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 14,972.00  
 (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: *[Signature]*  
 By: *[Signature]* Date: 8/14/2017


This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this month	\$ 0.00	\$ 0.00
<b>TOTAL</b>	<b>\$ 0.00</b>	<b>\$ 0.00</b>
<b>NET CHANGES by Change Order</b>	<b>\$ 0.00</b>	<b>\$ 0.00</b>

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G702™ - 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects legal counsel, copyright@aia.org.

*Handwritten:* 8/15/17



# AIA Document G703™ - 1992

## Continuation Sheet

Page 2 of 3

AIA Document G702™-1992, Application and Certificate for Payment, or G732™-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts, where variable retainage for line items may apply.

APPLICATION NO: 6  
 APPLICATION DATE: 7/1/17  
 PERIOD TO: 7/31/17  
 ARCHITECT'S PROJECT NO:

ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (Not in D or E)	G		BALANCE TO FINISH (C - G)	RETAINAGE (If variable rate)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D + E + F)	% (G ÷ C)		
1	Mobilization	8,500.00	6,375.00	2,125.00	0.00	8,500.00	100	0.00	425.00
2	SWPPP	4,300.00	4,300.00	0.00	0.00	4,300.00	100	0.00	215.00
3	Termite Control	700.00	700.00	0.00	0.00	700.00	100	0.00	35.00
4	Earthwork	40,700.00	38,665.00	0.00	0.00	38,665.00	95	2,035.00	1,933.25
5	Concrete	102,700.00	71,890.00	5,135.00	0.00	77,025.00	75	25,675.00	3,851.25
6	Masonry	36,100.00	0.00	0.00	0.00	0.00	0	36,100.00	0.00
7	Misc Steel	1,400.00	0.00	0.00	0.00	0.00	0	1,400.00	0.00
8	Rough Carpentry	2,100.00	0.00	0.00	0.00	0.00	0	2,100.00	0.00
9	Firestopping	4,100.00	0.00	0.00	0.00	0.00	0	4,100.00	0.00
10	Sealants	2,300.00	0.00	0.00	0.00	0.00	0	2,300.00	0.00
11	Hollow Metal Doors	9,200.00	0.00	0.00	0.00	0.00	0	9,200.00	0.00
12	P-Lam Doors	3,900.00	0.00	0.00	0.00	0.00	0	3,900.00	0.00
13	Hardware	14,100.00	0.00	0.00	0.00	0.00	0	14,100.00	0.00
14	Glazing	27,800.00	0.00	0.00	0.00	0.00	0	27,800.00	0.00
15	Drywall	123,400.00	0.00	0.00	0.00	0.00	0	123,400.00	0.00
16	Acoustic Ceiling	3,700.00	0.00	0.00	0.00	0.00	0	3,700.00	0.00
17	Gym Flooring	55,800.00	0.00	0.00	0.00	0.00	0	55,800.00	0.00
18	Painting	24,800.00	0.00	0.00	0.00	0.00	0	24,800.00	0.00
19	Corner Guards	400.00	0.00	0.00	0.00	0.00	0	400.00	0.00
20	Wall Padding	1,300.00	0.00	0.00	0.00	0.00	0	1,300.00	0.00
21	FEC's	700.00	0.00	0.00	0.00	0.00	0	700.00	0.00
22	Canopy	35,100.00	0.00	0.00	0.00	0.00	0	35,100.00	0.00
23	Toilet Accessories	9,200.00	0.00	0.00	0.00	0.00	0	9,200.00	0.00
24	Basketball Goals	13,500.00	0.00	0.00	0.00	0.00	0	13,500.00	0.00
25	Gym Bleachers	12,500.00	0.00	0.00	0.00	0.00	0	12,500.00	0.00
26	Blinds	800.00	0.00	0.00	0.00	0.00	0	800.00	0.00
<b>Page Totals AND TOTAL</b>		<b>539,100.00</b>	<b>121,930.00</b>	<b>7,260.00</b>	<b>0.00</b>	<b>129,190.00</b>	<b>24</b>	<b>409,910.00</b>	<b>6,459.50</b>

CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1986, 1987, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, [copyright@aia.org](mailto:copyright@aia.org).



# AIA<sup>®</sup> Document G703<sup>™</sup> - 1992

## Continuation Sheet

AIA Document G702<sup>™</sup>-1992, Application and Certificate for Payment, or G732<sup>™</sup>-2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached. In tabulations below, amounts are in US dollars. Use Column F on Contracts where variable retainage for line items may apply.

APPLICATION NO: 6  
 APPLICATION DATE: 7/1/17  
 PERIOD TO: 7/31/17  
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED <i>(Not in D or E)</i>	G TOTAL COMPLETED AND STORED TO DATE <i>(D+E+F)</i>		H BALANCE TO FINISH <i>(C - G)</i>	I RETAINAGE <i>(If variable rate)</i>
			FROM PREVIOUS APPLICATION <i>(D + E)</i>	THIS PERIOD		% <i>(G ÷ C)</i>			
27	Metal Building	105,600.00	105,600.00	0.00	0.00	105,600.00	100	0.00	5,280.00
28	Building Erection	54,700.00	2,500.00	0.00	0.00	2,500.00	5	52,200.00	125.00
29	Site Utilities	106,850.00	44,877.00	0.00	0.00	44,877.00	42	61,973.00	2,243.85
30	Fire Sprinkler	35,900.00	35,900.00	0.00	0.00	35,900.00	100	0.00	1,795.00
31	Plumbing	37,600.00	9,400.00	0.00	0.00	9,400.00	25	28,200.00	470.00
32	HVAC	242,900.00	0.00	0.00	0.00	0.00	0	242,900.00	0.00
33	Electrical	114,500.00	17,175.00	0.00	0.00	17,175.00	15	97,325.00	858.75
34	Fire Alarm	9,500.00	0.00	0.00	0.00	0.00	0	9,500.00	0.00
35	Owners Contingency	43,329.00	0.00	0.00	0.00	0.00	0	43,329.00	0.00
36	CP No. 1	0.00	0.00	0.00	0.00	0.00	0	0.00	0.00
37	Fire Sprinkler	-33,329.00	-33,329.00	0.00	0.00	-33,329.00	100	0.00	-1,666.45
38	Insurance	9,400.00	9,400.00	0.00	0.00	9,400.00	100	0.00	470.00
39	Bonds	21,700.00	21,700.00	0.00	0.00	21,700.00	100	0.00	1,085.00
40	General Conditions	100,600.00	30,320.84	8,500.00	0.00	38,820.84	39	61,779.16	1,941.04
GRAND TOTAL		1,388,350.00	365,473.84	15,760.00	0.00	381,233.84	27	1,007,116.16	19,061.69

**CAUTION: You should sign an original AIA Contract Document, on which this text appears in RED. An original assures that changes will not be obscured.**

AIA Document G703<sup>™</sup> - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA<sup>®</sup> Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA<sup>®</sup> Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, [copyright@aia.org](mailto:copyright@aia.org).