

PO #138400 BH



**AGUIRRE & FIELDS LP**  
**ENGINEERS AND PLANNERS**

rec 417597 8/22/17

**Invoice**

July 31, 2017

Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 6741  
AFLP Project No.: 12607.13  
Project Name: Greenbusch Road Improvements (Project No. 13312)  
PO Number 138400  
Service Dates: July 1, 2017 through July 31, 2017

**Invoice Summary**

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$121,397.00	100.00%	\$121,397.00	\$121,397.00	\$0.00
Final Design	\$342,874.00	86.00%	\$294,871.64	\$275,224.96	\$19,646.68
Bid & Construction	\$30,000.00	0.00%	\$0.00	\$0.00	\$0.00
Survey	\$119,775.00	95.00%	\$113,786.25	\$113,786.25	\$0.00
ROW Maps	\$50,905.00	80.00%	\$40,724.00	\$40,724.00	\$0.00
Geotech	\$19,800.00	100.00%	\$19,800.00	\$19,800.00	\$0.00
<b>Total</b>	<b>\$684,751.00</b>	<b>86.25%</b>	<b>\$590,578.89</b>	<b>\$570,932.21</b>	<b>\$19,646.68</b>

**Total Amount Due**

\$19,646.68  
bk, JS  
08/21/17

**Progress Report:**

AFLP continue preparing the 95% submittal of final design including detailed design of roadway, driveways, intersecting streets, maintenance access roads, ditches. The storm sewer systems was reviewed and updated to meet drainage requirements and optimizing culvert sizes. Plan and Profiles drawings and layouts are in QA/QC process for 95% submittal. AFLP continue working in quantities, cost estimate and specifications. AFLP is working also in conflict resolution with utilities and private street gate entrance.



**FORT BEND MOBILITY PROGRAM**

**PROJECT STATUS REPORT**

**PROJECT:** Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

**CONSULTANT:** AGUIRRE & FIEDLS LP

**PROJECT PHASE:** Final Design

**CONTRACT OR PROJECT NO.** P.O. Number 138400

**DATE:** July 31, 2017

AFLP continue preparing the 95% submittal of final design including detailed design of roadway, driveways, intersecting streets, maintenance access roads, ditches. The storm sewer systems was reviewed and updated to meet drainage requirements and optimizing culvert sizes. Plan and Profiles drawings and layouts are in QA/QC process for 95% submittal. AFLP continue working in quantities, cost estimate and specifications. AFLP is working also in conflict resolution with utilities and private street gate entrance.

**ACTIVITIES ACHIEVED:**

07/03/17 General overview of the project and schedule pending activities  
07/11/17 All openings and wheelchair ramps were reviewed.  
07/19/17 Driveways and intersections with private streets are in final review  
07/31/17 Final drainage design and propose changes have been incorporated in P&P's.

**PLANNED ACTIVITIES FOR NEXT PERIOD:**

Finish all conflict resolutions  
Submitt final design to achieve 95% progress



**OUTSTANDING ITEMS, NEEDS OR CONCERNS:**

Private Utility submittals

Utility coordination and conflict resolution.

Project Manual

Final QA/QC

**SCHEDULE UPDATE:**

## Harris, Britten

---

**From:** Elise Dillow <edillow@spi-eng.com>  
**Sent:** Wednesday, August 16, 2017 10:13 AM  
**To:** Peterson, Jillian  
**Cc:** Harris, Britten  
**Subject:** Greenbusch Invoice  
**Attachments:** Invoice 6741 12607.13 2017-07-31 FBC.pdf

Jillian,

Attached is Aguirre & Fields' invoice for Greenbusch. I have reviewed the invoice and everything looks good. Please let me know if you have any questions.

Thank you,

**Elise Dillow** | E.I.T.  
p 281.920.0487 | f 281.920.9924



[www.SPI-ENG.com](http://www.SPI-ENG.com)