

PO# 138400 BH



AGUIRRE & FIELDS LP
ENGINEERS AND PLANNERS

rec 422654
10/3/17

Invoice

August 31, 2017

Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469

Attention: Mr. Richard W. Stolleis, P.E.

Invoice No.: 6848
AFLP Project No.: 12607.14
Project Name: Greenbusch Road Improvements (Project No. 13312)
PO Number 138400
Service Dates: August 1, 2017 through August 31, 2017

Invoice Summary

Task Description	Contract Amount	Percent Complete	Amount Complete	Previously Invoiced	Current Amount
Preliminary Design	\$121,397.00	100.00%	\$121,397.00	\$121,397.00	\$0.00
Final Design	\$342,874.00	87.50%	\$300,014.75	\$294,871.64	\$5,143.11
Bid & Construction	\$30,000.00	0.00%	\$0.00	\$0.00	\$0.00
Survey	\$119,775.00	95.00%	\$113,786.25	\$113,786.25	\$0.00
ROW Maps	\$50,905.00	80.00%	\$40,724.00	\$40,724.00	\$0.00
Geotech	\$19,800.00	100.00%	\$19,800.00	\$19,800.00	\$0.00
Total	\$684,751.00	87.00%	\$595,722.00	\$590,578.89	\$5,143.11

Total Amount Due \$5,143.11

OK, JSS
10/03/17

Progress Report:

AFLP continue preparing the 95% submittal of final design including detailed design of roadway, driveways, intersecting streets, maintenance access roads, ditches. The storm sewer systems was reviewed and updated to meet drainage requirements and optimizing culvert sizes. Plan and Profiles drawings and layouts are in QA/QC process for 95% submittal. AFLP continue working in quantities, cost estimate and specifications. AFLP is working also in conflict resolution with utilities and private street gate entrance.



FORT BEND MOBILITY PROGRAM

PROJECT STATUS REPORT

PROJECT: Greenbusch Road Paving and Drainage Improvements

From Gaston Rd to Westheimer Pkwy

CONSULTANT: AGUIRRE & FIEDLS LP

PROJECT PHASE: Final Design

CONTRACT OR PROJECT NO. P.O. Number 138400

DATE: August 31, 2017

AFLP finished all design aspects and is executing QA/QC for 95% submittal of final design. We Reviewed that all recommendations from Fort Bend County and FBC Drainage District where addressed. AFLP is updating quantities, cost estimate and specifications.

ACTIVITIES ACHIEVED:

08/01/17 General overview of the project and schedule pending activities
08/11/17 Review proposed ditches at north side parallel to the road.
08/21/17 Identification of access gates on private communities.

PLANNED ACTIVITIES FOR NEXT PERIOD:

Submit final design to achieve 95% progress

OUTSTANDING ITEMS, NEEDS OR CONCERNS:

Private Utility submittals with 95% progress

Project Manual

Final QA/QC

SCHEDULE UPDATE:

08/31/2017



AGUIRRE & FIELDS LP
ENGINEERS AND PLANNERS

Harris, Britten

From: Elise Dillow <edillow@spi-eng.com>
Sent: Thursday, September 21, 2017 9:45 AM
To: Peterson, Jillian
Cc: Harris, Britten
Subject: Greenbusch Invoice
Attachments: Invoice 6848 12607.14 2017-08-31 FBC.pdf

Jillian,

Attached is Aguirre & Fields's invoice for Greenbusch. I have reviewed the invoice and everything looks good. Please let me know if you have any questions.

Thank you,

Elise Dillow | E.I.T.
p 281.920.0487 | f 281.920.9924



SCHAUMBURG & POLK, INC.

www.SPI-ENG.com