

PO# 150707 BH  
 rec 422737  
 10/4/17

**Invoice**



Stacy Slawinski  
 Fort Bend County Engineering Dept.  
 301 Jackson Street, 4th Floor  
 Richmond, TX 77469

September 8, 2017  
 Invoice No: 29301

Project 0170000095.00 Fort Bend County - A. Myers Road Extension from Berdett Road to FM 762; Purchase Order 150707 Project #13102

**Professional Services from August 1, 2017 to August 31, 2017**

Billing Phase	Authorized Budget	Percent Complete	Invoiced To Date	Previously Invoiced	Amount This Invoice
Ph I Basic Services: Preliminary Eng.	90,726.48	100.00	90,726.48	90,726.48	0.00
Ph II Basic Services: Final Eng.	200,507.52	95.00	190,482.14	180,456.77	10,025.37
Additional Services: Geotechnical	8,586.00	0.00	0.00	0.00	0.00
Additional Services: Survey	38,100.00	100.00	38,100.00	38,100.00	0.00
Amendment #1: Additional Design Services	17,367.00	95.00	16,498.65	0.00	16,498.65
Amendment #1: Additional Survey Services	6,850.00	100.00	6,850.00	0.00	6,850.00
Total Fee	✓ 362,137.00		✓ 342,657.27	✓ 309,283.25	33,374.02

**Total Fees: 33,374.02**

**TOTAL DUE THIS INVOICE: \$33,374.02**

*OK, JSS  
10/04/17*

Email invoice to: Jillian Peterson at [jillian.peterson@fortbendcountytexas.gov](mailto:jillian.peterson@fortbendcountytexas.gov)  
 CC: Robert Barnett at [rbarnett@lja.com](mailto:rbarnett@lja.com), James Hornsby, Paul Voiles, and Youssef Laham  
 Requires monthly progress report, schedule & project performance certification.

I certify that the services are true and correct: *James B. Hornsby* Date: 9/13/17  
 James Hornsby, PE



## MONTHLY PROGRESS REPORT – AUG 2017

---

### I. Project

**A. Myers Road Extension from Berdett Road to FM 762**  
Fort Bend County Project #13102

### II. Work Completed to Date

#### Phase I: Preliminary Engineering

- No Activity was performed in this period.

#### Phase II: Final Design

- Followed up on questions after the 100% signed submittal, submitted at the beginning of the month.
- Progress Metes and Bound documentation and exhibits.
- Submitted 100% plans on July 31<sup>st</sup>.

#### Additional Services: Geotechnical

- Continued coordination of soil borings during this period.

#### Additional Services: Survey

- No Activity was performed in this period.

### III. Work Planned for Next Period

#### Phase I: Preliminary Engineering

- No activity was performed in this period.

#### Phase II: Final Design

- Review and address any comments on 100% submittal.


#### Additional Services: Geotechnical

- Complete geotechnical investigation.

#### Additional Services: Survey

- No activity planned.

Issues Pending: none

  
\_\_\_\_\_  
James Hornsby, P.E.  
Project Manager

Date: 9/13/17