# **HUITT-ZOLIARS**

Pott 132206 Bt rec +24923 16/27/17
Houston, TX 77077-3858
281.496.0260
281.496.0220

#### INVOICE

Fort Bend County 301 Jackson Street, 4th Floor Richmond, TX 77469 Attention: Ms. Jillian Hernandez September 25, 2017 Project No. 13109 Invoice No. 3024400118 Purchase Order No. 132206

Professional Engineering Services in connection with Old Needville-Fairchild Road Reference P.O. Number 132206 and Contract 13109 dated October 13, 2015 Period of Services from July 30, 2017 through September 2, 2017

Summary	_	Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Basic Services (LS)							
Task 1 Preliminary Design	LS	\$94,420.00	\$0.00	100.00%	\$94,420.00	\$94,420.00	\$0.00
Task 2 Final Design	LS	\$321,610.00	\$16,081.50	95.00%	\$305,528.50	\$305,528.50	\$0.00
Task 3 Bid & Construction	HR	\$28,980.00	\$28,980.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total Basic Services		\$445,010.00	\$45,061.50	89.87%	\$399,948.50	\$399,948.50	\$0.00
Additional Services (LS)							
Task 1 Topographic Survey	LS	\$140,446.00	\$1,780.00	98.73%	\$138,666.00	\$138,666.00	\$0.00
Task 2 Parcel Acquisition	LS	\$60,450.50	\$21,157.67	65.00%	\$39,292.83	\$39,292.83	\$0.00
Task 3 Abstracting & Title Research	LS	\$36,575.00	\$0.00	100.00%	\$36,575.00	\$27,431.25	\$9,143.75
Task 4 Geotechnical Investigation	LS	\$19,644.90	\$0.00	100.00%	\$19,644.90	\$19,644.90	\$0.00
Sub-Total Additional Services		\$257,116.40	\$22,937.67	91.08%	\$234,178.73	\$225,034.98	\$9,143.75
Total Basic Services + Additional Servi	ices 1	\$702,126.40	\$67,999.17	90.32%	\$634,127.23	\$624,983.48	

TOTAL AMOUNT DUE THIS INVOICE

\$9,143.75

04,399

I certify that the services represented by this bill are true and correct and have been rendered in

accordance with the terms of this contract.

Chaitanya Gampa, P.E., PMP Associate/Sr. Project Manager



Suite 200 • Houston, TX 77077-3858 • 281.496.0066 phone • 281.496.0220 fax • huitt-zollars.com

## PROGRESS REPORT (Huitt-Zollars, Inc.)

FBC Project #:

13109

Project Description: Old Needville Fairchild Rd from FM 361 to Needville (3.43 Miles)

Invoice Period:

07/30/17 to 09/02/17

Invoice Number:

3024400118

## **Activities performed this period:**

### Design Phase:

1. ROW documents on the north and south side of the project submitted to PMC

2. Submitted 95% PS&E package in July.

## Topographic Survey:

N/A

## Planned Activities for next period:

Continue with the design phase of the project for the upcoming final 100% submittal

# Issues / Concerns:

N/A

### Harris, Britten

From:

Robert Barnett <rbarnett@lja.com>

Sent:

Wednesday, October 18, 2017 1:50 PM

To:

Harris, Britten

Cc:

'Hall, Linda'; Gampa, Chaitanya

Subject:

FW: Old Needville-Fairchild Rd - HZ Inv 18 DRAFT - HZI no. 3024400118

Attachments:

FBC\_Invoice 18\_3024400118 Old Needville.pdf

Importance:

High

#### Britten.

LIA has reviewed the attached invoice and the charges are in line with the percent completion.

### Regards,

### Robert W. Barnett, P.E.

Vice President/Transportation

### LJA Engineering | We Build Civilization

West Houston

P: 713.953.5200

D: 713.953.5248

C: 281.615.9683

www.ljaengineering.com

Facebook • Twitter • LinkedIn

From: Hall, Linda [mailto:LHall@Huitt-Zollars.com]
Sent: Wednesday, October 18, 2017 1:45 PM

To: Britten.Harris@fortbendcountytx.gov

Cc: Robert Barnett < rbarnett@lja.com >; Gampa, Chaitanya < cgampa@Huitt-Zollars.com >

Subject: Old Needville-Fairchild Rd - HZ Inv 18 DRAFT - HZI no. 3024400118

Importance: High

Please find attached the current HZ invoice for review, approval and processing.

Thank you,

Linda Hall

Ext. 10148



1717 McKinney Ave | Suite 1400 | Dallas TX 75202-1236

214.871.3311

LHall@Huitt-Zollars.com

www.huitt-zollars.com



NOTICE: This e-mail and any files transmitted with it are confidential and intended for the sole use of the individual or entity to which this e-mail is addressed. If you have received this email in error, please notify the sender and delete the e-mail from your system.											
					•						
		·									
	÷										