

Pay Estimate

PO# 136076 BH
rec 429972

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

Contract Award Date: 02/02/2016

Start Date: 02/29/2016

Substantial Completion Date:

Percentage By Time: 84.79% By Place 92.88%

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time: 720

Approved Extensions: 10

Total Contract Time: 730

Days Charged to Date: 619

Days Remaining to Date: 111

CONTRACT AMOUNT TO DATE :

1. Original Contract Amount

\$63,811,753.94 ✓

2. Approved Change Orders

No	Date	Approved Extension	Amount
1.00	05/05/2016	0	\$21,200.00
2.00	05/05/2016	0	\$260,000.00
3.00	05/26/2016	0	\$12,585.59
4.00	11/04/2016	0	\$228,344.79
5.00	12/22/2016	0	\$12,039.16
6.00	03/21/2017	0	\$136,616.80
7.00	05/11/2017	0	\$57,123.41
8.00	05/11/2017	0	\$93,027.76
9.00	05/11/2017	0	\$222,508.88
10.00	09/22/2017	10	
11.00	10/03/2017	0	\$5,304.60

Total Change Orders to Date \$1,048,750.99 ✓

TOTAL CONTRACT AMOUNT \$64,860,504.93 ✓

A. EARNINGS TO DATE

1. Work Completed to Date 92.88% Complete \$60,239,471.21

2. Material Stored on Site \$5,205,549.80

3. Material Stored in Place \$5,059,349.41

4. Balance-Material Accepted Not in Place \$146,200.39 @ 100% \$146,200.39

5. Advance Allowance \$0.00

TOTAL EARNINGS TO DATE \$60,385,671.60

B. DEDUCTIONS

1. Retainage 0.00 % Of \$60,385,671.60 \$0.00

2. Retainage Release 0.00 % Of \$60,385,671.60 \$0.00

3. Total Retainage \$0.00

4. Liquidated Damages 0.00 Days @ \$15,000.00 \$0.00

5. Quality Control Retest Cost \$0.00

6. Penalties and Items in Contract \$0.00

TOTAL DEDUCTIONS \$0.00

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

C. AMOUNT DUE THIS PERIOD

1. Total Earnings To Date	\$60,385,671.60	
2. Total Deductions	\$0.00	
3. Total Payments Due		\$60,385,671.60 ✓
4. Less Previous Payments		\$58,491,753.65 ✓
5. Restoration Adjustment		\$0.00
TOTAL AMOUNT DUE CONTRACTOR THIS DATE		\$1,893,917.95

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Approved By:  Date: 11/27/2017 6:14:38PM

Lead Inspector Robert Dick

Approved By:  Date: 11/28/2017 9:08:06AM


Contractor Matthew Brangan

Approved By:  Date: 11/28/2017 1:28:35PM

Resident Engineer Richard Kronenberger, P.E.

Approved By:  Date: 11/29/2017 5:10:27PM

Construction Manager Mike Stone

Approved By:  Date: 12/7/2017 9:14:27AM

County Engineer Richard Stolleis, P.E.

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
132 9002	EMBANK (SINKHOLE REPAIR)	LS	1.00	1.00	0.00	1.00	100.00%	\$10,918.18	\$10,918.18
161 6017	COMPOST MANUF TOPSOIL (4")	SY	393,461.00	68,266.44	25,026.52	93,292.96	23.71%	\$0.81	\$75,567.30
162 6002	BLOCK SODDING	SY	70,189.00	3,547.77	0.00	3,547.77	5.05%	\$3.05	\$10,820.70
162 6003	STRAW OR HAY MULCH	SY	786,922.00	70,043.11	199,160.23	269,203.34	34.21%	\$0.18	\$48,456.60
164 6052	BROADCAST SEED (PERM) (SPECIAL MIX)	SY	382,308.00	70,043.11	25,026.52	95,069.63	24.87%	\$0.10	\$9,506.96
168 6001	FERTILIZER	AC	169.00	15.25	23.14	38.39	22.72%	\$435.00	\$16,699.65
168 6001	VEGETATIVE WATERING	MG	20,332.00	32.00	6.00	38.00	0.19%	\$7.58	\$288.04
360 6006	CONC PVMT (CONT REINF - CRCP) (12")	SY	128,376.00	1,513.00	124,334.97	125,847.97	98.03%	\$45.86	\$5,771,387.90
360 6044	CONC PVMT (CONT REINF)(FAST TRK)(12")	SY	23,241.25	-5,412.08	28,653.33	23,241.25	100.00%	\$57.80	\$1,343,344.25
360 9003	CONC PAV (CRCP) (MULTI-PIECE TIEBAR JOINT)	LS	1.00	1.00	0.00	1.00	100.00%	\$39,592.01	\$39,592.01
360 9004	CONC PAV (CRCP) (EPOXY BAR AT GANTRY)	LS	1.00	1.00	0.00	1.00	100.00%	\$12,397.61	\$12,397.61
360 9005	CONC PVMT (CONT REINF)(FAST TRK)(12")(APQ)	SY	5,412.08	5,412.08	0.00	5,412.08	100.00%	\$107.97	\$584,342.28
400 6005	CEM STABIL BKFL	CY	29,429.00	20.43	28,698.43	28,718.86	97.59%	\$35.49	\$1,019,232.34
416 9003	DRILL SHAFT (GAS LINE CONFLICT)	LS	1.00	1.00	0.00	1.00	100.00%	\$43,419.48	\$43,419.48
432 6001	RIPRAP (CONC)(4 IN)	CY	1,451.00	293.37	137.01	430.38	29.66%	\$350.00	\$150,633.00
442 9002	STRUC STEEL (TRUSS MODIFICATIONS)	LS	1.00	1.00	0.00	1.00	100.00%	\$4,573.41	\$4,573.41
450 6023	RAIL (TY SSTR)	LF	10,489.00	49.85	9,675.92	9,725.77	92.72%	\$37.43	\$364,035.57

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
450 6054	RAIL (TY SSTR) (W/DRAIN SLOTS)	LF	18,494.00	7,668.19	12,404.74	20,072.93	108.54%	\$37.43	\$751,329.77
496 6004	REMOV STR (SET)	EA	93.00	3.00	79.00	82.00	88.17%	\$509.34	\$41,765.88
496 6007	REMOV STR (PIPE)	LF	6,214.00	24.00	5,169.00	5,193.00	83.57%	\$23.40	\$121,516.20
502 6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24.00	1.00	20.00	21.00	87.50%	\$31,553.33	\$662,619.93
502 9004	TEMP SIGNAGE (INTERSECTIONS)	LS	1.00	1.00	0.00	1.00	100.00%	\$593.92	\$593.92
512 6037	PORT CTB (STKPL)(SGL SLP)(TY 1)	LF	4,020.00	4,800.00	7,560.00	12,360.00	307.46%	\$7.14	\$88,250.40
514 6001	PERM CTB (SGL SLOPE) (TY 1) (42)	LF	11,747.00	2,433.00	9,657.00	12,090.00	102.92%	\$46.90	\$567,021.00
514 6004	PERM CTB (SGL SLOPE) (TY 4) (42)	LF	580.00	125.00	460.00	585.00	100.86%	\$76.34	\$44,658.90
529 6005	CONC CURB (MONO) (TY II)	LF	85,519.00	3,131.00	82,284.99	85,415.99	99.88%	\$1.79	\$152,894.62
531 6001	CONC SIDEWALKS (4")	SY	23,477.89	1,932.80	14,356.85	16,289.65	69.38%	\$50.00	\$814,482.50
531 6004	CURB RAMPS (TY 1)	EA	8.00	5.00	0.00	5.00	62.50%	\$1,600.00	\$8,000.00
531 6010	CURB RAMPS (TY 7)	EA	29.00	1.00	13.00	14.00	48.28%	\$1,800.00	\$25,200.00
531 9002	SIDEWALK (SUBGRADE IMPROV)	LS	1.00	1.00	0.00	1.00	100.00%	\$8,976.44	\$8,976.44
540 6006	MTL BEAM GD FEN TRANS (THRIE-BEAM)	EA	4.00	2.00	2.00	4.00	100.00%	\$1,715.00	\$6,860.00
544 6001	GUARDRAIL END TREATMENT (INSTALL)	EA	4.00	2.00	2.00	4.00	100.00%	\$2,325.00	\$9,300.00
545 6001	CRASH CUSH ATTN (INSTL)	EA	22.00	4.00	7.00	11.00	50.00%	\$20,500.00	\$225,500.00
545 6005	CRASH CUSH ATTN (REMOVE)	EA	20.00	2.00	9.00	11.00	55.00%	\$950.00	\$10,450.00

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
610 6002	RELOCATE RD IL ASM (SHOE-BASE)	EA	6.00	6.00	0.00	6.00	100.00%	\$1,000.00	\$6,000.00
610 6003	RELOCATE RD IL ASM (CTB MOUNT)	EA	7.00	7.00	0.00	7.00	100.00%	\$1,000.00	\$7,000.00
610 6102	REPLACE LUMINAIRE W/LED (250W EQ)	EA	26.00	26.00	0.00	26.00	100.00%	\$600.00	\$15,600.00
610 6191	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	50.00	4.00	45.00	49.00	98.00%	\$3,000.00	\$147,000.00
618 6046	CONDT (PVC) (SCH 80) (2")	LF	15,210.00	1,043.00	14,167.00	15,210.00	100.00%	\$7.25	\$110,272.50
620 6007	ELEC CONDR (NO.8) BARE	LF	14,541.00	11,281.00	3,090.00	14,371.00	98.83%	\$0.90	\$12,933.90
620 6008	ELEC CONDR (NO.8) INSULATED	LF	30,542.00	23,622.00	6,640.00	30,262.00	99.08%	\$0.95	\$28,748.90
620 6009	ELEC CONDR (NO.6) BARE	LF	2,120.00	2,120.00	0.00	2,120.00	100.00%	\$1.00	\$2,120.00
620 6011	ELEC CONDR (NO.4) BARE	LF	854.00	410.00	569.00	979.00	114.64%	\$1.75	\$1,713.25
620 6012	ELEC CONDR (NO.4) INSULATED	LF	850.00	850.00	0.00	850.00	100.00%	\$1.95	\$1,657.50
621 6005	TRAY CABLE (4 CONDR) (12 AWG)	LF	2,920.00	2,920.00	0.00	2,920.00	100.00%	\$1.78	\$5,197.60
636 6002	ALUMINUM SIGNS (TY G)	SF	690.00	659.50	0.00	659.50	95.58%	\$29.50	\$19,455.25
636 6003	ALUMINUM SIGNS (TY O)	SF	1,759.00	496.00	1,262.25	1,758.25	99.96%	\$16.85	\$29,626.51
644 6001	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	125.00	15.00	53.00	68.00	54.40%	\$332.00	\$22,576.00
644 6004	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	66.00	10.00	19.00	29.00	43.94%	\$488.00	\$14,152.00
644 6007	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	4.00	1.00	0.00	1.00	25.00%	\$527.00	\$527.00
644 6035	IN SM RD SN SUP&AM TYS80(1)SA(U-2EXT)	EA	4.00	2.00	2.00	4.00	100.00%	\$765.00	\$3,060.00

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
644 6076	REMOVE SM RD SN SUP&AM	EA	87.00	87.00	4.00	91.00	104.60%	\$75.00	\$6,825.00
644 9001	IN SM RD SUP&AM (BRIDGE RAIL MOUNT)	EA	2.00	3.00	0.00	3.00	150.00%	\$1,832.22	\$5,496.66
647 6001	INSTALL LRSS (STRUCT STEEL)	LB	3,600.00	3,405.55	0.00	3,405.55	94.60%	\$3.75	\$12,770.81
647 6003	REMOVE LRSA	EA	2.00	1.00	1.00	2.00	100.00%	\$1,500.00	\$3,000.00
650 6032	INS OH SN SUP(30 FT CANT)	EA	2.00	2.00	0.00	2.00	100.00%	\$17,478.00	\$34,956.00
650 6038	INS OH SN SUP(35 FT CANT)	EA	3.00	1.00	2.00	3.00	100.00%	\$23,365.00	\$70,095.00
650 6205	REMOVE OVERHD SIGN SUP (SIGN ONLY)	EA	1.00	1.00	0.00	1.00	100.00%	\$500.00	\$500.00
662 6060	WK ZN PAV MRK REMOV (W)4"(BRK)	LF	8,890.00	1,100.00	11,110.00	12,210.00	137.35%	\$0.60	\$7,326.00
666 6036	REFL PAV MRK TY I (W)8"(SLD) (100MIL)	LF	10,872.00	4,239.00	0.00	4,239.00	38.99%	\$0.85	\$3,603.15
666 6054	REFL PAV MRK TY I (W) (ARROW)(100MIL)	EA	74.00	2.00	0.00	2.00	2.70%	\$160.00	\$320.00
666 6078	REFL PAV MRK TY I (W)(WORD) (100MIL)	EA	80.00	1.00	0.00	1.00	1.25%	\$170.00	\$170.00
666 6225	PAVEMENT SEALER 6"	LF	25,665.00	3,250.00	0.00	3,250.00	12.66%	\$0.08	\$260.00
666 6226	PAVEMENT SEALER 8"	LF	10,872.00	4,239.00	0.00	4,239.00	38.99%	\$0.15	\$635.85
666 6231	PAVEMENT SEALER (ARROW)	EA	74.00	2.00	0.00	2.00	2.70%	\$50.00	\$100.00
666 6232	PAVEMENT SEALER (WORD)	EA	80.00	1.00	0.00	1.00	1.25%	\$50.00	\$50.00
666 6309	RE PM W/RET REQ TY I (W)6"(SLD)(100MIL)	LF	7,528.00	936.00	0.00	936.00	12.43%	\$0.41	\$383.76
666 6321	RE PM W/RET REQ TY I (Y)6"(SLD)(100MIL)	LF	6,510.00	2,314.00	0.00	2,314.00	35.55%	\$0.41	\$948.74

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
672 6010	REFL PAV MRKR TY II-C-R	EA	2,084.00	709.00	388.00	1,097.00	52.64%	\$3.60	\$3,949.20
678 6002	PAV SURF PREP FOR MRK (6")	LF	91,240.00	30,468.00	35,047.00	65,515.00	71.81%	\$0.13	\$8,516.95
678 6004	PAV SURF PREP FOR MRK (8")	LF	22,615.00	8,085.00	1,602.00	9,687.00	42.83%	\$0.26	\$2,518.62
678 6005	PAV SURF PREP FOR MRK (10")	LF	6,509.00	2,580.00	4,090.00	6,670.00	102.47%	\$0.26	\$1,734.20
678 6009	PAV SURF PREP FOR MRK (ARROW)	EA	74.00	2.00	0.00	2.00	2.70%	\$17.00	\$34.00
678 6016	PAV SURF PREP FOR MRK (WORD)	EA	80.00	1.00	0.00	1.00	1.25%	\$17.00	\$17.00
680 6002	INSTALL HWY TRF SIG (ISOLATED)	EA	2.00	2.00	0.00	2.00	100.00%	\$27,500.00	\$55,000.00
682 6001	VEH SIG SEC (12")LED(GRN)	EA	36.00	36.00	0.00	36.00	100.00%	\$180.00	\$6,480.00
682 6002	VEH SIG SEC (12")LED(GRN ARW)	EA	4.00	4.00	0.00	4.00	100.00%	\$180.00	\$720.00
682 6003	VEH SIG SEC (12")LED(YEL)	EA	36.00	36.00	0.00	36.00	100.00%	\$180.00	\$6,480.00
682 6004	VEH SIG SEC (12")LED(YEL ARW)	EA	4.00	4.00	0.00	4.00	100.00%	\$180.00	\$720.00
682 6005	VEH SIG SEC (12")LED(RED)	EA	36.00	36.00	0.00	36.00	100.00%	\$180.00	\$6,480.00
682 6006	VEH SIG SEC (12")LED(RED ARW)	EA	4.00	4.00	0.00	4.00	100.00%	\$180.00	\$720.00
682 6018	PED SIG SEC (LED) (COUNTDOWN)	EA	30.00	28.00	0.00	28.00	93.33%	\$555.00	\$15,540.00
682 6023	BACK PLATE (12")(3 SEC)	EA	40.00	40.00	0.00	40.00	100.00%	\$55.00	\$2,200.00
682 6047	LOUVER (12") (ADJUSTABLE)	EA	8.00	8.00	0.00	8.00	100.00%	\$210.00	\$1,680.00
684 6007	TRF SIG CBL (TY A)(12 AWG)(2 CONDR)	LF	5,270.00	5,270.00	0.00	5,270.00	100.00%	\$0.98	\$5,164.60

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
684 6009	TRF SIG CBL (TY A)(12 AWG)(4 CONDR)	LF	5,635.00	5,635.00	0.00	5,635.00	100.00%	\$1.65	\$9,297.75
684 6012	TRF SIG CBL (TY A)(12 AWG)(7 CONDR)	LF	6,810.00	6,810.00	0.00	6,810.00	100.00%	\$1.98	\$13,483.80
684 6080	TRF SIG CBL (TY C)(14 AWG)(2 CONDR)	LF	34,470.00	35,635.00	0.00	35,635.00	103.38%	\$0.92	\$32,784.20
685 6003	REMOVE RDS FLASH BEACON ASSEMBLY	EA	4.00	4.00	0.00	4.00	100.00%	\$500.00	\$2,000.00
686 6043	INS TRF SIG PL AM(S)1 ARM(40')LUM	EA	2.00	2.00	0.00	2.00	100.00%	\$8,581.00	\$17,162.00
686 6059	INS TRF SIG PL AM(S)1 ARM(55')LUM	EA	1.00	1.00	0.00	1.00	100.00%	\$13,453.00	\$13,453.00
686 6063	INS TRF SIG PL AM(S)1 ARM(60')LUM	EA	1.00	1.00	0.00	1.00	100.00%	\$13,602.00	\$13,602.00
686 6235	INS TRF SIG PL AM(S)2 ARM(60-28')LUM	EA	1.00	1.00	0.00	1.00	100.00%	\$15,767.00	\$15,767.00
686 6267	INS TRF SIG PL AM(S)2 ARM(65-32')LUM	EA	3.00	3.00	0.00	3.00	100.00%	\$16,023.00	\$48,069.00
687 6001	PED POLE ASSEMBLY	EA	22.00	22.00	0.00	22.00	100.00%	\$1,000.00	\$22,000.00
688 6004	VEH LP DETECT (SAWCUT)	LF	6,685.00	3,105.00	3,580.00	6,685.00	100.00%	\$8.00	\$53,480.00
738 6003	CLEANING / SWEEPING (OUTSIDE MAIN LANE)	CYC	12.00	1.00	10.00	11.00	91.67%	\$2,767.22	\$30,439.42
738 6007	CLEANING / SWEEPING(ENTRANCE/EXIT RAMP)	CYC	12.00	1.00	10.00	11.00	91.67%	\$2,767.22	\$30,439.42
4006 9002	SOUND WALL (ADDL BOOM TRUCK EQUIP)	LS	1.00	1.00	0.00	1.00	100.00%	\$17,487.05	\$17,487.05
6019 6006	PREFB PV MK W/WNTY TY B (W) (6")(SLD)	LF	30,720.00	14,085.00	17,044.00	31,129.00	101.33%	\$4.10	\$127,628.90

Pay Estimate

Covering Period 10/22/2017 Thru 11/18/2017

Estimate No. 21

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
6019 6007 PREFB PV MK WWNTY TY B(W)6"(BRK)CNTST		LF	6,509.00	2,599.00	4,090.00	6,689.00	102.77%	\$6.60	\$44,147.40
6019 6014 PREFB PV MK WWNTY TY B (Y) (6")(SLD)		LF	33,769.00	13,181.00	18,003.00	31,184.00	92.35%	\$4.10	\$127,854.40
6019 6050 PREFB PV MK WWNTY TY B (W) (8")(SLD)		LF	11,743.00	3,904.00	1,602.00	5,506.00	46.89%	\$5.50	\$30,283.00
6058 6002 BBU SYSTEM (STAND-ALONE BATT CABINET)		EA	2.00	2.00	0.00	2.00	100.00%	\$6,250.00	\$12,500.00
9008 2000 POLICE OFFICER (FORCE ACCOUNT)		DOL	125,000.00	2,880.00	118,000.00	120,880.00	96.70%	\$1.00	\$120,880.00
Material on Hand 100%				146,200.39				\$1.00	\$146,200.39