

PO # 150707

DMS

REC 430432



<b>Invoice</b>
----------------

Stacy Slawinski  
Fort Bend County Engineering Dept.  
301 Jackson Street, 4th Floor  
Richmond, TX 77469

December 4, 2017

Project No: 0170000095.000

Invoice No: 30128

Project Manager: James Hornsby PE

Contract Number: 13102

Authorization Number: 150707

Total Contract Value: 398,453.00

**Project Description: Fort Bend County - A. Myers Road Extension from Berdett Road to FM 762****Professional Services from November 1, 2017 to November 30, 2017**

Billing Phase	Authorized Budget	Percent Complete	Invoiced To Date	Previously Invoiced	Amount This Invoice
Ph I Basic Services: Preliminary Eng.	90,726.48	100.00	90,726.48	90,726.48	0.00
Ph II Basic Services: Final Eng.	200,507.52	100.00	200,507.52	200,507.52	0.00
Add'l Services: Geotechnical	8,586.00	0.00	0.00	0.00	0.00
Add'l Services: Survey	38,100.00	100.00	38,100.00	38,100.00	0.00
Amendment #1: Add'l Design Services	17,367.00	100.00	17,367.00	17,367.00	0.00
Amendment #1: Add'l Survey Services	6,850.00	100.00	6,850.00	6,850.00	0.00
Amendment #2: Add'l Design Berdett	25,191.00	59.5451	15,000.00	0.00	15,000.00
Amendment #2: Add'l Survey	11,125.00	0.00	0.00	0.00	0.00
Total Fee	398,453.00 ✓		368,551.00 ✓	353,551.00 ✓	15,000.00

**Total Fees:****15,000.00****TOTAL DUE THIS INVOICE:****\$15,000.00**OK, JSS  
12/12/17

I certify that the services are true and correct:

  
James Hornsby, PE

Date: 12-5-17



## MONTHLY PROGRESS REPORT – November 2017

---

### I. Project

#### A. Myers Road Extension from Berdett Road to FM 762

Fort Bend County Project #13102

### II. Work Completed to Date

#### Phase I: Preliminary Engineering

- No Activity was performed in this period.

#### Phase II: Final Design

- Incorporated comments on 100% signed submittal.
- Modified and completed plans for Berdett Road widening. 100% submittal pending survey completion and final design of drainage

#### Additional Services: Geotechnical

- Continued coordination of soil borings during this period.

#### Additional Services: Survey

- Survey of Berdett Road and FM 762 began on 11/30.

### III. Work Planned for Next Period

#### Phase I: Preliminary Engineering

- No activity was performed in this period.

#### Phase II: Final Design

- Incorporate survey data as available.

#### Additional Services: Geotechnical

- Complete geotechnical investigation.

#### Additional Services: Survey

- Complete additional survey.

Issues Pending: none

A handwritten signature in blue ink, appearing to read 'James Hornsby', written over a horizontal line.

James Hornsby, P.E.  
Project Manager

Date: 12/5/17

## Svatek, Donna

---

**From:** Robert Barnett <rbarnett@lja.com>  
**Sent:** Friday, December 08, 2017 12:05 PM  
**To:** Svatek, Donna  
**Subject:** FW: FW: PO#150707, Project #30128 - A. Myers Road Extension  
**Attachments:** Invoice 13102.pdf

[LJA Concurs. See email below.](#)

Bob Barnett

**Robert W. Barnett, P.E.**  
Vice President/Transportation

**LJA Engineering** | We Build Civilization  
• West Houston  
P: 713.953.5200  
D: 713.953.5248  
C: 281.615.9683  
[www.ljaengineering.com](http://www.ljaengineering.com)  
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

---

**From:** Robert Barnett  
**Sent:** Tuesday, December 05, 2017 11:41 AM  
**To:** Harris, Britten <[Britten.Harris@fortbendcountytexas.gov](mailto:Britten.Harris@fortbendcountytexas.gov)>  
**Cc:** 'James Hornsby' <[JHornsby@binkleybarfield.com](mailto:JHornsby@binkleybarfield.com)>; 'Paul Voiles' <[PVoiles@binkleybarfield.com](mailto:PVoiles@binkleybarfield.com)>; 'Youssef Laham' <[YL@binkleybarfield.com](mailto:YL@binkleybarfield.com)>; 'Kevin A. Mineo' <[kmineo@binkleybarfield.com](mailto:kmineo@binkleybarfield.com)>  
**Subject:** FW: PO#150707, Project #30128 - A. Myers Road Extension [Filed 05 Dec 2017 11:41]

Britten,  
[LJA has reviewed the attached invoice for A Myers Road and concurs with the percentage of completion shown.](#)

Bob Barnett

**Robert W. Barnett, P.E.**  
Vice President/Transportation

**LJA Engineering** | We Build Civilization  
• West Houston  
P: 713.953.5200  
D: 713.953.5248  
C: 281.615.9683  
[www.ljaengineering.com](http://www.ljaengineering.com)  
[Facebook](#) • [Twitter](#) • [LinkedIn](#)

---

**From:** Accounting Corporate [<mailto:Acct@binkleybarfield.com>]  
**Sent:** Tuesday, December 05, 2017 10:15 AM  
**To:** [Jillian.Peterson@fortbendcountytexas.gov](mailto:Jillian.Peterson@fortbendcountytexas.gov)  
**Cc:** Robert Barnett <[rbarnett@lja.com](mailto:rbarnett@lja.com)>; James Hornsby <[JHornsby@binkleybarfield.com](mailto:JHornsby@binkleybarfield.com)>; Paul Voiles <[PVoiles@binkleybarfield.com](mailto:PVoiles@binkleybarfield.com)>; Youssef Laham <[YL@binkleybarfield.com](mailto:YL@binkleybarfield.com)>  
**Subject:** RE: PO#150707, Project #30128 - A. Myers Road Extension

Good Morning,

Attached is our November invoice and report for processing.  
Confirmation of this email is appreciated.

Thanks,

**Jaclyn Perez**  
Accounting Assistant



1710 Seamist Drive  
Houston, TX 77008

713.869.3433 Tel  
713.869.6702 Fax

[jperez@binkleybarfield.com](mailto:jperez@binkleybarfield.com)  
[www.binkleybarfield.com](http://www.binkleybarfield.com)

**HOUSTON HQ - Gulf Coast Region | AUSTIN - Central Texas Region | PLANO - DFW Region**

**SERVING TEXAS COMMUNITIES FOR 40 YEARS.**

This e-mail (to include any enclosures or attachments thereto) contains confidential and proprietary information that is protected under the Electronic Communications Privacy Act, 18 USC Sections 2510-2521. If you are not the intended recipient, any further retention, dissemination, or duplication of this message is strictly prohibited by law. Please notify the author if you received this transmission in error, and delete the message to include all associated attachments and enclosures immediately.

[Report This Message as Spam to FBCIT](#)

[Report This Message as Phishing to FBCIT](#)

**Attach the message to the E-Mail**

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.