

Pay Estimate

PO# 136076 DMS

Rec 432 389

Covering Period 11/19/2017 Thru 12/16/2017

Estimate No. 22

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

Contract Award Date: 02/02/2016

Start Date: 02/29/2016

Substantial Completion Date:

Percentage By Time: 88.63% By Place 93.53%

CONTRACT TIME IN CALENDAR DAYS

Original Contract Time : 720

Approved Extensions : 10

Total Contract Time : 730

Days Charged to Date : 647

Days Remaining to Date : 83

CONTRACT AMOUNT TO DATE :

1. Original Contract Amount
2. Approved Change Orders

\$63,811,753.94 ✓

No	Date	Approved Extension	Amount
1.00	05/05/2016	0	\$21,200.00
2.00	05/05/2016	0	\$260,000.00
3.00	05/26/2016	0	\$12,585.59
4.00	11/04/2016	0	\$228,344.79
5.00	12/22/2016	0	\$12,039.16
6.00	03/21/2017	0	\$136,616.80
7.00	05/11/2017	0	\$57,123.41
8.00	05/11/2017	0	\$93,027.76
9.00	05/11/2017	0	\$222,508.88
10.00	09/22/2017	10	
11.00	10/03/2017	0	\$5,304.60
12.00	10/25/2017	0	\$-109,205.53

Total Change Orders to Date \$939,545.46 ✓

TOTAL CONTRACT AMOUNT \$64,751,299.40 ✓

A. EARNINGS TO DATE

- | | | | |
|---|--------------|----------|------------------------|
| 1. Work Completed to Date | 93.53% | Complete | <u>\$60,665,848.76</u> |
| 2. Material Stored on Site | | | <u>\$5,205,549.80</u> |
| 3. Material Stored in Place | | | <u>\$5,082,530.03</u> |
| 4. Balance-Material Accepted Not in Place | \$123,019.77 | @ 100% | <u>\$123,019.77</u> |
| 5. Advance Allowance | | | <u>\$0.00</u> |

TOTAL EARNINGS TO DATE \$60,788,868.53 ✓

B. DEDUCTIONS

- | | | |
|------------------------------------|---------------------------|---------------|
| 1. Retainage | 0.00 % Of \$60,788,868.53 | <u>\$0.00</u> |
| 2. Retainage Release | 0.00 % Of \$60,788,868.53 | <u>\$0.00</u> |
| 3. Total Retainage | | <u>\$0.00</u> |
| 4. Liquidated Damages | 0.00 Days @ \$15,000.00 | <u>\$0.00</u> |
| 5. Quality Control Retest Cost | | <u>\$0.00</u> |
| 6. Penalties and Items in Contract | | <u>\$0.00</u> |

TOTAL DEDUCTIONS \$0.00

Pay Estimate

Covering Period 11/19/2017 Thru 12/16/2017

Estimate No. 22

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

C. AMOUNT DUE THIS PERIOD

1. Total Earnings To Date	\$60,788,868.53	
2. Total Deductions	\$0.00	
3. Total Payments Due		\$60,788,868.53 ✓
4. Less Previous Payments		\$60,385,671.60 ✓
5. Restoration Adjustment		\$0.00
TOTAL AMOUNT DUE CONTRACTOR THIS DATE		\$403,196.93

The Payment Invoice is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

Approved By:  Date: 12/21/2017 5:19:43AM

Lead Inspector Robert Dick

Approved By:  Date: 12/22/2017 9:57:45AM


Contractor Matthew Brangan

Approved By:  Date: 12/28/2017 8:15:16AM

Resident Engineer Richard Kronenberger, P.E.

Approved By:  Date: 12/28/2017 8:30:14AM

Construction Manager Mike Stone

Approved By:  Date: 1/3/2018 9:26:01AM

County Engineer Richard Stolleis, P.E.

Pay Estimate

Covering Period 11/19/2017 Thru 12/16/2017

Estimate No. 22

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
104 6001	REMOVING CONC (PAV)	SY	15,595.00	231.37	13,825.02	14,056.39	90.13%	\$3.85	\$54,117.10
104 6009	REMOVING CONC (RIPRAP)	SY	2,837.00	379.37	2,582.28	2,961.65	104.39%	\$3.85	\$11,402.35
104 6017	REMOVING CONC (DRIVEWAYS)	SY	4,006.00	60.00	4,006.00	4,066.00	101.50%	\$3.00	\$12,198.00
110 6003	EXCAVATION (SPECIAL)	CY	55,104.00	7,939.90	33,035.66	40,975.56	74.36%	\$2.86	\$117,190.10
132 6006	EMBANKMENT (FINAL)(DENS CONT)(TY C)	CY	318,737.95	1,457.00	319,057.95	320,514.95	100.56%	\$3.89	\$1,246,803.16
132 9001	EMBANKMENT (FINAL)(DENS CONT)(TY C)(SPL)	CY	4,000.00	4,000.00	0.00	4,000.00	100.00%	\$14.60	\$58,400.00
161 6017	COMPOST MANUF TOPSOIL (4")	SY	0.00	14,129.16	93,292.96	107,422.12	0.00%	\$0.81	\$87,011.92
162 6002	BLOCK SODDING	SY	70,189.00	1,194.47	3,547.77	4,742.24	6.76%	\$3.05	\$14,463.83
162 6003	STRAW OR HAY MULCH	SY	786,922.00	14,129.16	269,203.34	283,332.50	36.01%	\$0.18	\$50,999.85
164 6052	BROADCAST SEED (PERM) (SPECIAL MIX)	SY	382,308.00	14,129.16	95,069.63	109,198.79	28.56%	\$0.10	\$10,919.88
166 6001	FERTILIZER	AC	169.00	3.02	38.39	41.41	24.50%	\$435.00	\$18,013.35
168 6001	VEGETATIVE WATERING	MG	20,332.00	102.00	38.00	140.00	0.69%	\$7.58	\$1,061.20
276 9001	CEM TRT (PLNT MX)(CL N)(TY E) (GR 4)(6 IN)(SPL)	SY	378.00	369.75	0.00	369.75	97.82%	\$49.95	\$18,469.01
292 6017	ASPHALT STAB BASE (GR 4) (PG 64)	TON	16,490.10	24.93	15,133.66	15,158.59	91.93%	\$69.24	\$1,049,580.77
360 9002	CONC PVMT (CONT REINF - CRCP)(9")	SY	301.00	426.16	0.00	426.16	141.58%	\$133.16	\$56,747.47
400 6005	CEM STABIL BKFL	CY	29,429.00	18.79	28,718.86	28,737.65	97.65%	\$35.49	\$1,019,899.20
432 6001	RIPRAP (CONC)(4 IN)	CY	1,451.00	61.91	430.38	492.29	33.93%	\$350.00	\$172,301.50
432 6045	RIPRAP (MOW STRIP)(4 IN)	CY	228.00	120.39	55.52	175.91	77.15%	\$330.00	\$58,050.30

Pay Estimate

Covering Period 11/19/2017 Thru 12/16/2017

Estimate No. 22

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO.	ITEM DESCRIPTION	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
462 6003	CONC BOX CULV (4 FT X 2 FT)	LF	3,731.00	25.00	3,542.00	3,567.00	95.60%	\$114.14	\$407,137.38
462 6004	CONC BOX CULV (4 FT X 3 FT)	LF	1,908.00	36.00	1,872.00	1,908.00	100.00%	\$132.91	\$253,592.28
462 6007	CONC BOX CULV (5 FT X 3 FT)	LF	3,437.00	1.75	3,435.25	3,437.00	100.00%	\$172.18	\$591,782.66
462 6010	CONC BOX CULV (6 FT X 3 FT)	LF	1,751.00	30.00	1,721.00	1,751.00	100.00%	\$188.63	\$330,291.13
464 6007	RC PIPE (CL III)(30 IN)	LF	1,404.00	32.00	1,449.00	1,481.00	105.48%	\$69.22	\$102,514.82
467 6419	SET (TY II) (30 IN) (RCP) (4: 1) (C)	EA	6.00	1.00	6.00	7.00	116.67%	\$940.07	\$6,580.49
467 6423	SET (TY II) (30 IN) (RCP) (6: 1) (P)	EA	3.00	2.00	1.00	3.00	100.00%	\$985.07	\$2,955.21
496 6007	REMOV STR (PIPE)	LF	6,214.00	52.00	5,193.00	5,245.00	84.41%	\$23.40	\$122,733.00
502 6001	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	24.00	1.00	21.00	22.00	91.67%	\$31,553.33	\$694,173.26
506 6011	ROCK FILTER DAMS (REMOVE)	LF	315.00	83.00	0.00	83.00	26.35%	\$13.41	\$1,113.03
506 6024	CONSTRUCTION EXITS (REMOVE)	SY	1,794.00	493.94	1,582.69	2,076.63	115.75%	\$6.77	\$14,058.79
529 6005	CONC CURB (MONO) (TY II)	LF	85,519.00	76.08	85,415.99	85,492.07	99.97%	\$1.79	\$153,030.81
531 6001	CONC SIDEWALKS (4")	SY	23,477.89	896.66	16,289.65	17,186.31	73.20%	\$50.00	\$859,315.50
610 6011	IN RD IL AM (U/P) (TY 1) (150W) S	EA	16.00	16.00	0.00	16.00	100.00%	\$975.00	\$15,600.00
610 6191	IN RD IL (TY SP) 38S-8-8 (250W EQ) LED	EA	50.00	1.00	49.00	50.00	100.00%	\$3,000.00	\$150,000.00
618 6062	CONDT (RM) (3/4")	LF	208.00	208.00	0.00	208.00	100.00%	\$10.40	\$2,163.20
618 6066	CONDT (RM) (1 1/4")	LF	278.00	248.00	30.00	278.00	100.00%	\$11.99	\$3,333.22
620 6007	ELEC CONDR (NO.8) BARE	LF	14,541.00	506.00	14,371.00	14,877.00	102.31%	\$0.90	\$13,389.30

Pay Estimate

Covering Period 11/19/2017 Thru 12/16/2017

Estimate No. 22

Project Name: FM 1093 Phase 1

Project No: 1258-03-042, ETC.

Contrator: Webber, LLC

Contract No: 1258-03-042, ETC.

Job No: 16-035

LINE NO. DESCRIPTION	ITEM	UNIT	CONTRACT OR PROJECT ESTIMATE QUANTITY	TOTAL WORK DONE THIS ESTIMATE QUANTITY	TOTAL WORK DONE PREVIOUS ESTIMATE	TOTAL WORK DONE TO DATE QUANTITY	PERCENT COMPLETE	CONTRACT PRICE	AMOUNT
620 6008	ELEC CONDR (NO.8) INSULATED	LF	30,542.00	1,012.00	30,262.00	31,274.00	102.40%	\$0.95	\$29,710.30
620 6020	ELEC CONDR (NO.1/0) INSULATED	LF	1,332.00	429.00	1,332.00	1,761.00	132.21%	\$4.89	\$8,611.29
644 6001	IN SM RD SN SUP&AM TY10BWG(1)SA(P)	EA	125.00	23.00	68.00	91.00	72.80%	\$332.00	\$30,212.00
644 6004	IN SM RD SN SUP&AM TY10BWG(1)SA(T)	EA	66.00	22.00	29.00	51.00	77.27%	\$488.00	\$24,888.00
644 6005	IN SM RD SN SUP&AM TY10BWG(1)SA(T-2EXT)	EA	7.00	1.00	5.00	6.00	85.71%	\$600.00	\$3,600.00
644 6007	IN SM RD SN SUP&AM TY10BWG(1)SA(U)	EA	4.00	5.00	1.00	6.00	150.00%	\$527.00	\$3,162.00
666 6048	REFL PAV MRK TY I (W)24"(SLD) (100MIL)	LF	644.00	288.00	0.00	288.00	44.72%	\$6.00	\$1,728.00
666 6230	PAVEMENT SEALER 24"	LF	644.00	288.00	0.00	288.00	44.72%	\$0.63	\$181.44
678 6008	PAV SURF PREP FOR MRK (24")	LF	644.00	288.00	0.00	288.00	44.72%	\$0.66	\$190.08
682 6018	PED SIG SEC (LED) (COUNTDOWN)	EA	30.00	2.00	28.00	30.00	100.00%	\$555.00	\$16,650.00
9008 2000	POLICE OFFICER (FORCE ACCOUNT)	DOL	125,000.00	945.00	120,880.00	121,825.00	97.46%	\$1.00	\$121,825.00
16070 1	EQ. RACK W/PANELBOARD,TVSS,CONTRA CTOR,TIME CLOCK,PHOTOCELL	EA	2.00	2.00	0.00	2.00	100.00%	\$11,500.00	\$23,000.00
Material on Hand 100%				123,019.77				\$1.00	\$123,019.77