# 6 # 150707



**Invoice** 

Stacy Slawinski Fort Bend County Engineering Dept. 301 Jackson Street, 4th Floor Richmond, TX 77469

January 06, 2018

Project No:

0170000095.000

Invoice No:

30351

Project Manager: James Hornsby PE Contract Number:

13102

Authorization Number:

150707

Total Contract Value:

398,453.00

Project Description: A. Myers Road Extension from Berdett Road to FM 762 Professional Services from December 01, 2017 to December 31, 2017

| Billing Phase                          | Authorized<br>Budget | Percent<br>Complete | Invoiced<br>To Date | Previously<br>Invoiced | Amount<br>This Invoice |  |
|--|----------------------|---------------------|---------------------|------------------------|------------------------|--|
| Ph I Basic Services: Preliminary Eng.  | 90,726.48            | 100.00              | 90,726.48           | 90,726.48              | 0.00                   |  |
| Ph II Basic Services: Final Eng.       | 200,507.52           | 100.00              | 200,507.52          | 200,507.52             | 0.00                   |  |
| Add'l Services: Geotechnical           | 8,586.00             | 0.00                | 0.00                | 0.00                   | 0.00                   |  |
| Add'l Services: Survey                 | 38,100.00            | 100.00              | 38,100.00           | 38,100.00              | 0.00                   |  |
| Amendment #1: Add'l Design<br>Services | 17,367.00            | 100.00              | 17,367.00           | 17,367.00              | 0.00                   |  |
| Amendment #1: Add'l Survey<br>Services | 6,850.00             | 100.00              | 6,850.00            | 6,850.00               | 0.00                   |  |
| Amendement #2: Add'l Design<br>Berdett | 25,191.00            | 69.4693             | 17,500.00           | 15,000.00              | 2,500.00               |  |
| Amendement #2: Add'l Survey            | 11,125.00            | 60.00               | 6,675.00            | 0.00                   | 6,675.00               |  |
| Total Fee                              | 398,453.00           |                     | 377,726.00 ₩        | 368,551.00             | 9,175.00               |  |
|  |                      |                     |                     |                        |                        |  |

**Total Fees:** 

9,175.00

TOTAL DUE THIS INVOICE:

\$9,175.00 OK, J55

01/12/18

I certify that the services are true and correct:

James Hornsby, PE



Project Manager

#### MONTHLY PROGRESS REPORT - December 2017

1. **Project** A. Myers Road Extension from Berdett Road to FM 762 Fort Bend County Project #13102 Work Completed to Date 11. Phase I: Preliminary Engineering No Activity was performed in this period. Phase II: Final Design Modified and completed plans for Berdett Road widening. 100% submittal pending survey completion and final design of drainage **Additional Services: Geotechnical** Continued coordination of soil borings during this period. Additional Services: Survey Survey of Berdett Road and FM 762 began on 11/30. Work Planned for Next Period Ш. Phase I: Preliminary Engineering No activity was performed in this period. Phase II: Final Design Incorporate survey data as available. Additional Services: Geotechnical Complete geotechnical investigation. Additional Services: Survey · Complete additional survey. Issues Pending: none Date: 1/9/18 Lames Hornsby, P.E.

# Svatek, Donna

From:

Robert Barnett <rbarnett@lja.com>

Sent:

Friday, January 12, 2018 10:19 AM

To: Cc: Svatek, Donna Harris, Britten

Subject:

RE: PO#150707- A. Myers Road Extension

#### Donna.

The task descriptions and charges are consistent with the work B&B has been performing on the A. Myers Road project in the billing period. LJA concurs with the charges.

#### **Bob Barnett**

## Robert W. Barnett, P.E.

Vice President/Transportation

# LJA Engineering | We Build Civilization

West Houston

P: 713.953.5200

D: 713.953.5248

C: 281.615.9683

www.ljaengineering.com

Facebook • Twitter • LinkedIn

From: Svatek, Donna [mailto:Donna.Svatek@fortbendcountytx.gov]

**Sent:** Friday, January 12, 2018 9:02 AM **To:** Robert Barnett <rbarnett@lja.com>

Cc: Harris, Britten <Britten.Harris@fortbendcountytx.gov>

Subject: RE: PO#150707- A. Myers Road Extension

#### Good morning,

Invoice 30351 was attached to the progress report. Please see page 2 for the invoice.

Please review and advise on the invoice.

Please let me know if you have any questions.

Thank you Donna Svatek Fort Bend County Engineering 281-633-7504

From: Robert Barnett [mailto:rbarnett@lja.com]
Sent: Thursday, January 11, 2018 4:58 PM

**To:** Svatek, Donna **Cc:** Harris, Britten

Subject: RE: PO#150707- A. Myers Road Extension

Progress report reflects they work that B&B has been doing recently on A. Myers Road.

### Robert W. Barnett, P.E.

Vice President/Transportation

# LJA Engineering | We Build Civilization

West HoustonP: 713.953.5200D: 713.953.5248

C: 281.615.9683

www.ljaengineering.com
Facebook • Twitter • LinkedIn

From: Svatek, Donna [mailto:Donna.Svatek@fortbendcountytx.gov]

**Sent:** Thursday, January 11, 2018 8:13 AM **To:** Robert Barnett <<u>rbarnett@lja.com</u>>

Cc: Harris, Britten < Britten. Harris@fortbendcountytx.gov >

Subject: FW: PO#150707- A. Myers Road Extension

Please review and advise on Invoice 30351.

Thank you Donna Svatek Fort Bend County Engineering 281-633-7504

From: Harris, Britten

Sent: Wednesday, January 10, 2018 1:31 PM

To: Svatek, Donna

Subject: FW: PO#150707- A. Myers Road Extension

From: Peterson, Jillian

Sent: Wednesday, January 10, 2018 8:25 AM

To: Harris, Britten; Wells, Melvin

Subject: FW: PO#150707- A. Myers Road Extension

# Jillian Peterson

Special Projects Coordinator
Fort Bend County Engineering
W. 281-633-7507
Jillian.Peterson@FortBendCountyTx.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Accounting Corporate [mailto:Acct@binkleybarfield.com]

Sent: Wednesday, January 10, 2018 8:24 AM

To: Peterson, Jillian

Cc: rbarnett@lja.com; James Hornsby; Paul Voiles; Youssef Laham

Subject: PO#150707- A. Myers Road Extension

#### Good Morning,

Attached is our December invoice and report for processing. Confirmation of this email is appreciated.

Thanks,

Jaclyn Perez Accounting Assistant



1710 Seamist Drive Houston, TX 77008

713.869.3433 Tel 713.869.6702 Fax

jperez@binkleybarfield.com www.binkleybarfield.com

HOUSTON HQ - Gulf Coast Region | AUSTIN - Central Texas Region | PLANO - DFW Region

#### SERVING TEXAS COMMUNITIES FOR 40 YEARS.

This e-mail (to include any enclosures or attachments thereto) contains confidential and proprietary information that is protected under the Electronic Communications Privacy Act, 18 USC Sections 2510-2521. If you are not the intended recipient, any further retention, dissemination, or duplication of this message is strictly prohibited by law. Please notify the author if you received this transmission in error, and delete the message to include all associated attachments and enclosures immediately.

#### Report This Message as Spam to FBCIT

#### Report This Message as Phishing to FBCIT

#### Attach the message to the E-Mail

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.

## Report This Message as Spam to FBCIT

# Report This Message as Phishing to FBCIT

# Attach the message to the E-Mail

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.

#### Report This Message as Spam to FBCIT

# Report This Message as Phishing to FBCIT

# Attach the message to the E-Mail

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.