

PO # 153863
ams

Estimate and Certification for Payment

Company Name: Durwood Greene Construction Co.
Address: P.O. Box 1338 Stafford, TX 77497

Sycamore Road

Phone #: 281-499-1551

Owner	Fort Bend County	P.O. No: 153863
Address:	301 Jackson	FBC Mobility Project # 13113
	Richmond, Texas 77469	

	Initial Contract Time	150	days
Attention: County Auditor	Current Approved Extensions	0	days
Invoice No: 201801-141 Estimate #4	Previous Approved Extensions	0	days
Start Date: 10/02/17	Total Contract Time	150	days
Current Contract Completion Date: 03/01/18	Spent Days	121	days <i>81%</i>
Estimate Cut Off Date: 01/31/18	Days Remaining	29	days
Date of Estimate: 02/01/18			

A. Contract Amount to Date:

1. Contract Price:		<u>\$ 649,700.80</u>
2. Approved Change Orders:	\$0.00	
	\$0.00	
	\$0.00	
Total Changes to Date:		<u>\$0.00</u>

Total Contract Amount: \$ 649,700.80 ✓

B. Earnings to Date:

1. Previous Work Completed:	22.30%	Previous	<u>\$144,825.00</u> ✓
2. Work Completed this Period:	3.00%	Earnings this Period:	<u>\$19,500.00</u> <i>Lawson</i>
3. Work Completed to Date:	25.30%		
4. Materials On Site:			<u>\$0.00</u>
Total Earnings:			<u>\$ 164,325.00</u> ✓

C. Reductions:

1. Retainage:	10% of	<u>\$ 164,325.00</u>	<u>\$16,432.50</u>
		Total Payments Due:	<u>\$147,892.50</u>
		Less Previous Payments:	<u>\$130,342.50</u>

Total Amount Due Contractor This Estimate/Invoice: \$ 17,550.00 *agenda*

The undersigned Contractor certifies that to the best of his knowledge, information and belief that the Work has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

Prepared By: Jerry L. Berry **Jerry L. Berry** Vice President Date: 2-1-18

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.
Approved By: Dwight M. Grant **Dwight M. Grant** Project Representative Date: 02/06/2018

Approved By: J. A. Miller **J. A. Miller** Engineer Date: 02/07/18

PAY ESTIMATE: # 4
PROJECT: SYCAMORE ROAD
JOB # FBC 17-076

CONTRACTOR'S AFFIDAVIT AND RELEASE

STATE OF TEXAS
COUNTY OF FORT BEND


For and in consideration of the sum of \$17,550.00, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the SYCAMORE ROAD in Fort Bend County, Texas, and represented by payment request dated 2/1/18 covering all such work from 01/01/18 to 01/31/18 less retention up to that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless FORT BEND COUNTY against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by FORT BEND COUNTY in FORT BEND COUNTY, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.

AMOUNT OF ORIGINAL CONTRACT:		\$649,700.80
CHANGE ORDERS -	Add	\$0.00
	Deduct	\$0.00
TOTAL ADJUSTED CONTRACT:		\$649,700.80
Value of Completed Work		\$164,325.00
Less Retention 10%		\$16,432.50
Net value of Completed Work		\$147,892.50
		\$144,825.00
AMOUNT OF PREVIOUS INVOICES:		
AMOUNT DUE THIS INVOICE:		\$ 19,500.00
TOTAL INVOICED TO DATE:		\$164,325.00
CONTRACT BALANCE:		\$485,375.80
Amount Retainage This Invoice	\$1,950.00	
Amount Retainage Previous	\$14,482.50	
Total Retainage to Date	\$16,432.50	

By: Jerry L. Berry
DURWOOD GREENE CONSTRUCTION COMPANY
Jerry L. Berry
Vice President

STATE OF TEXAS
COUNTY OF FORT BEND

This Instrument was acknowledged before me on February 1, 2018 by Jerry L. Berry, Vice President of Durwood Greene Construction Co. a Texas Corporation, on behalf of said corporation. Sworn to and subscribed before me, a notary public on this the 1st day of February, 2018



Steve L. Head
Notary Public for the State of Texas
My Commission Expires:

CONTRACTOR: Durwood Greene Construction Co.
P. O. Box 1338
Stafford, Texas 77497-1338

OWNER: Fort Bend County Precinct 1

DATE: 2/1/2018
INVOICE NO.: 201801-141
JOB NO.: 2136
EST. NO.: 4

ENGINEER: ISANI Consultants
3143 Yellowstone Blvd.
Houston, Texas 77054
Attn: Mr. Vincent N. Jacob, P.E.

PROJECT: Sycamore Road FBC Bid 17-076
From: Egglewood Trail
To: Rabb Road

ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	CONTRACT AMOUNT	COMPLETED TO DATE QUANTITY	COMPLETED TO DATE AMOUNT	COMPLETE LAST ESTIMATE QUANTITY	COMPLETE LAST ESTIMATE AMOUNT	COMPLETE THIS ESTIMATE QUANTITY	COMPLETE THIS ESTIMATE AMOUNT
1	PLACE, MAINTAIN AND REMOVE PROJECT SIGN	EA	2.00	1,000.00	2,000.00	2.00	2,000.00	2.00	2,000.00	0.00	0.00
2	CLEARING AND GRUBBING	STA	11.90	1,500.00	17,850.00	11.90	17,850.00	11.90	17,850.00	0.00	0.00
3	EXCAVATION (ROADWAY)	CY	1,842.00	35.00	57,470.00	1,478.00	51,730.00	1,478.00	51,730.00	0.00	0.00
4	BORROW	CY	2,241.00	20.00	44,820.00	2,241.00	44,820.00	2,241.00	44,820.00	0.00	0.00
5	BLOCK SODDING	SY	402.40	5.00	2,012.00	0.00	0.00	0.00	0.00	0.00	0.00
6	HYDROMULCH SEEDING	AC	2.00	1,700.00	3,400.00	0.00	0.00	0.00	0.00	0.00	0.00
7	LIME STABILIZED SUBGRADE (8" DEPTH)	SY	7,860.30	3.00	23,580.90	0.00	0.00	0.00	0.00	0.00	0.00
8	HYDRATED LIME (TY A) (DRY)	TON	189.60	170.00	32,232.00	0.00	0.00	0.00	0.00	0.00	0.00
9	HOT MIX ASPHALTIC CONC. BASE COURSE (BLACK BASE) (8" TI)	TON	3,183.40	82.00	261,038.80	0.00	0.00	0.00	0.00	0.00	0.00
10	HOT MIX- HOT LAID ASPHALTIC CONCRETE (3")	TON	1,173.60	105.00	123,228.00	0.00	0.00	0.00	0.00	0.00	0.00
11	24" RCP (ASTM C76, CLASS III) (RUBBER GASKETED)	LF	60.00	170.00	10,200.00	60.00	10,200.00	60.00	10,200.00	0.00	10,200.00
12	SET (TY II)(24 IN) (RCP) (3:1) C	EA	2.00	1,800.00	3,600.00	2.00	3,600.00	2.00	3,600.00	0.00	3,600.00
13	REINFORCED CONCRETE CURB AND GUTTER (6")	LF	343.00	30.00	10,290.00	0.00	0.00	0.00	0.00	0.00	0.00
14	REMOVE STAB BASE & ASPH (6"-12")	SY	3,250.70	5.00	16,253.50	0.00	0.00	0.00	0.00	0.00	0.00
15	ALUMINUM SIGNS	EA	6.00	800.00	4,800.00	0.00	0.00	0.00	0.00	0.00	0.00
16	REF PAV MRK TY II (Y) (MED NOSE)	EA	1.00	700.00	700.00	0.00	0.00	0.00	0.00	0.00	0.00
17	REFL PAV MRK TY I (W) 4" (BRK) (100 MIL)	LF	45.00	1.00	45.00	0.00	0.00	0.00	0.00	0.00	0.00
18	REFL PAV MRK TY I (W) 4" (SLD) (100 MIL)	LF	2,610.00	0.75	1,957.50	0.00	0.00	0.00	0.00	0.00	0.00
19	REFL PAV MRK TY I (W) 8" (SLD) (100 MIL)	LF	180.00	2.00	360.00	0.00	0.00	0.00	0.00	0.00	0.00
20	REFL PAV MRK TY I (W) 24" (SLD) (100 MIL)	LF	55.00	8.00	440.00	0.00	0.00	0.00	0.00	0.00	0.00
21	REFL PAV MRK TY I (Y) 4" (SLD) (100 MIL)	LF	3,270.00	0.75	2,452.50	0.00	0.00	0.00	0.00	0.00	0.00
22	REFL PAV MRK TY I (Y) 24" (SLD) (100 MIL)	LF	100.00	10.00	1,000.00	0.00	0.00	0.00	0.00	0.00	0.00
23	REFL PAV MRK TY I (W) (ARROW) (100 MIL)	EA	2.00	225.00	450.00	0.00	0.00	0.00	0.00	0.00	0.00
24	REFL PAV MRK TY I (W) (DBL ARROW) (100 MIL)	EA	1.00	250.00	250.00	0.00	0.00	0.00	0.00	0.00	0.00
25	REFL PAV MRK TY I (W) (WORD) (100 MIL)	EA	2.00	230.00	460.00	0.00	0.00	0.00	0.00	0.00	0.00
26	REFL PAV MRKR TY I-C	EA	20.00	6.00	120.00	0.00	0.00	0.00	0.00	0.00	0.00
27	REFL PAV MRKR TY II-A-A	EA	125.00	6.00	750.00	0.00	0.00	0.00	0.00	0.00	0.00
28	REFL PAV MRKR TY II-C-R	EA	24.00	6.00	144.00	0.00	0.00	0.00	0.00	0.00	0.00

CONTRACTOR: Durwood Greene Construction Co.
P. O. Box 1338
Stafford, Texas 77497-1338

ENGINEER: ISANI Consultants
3143 Yellowstone Blvd.
Houston, Texas 77054
Attn: Mr. Vincent N. Jacob, P.E.

OWNER: Fort Bend County Precinct 1

PROJECT: Sycamore Road FBC Bid 17-076
From: Eaglewood Trail
To: Robb Road

DATE: 2/1/2018
INVOICE NO.: 201801-141
JOB NO.: 2136
EST. NO.: 4

ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	CONTRACT AMOUNT	COMPLETED TO DATE QUANTITY	COMPLETED TO DATE AMOUNT	COMPLETE LAST ESTIMATE QUANTITY	COMPLETE LAST ESTIMATE AMOUNT	COMPLETE THIS ESTIMATE QUANTITY	COMPLETE THIS ESTIMATE AMOUNT
29	TRAFFIC BUTTON TY W	EA	20.00	6.00	120.00	0.00	0.00	0.00	0.00	0.00	0.00
30	TRAFFIC BUTTON TY Y	EA	65.00	6.00	390.00	0.00	0.00	0.00	0.00	0.00	0.00
31	TRAFFIC CONTROL	MO	2.50	2,700.00	6,750.00	4.00	10,800.00	3.00	8,100.00	1.00	2,700.00
32	TPDES GENERAL PERMIT NO. TXR 150000, NOTICE OF INTENT (NOI) APPLICATION FEES (CONTRACTOR'S NOI FEE. FEE SHALL BE SET PRICE OF \$325.00)	EA	1.00	325.00	325.00	1.00	325.00	1.00	325.00	0.00	0.00
33	REINFORCED FILTER FABRIC BARRIER	LF	1,200.00	2.50	3,000.00	1,200.00	3,000.00	1,200.00	3,000.00	0.00	0.00
34	STABILIZED CONSTRUCTION ACCESS (TYPE 1 - ROCK)	SY	77.90	22.00	1,711.60	0.00	0.00	0.00	0.00	0.00	0.00
35	ROCK FILTER DAM (TYPE 1)	LF	160.00	50.00	8,000.00	160.00	8,000.00	160.00	8,000.00	0.00	0.00
36	SWPPP INSPECTION AND MAINTENANCE (MIN. BID \$3,000.00/W)	MO	2.50	3,000.00	7,500.00	4.00	12,000.00	3.00	9,000.00	1.00	3,000.00
TOTAL BID PRICE							164,325.00		144,825.00		19,500.00

SUMMARY

Total Amount Earned To Date	144,825.00	19,500.00
Less 10% Retention	(14,482.50)	(1,950.00)
Net Amount Due After Retention	130,342.50	17,550.00
Less Previous Estimates	130,342.50	0.00
Net Amount Due	0.00	17,550.00

Engineer Approval: _____ Date: _____

Inspector Approval: _____ Date: _____

Svatek, Donna

From: Slawinski, Stacy
Sent: Thursday, February 01, 2018 3:45 PM
To: Harris, Britten
Cc: Svatek, Donna
Subject: FW: Bellaire Road Opening
Attachments: 20180201105953.pdf

FYI: Pending review by Isani. Let me know if you have any questions.

Thanks,

Stacy Slawinski

stacy.slawinski@fortbendcountytx.gov

281-633-7508 office

From: Wolf, Beth
Sent: Thursday, February 01, 2018 9:50 AM
To: Slawinski, Stacy; Stolleis, Richard
Subject: FW: Bellaire Road Opening

Alyssa with Frontier Line ER is pushing me to choose a date for the Ribbon Cutting. (she will be gone a week to get married and has to have things in motion before going) During the week of the 19th, the Judge is only available on the 22nd in the morning.

Would it be feasible to plan this ribbon cutting for that date and time? I will still have to check with the commissioners. What precinct is this?

From: Robert "Bob" Baker [<mailto:rbaker@othon.com>]
Sent: Tuesday, January 30, 2018 3:09 PM
To: Slawinski, Stacy
Cc: Werlein, Ann; Staigle, Rick; Wolf, Beth
Subject: RE: Bellaire Road Opening

Stacy,

The contractor is pushing but with the weather days I still see the bridge railing holding up completion. At this time I would expect a 1 week delay till the 19th. Bob

From: Slawinski, Stacy [<mailto:Stacy.Slawinski@fortbendcountytx.gov>]
Sent: Tuesday, January 30, 2018 1:15 PM
To: Robert "Bob" Baker
Cc: Werlein, Ann; Staigle, Rick; Wolf, Beth
Subject: RE: Bellaire Road Opening

Bob,

Are we still looking at 02/12/2018 to open Bellaire?

Thanks,

Stacy Slawinski

stacy.slawinski@fortbendcountytx.gov

281-633-7508 office

From: Robert "Bob" Baker [<mailto:rbaker@othon.com>]
Sent: Thursday, January 18, 2018 5:04 PM
To: Slawinski, Stacy
Cc: Werlein, Ann; Staigle, Rick
Subject: RE: Bellaire Road Opening

Stacy,

Allgood will be pushing the contract end date of 2/12/18 with the cold weather delays and current progress. I expect the hold-up will be completion of the railing on the San Pablo Bridge. The bridge deck was placed on 1/09/18 and we are waiting for cure time to begin the bridge rail. All other contract work including the Chickory Woods Bridge, project paving, curb, sidewalk, and clean-up should be completed within 2 to 3 weeks. I will discuss with Allgood to see the earliest the west side of the project will be suitable for a ribbon cutting and advise. Bob

Robert E. Baker
Othon, Inc. Consulting Engineers
Office: 713-975-8555
Cell: 281-682-7116

From: Slawinski, Stacy [<mailto:Stacy.Slawinski@fortbendcountytexas.gov>]
Sent: Thursday, January 18, 2018 4:33 PM
To: Robert "Bob" Baker
Cc: Werlein, Ann; Staigle, Rick
Subject: FW: Bellaire Road Opening

Bob,

When do we expect Bellaire to be ready for traffic? We would like to schedule a ribbon cutting before it's open. Let me know if you have any questions.

Thanks,
Stacy Slawinski
stacy.slawinski@fortbendcountytexas.gov
281-633-7508 office

From: Staigle, Rick
Sent: Thursday, January 18, 2018 4:01 PM
To: Wolf, Beth
Cc: Slawinski, Stacy
Subject: RE: Bellaire Road Opening

Stacy would have the latest schedule.

Rick J. Staigle, PE, PTOE
First Assistant County Engineer
Fort Bend County
301 Jackson Street, Richmond, Texas 77469
rick.staigle@fortbendcountytexas.gov
office.281.633.7509
mobile: 281.794.5676

From: Wolf, Beth
Sent: Thursday, January 18, 2018 11:44 AM
To: Staigle, Rick <Rick.Staigle@fortbendcountytexas.gov>
Subject: FW: Bellaire Road Opening

Do you have a timeline for Bellaire?

From: Alyssa Pasek [<mailto:Alyssa.Pasek@frontlineer.com>]
Sent: Monday, January 15, 2018 12:48 PM
To: Wolf, Beth
Subject: RE: Bellaire Road Opening

Hi Beth,

Happy Monday! I just left a message with you but I wanted to send an email just in case you prefer that. I am following up to see if there were any updates on the Bellaire rd. opening. Is there a completion date as of yet and do you plan to have a ribbon cutting or any special event? I look forward to hearing back from you.

Alyssa Pasek
Marketing Manager
FRONTLINE ER



7051 FM 1464 RD
Richmond, TX 77407
frontlineer.com

Phone: (281) 766-3811
Fax: (832) 532-0920
alyssa.pasek@frontlineer.com

CONFIDENTIALITY NOTICE: The information contained in this electronic e-mail transmission and any attachments are intended only for the use of the individual or entity to whom or to which it is addressed, and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, or the employee or agent responsible for delivering this communication to the intended recipient, you are hereby notified that any dissemination, distribution, copying or disclosure of this communication and any attachment is strictly prohibited. If you have received this transmission in error, please notify the sender immediately by telephone and electronic mail, and delete the original communication and any attachment from any computer, server or other electronic recording or storage device or medium. Any interception, review, printing, copying, re-transmission, dissemination, or other use of, or taking of any action upon this information by persons or entities other than the intended recipient is not a waiver of any attorney-client, physician-patient or other privilege and is strictly prohibited by law and may subject them to criminal or civil liability.

From: Wolf, Beth [<mailto:Beth.Wolf@fortbendcountytexas.gov>]
Sent: Monday, November 20, 2017 10:59 AM
To: Alyssa Pasek

Cc: Marcus Gurske
Subject: RE: Bellaire Road Opening

Hello, Alyssa!

I will await direction from our Engineering Department before planning the ribbon cutting. I believe Stacy said it would be February?

Normally, our ribbon cuttings are very 'cut and dry' (no pun intended)! But, sometimes we serve coffee and pastries and we are always looking for a sponsor for those items.

Please check back with me in January/February and we can work out the details!

Thank you,

Beth Wolf

Manager

External Affairs & Legislative Initiatives

Fort Bend County

Office of the County Judge

Bob Hebert

401 Jackson

Richmond, TX 77469

Office (281)-344-3950

beth.wolf@fortbendcountytexas.gov

From: Alyssa Pasek [<mailto:Alyssa.Pasek@frontlineer.com>]

Sent: Thursday, November 16, 2017 2:50 PM

To: Wolf, Beth

Cc: Marcus Gurske

Subject: Bellaire Road Opening

Importance: High

Hi Beth,

I hope you are well. Stacy Slawinski was kind enough to pass on your information. I wanted to check with you and see what all you have in mind or planed for a ribbon cutting or announcement for the Bellaire road completion and how we could participate or help sponsor. I look forward to hearing back from you.

Best Regards,

Alyssa Pasek

Marketing Manager

FRONTLINE ER



Connect with us:



7051 FM 1464 RD
Richmond, TX 77407
frontlineer.com

Phone: (281) 766-3811
Fax: (832) 532-0920
alyssa.pasek@frontlineer.com

CONFIDENTIALITY NOTICE: The information contained in this electronic e-mail transmission and any attachments are intended only for the use of the individual or entity to whom or to which it is addressed, and may contain information that is privileged, confidential and exempt from disclosure under applicable law. If the reader of this communication is not the intended recipient, or the employee or agent responsible for delivering this communication to the intended recipient, you are hereby notified that any dissemination, distribution, copying or disclosure of this communication and any attachment is strictly prohibited. If you have received this transmission in error, please notify the sender immediately by telephone and electronic mail, and delete the original communication and any attachment from any computer, server or other electronic recording or storage device or medium. Any interception, review, printing, copying, re-transmission, dissemination, or other use of, or taking of any action upon this information by persons or entities other than the intended recipient is not a waiver of any attorney-client, physician-patient or other privilege and is strictly prohibited by law and may subject them to criminal or civil liability.

[Report This Message as Spam to Microsoft](#)

[Report This Message as Phishing to Microsoft](#)

Attach the message to the E-Mail

[Report This Message as Spam to FBCIT](#)

[Report This Message as Phishing to FBCIT](#)

Attach the message to the E-Mail

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.

[Report This Message as Spam to FBCIT](#)

[Report This Message as Phishing to FBCIT](#)

Attach the message to the E-Mail

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.

[Report This Message as Spam to FBCIT](#)

[Report This Message as Phishing to FBCIT](#)

Attach the message to the E-Mail

Right-Click the Spam/Phish message (not the text) copy and paste into the body of the new message. Should show as an envelope under attachments.