

PO # 150707

AGENDA

ams

Rec 437287



Invoice

Stacy Slawinski
Fort Bend County Engineering Dept.
301 Jackson Street, 4th Floor
Richmond, TX 77469

February 08, 2018
Project No: 0170000095.000
Invoice No: 30738
Project Manager: James Hornsby PE
Contract Number: 13102
Authorization Number: 150707
Total Contract Value: 398,453.00

**Project Description: A. Myers Road Extension from Berdett Road to FM 762
Professional Services from January 01, 2018 to January 31, 2018**

Billing Phase	Authorized Budget	Percent Complete	Invoiced To Date	Previously Invoiced	Amount This Invoice
Ph I Basic Services: Preliminary Eng.	90,726.48	100.00	90,726.48	90,726.48	0.00
Ph II Basic Services: Final Eng.	200,507.52	100.00	200,507.52	200,507.52	0.00
Add'l Services: Geotechnical	8,586.00	0.00	0.00	0.00	0.00
Add'l Services: Survey	38,100.00	100.00	38,100.00	38,100.00	0.00
Amendment #1: Add'l Design Services	17,367.00	100.00	17,367.00	17,367.00	0.00
Amendment #1: Add'l Survey Services	6,850.00	100.00	6,850.00	6,850.00	0.00
Amendment #2: Add'l Design Berdett	25,191.00	85.00	21,412.35	17,500.00	3,912.35
Amendment #2: Add'l Survey	11,125.00	74.1573	8,250.00	6,675.00	1,575.00
Total Fee	398,453.00 ✓		383,213.35 ✓	377,726.00 ✓	5,487.35

Total Fees:

TOTAL DUE THIS INVOICE:

\$5,487.35

OK, JSH
02/13/18

I certify that the services are true and correct:

James Hornsby
James Hornsby, PE

Date: 2-13-18



MONTHLY PROGRESS REPORT – January 2018

I. Project

A. Myers Road Extension from Berdett Road to FM 762
Fort Bend County Project #13102

II. Work Completed to Date

Phase I: Preliminary Engineering

- No Activity was performed in this period.

Phase II: Final Design

- Modified and completed plans for Berdett Road widening. 100% submittal pending survey completion and final design of drainage

Additional Services: Geotechnical

- No Activity was performed in this period.

Additional Services: Survey

- Coordinated results of additional survey of Berdett Road and FM 762.

III. Work Planned for Next Period

Phase I: Preliminary Engineering

- No activity is planned for this period.

Phase II: Final Design

- Incorporate survey data as available.


Additional Services: Geotechnical

- Complete geotechnical investigation.

Additional Services: Survey

- Complete additional survey.

Issues Pending: none



James Hornsby, P.E.
Project Manager

Date: 2/13/18

Svatek, Donna

From: Robert Barnett <rbarnett@lja.com>
Sent: Tuesday, February 13, 2018 12:45 PM
To: Svatek, Donna
Cc: James Hornsby; 'Kevin A. Mineo'
Subject: FW: PO#150707- A. Myers Road Extension
Attachments: Invoice 30738 - Progress Report.pdf

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Donna,

LJA has reviewed the attached Invoice from Binkley & Barfield dated February 13, 2018 and concur with the percent complete and charges as shown.

Robert W. Barnett, P.E.
Vice President/Transportation

LJA Engineering | We Build Civilization

• West Houston

P: 713.953.5200

D: 713.953.5248

C: 281.615.9683

www.ljaengineering.com

[Facebook](#) • [Twitter](#) • [LinkedIn](#)

From: Svatek, Donna [<mailto:Donna.Svatek@fortbendcountytexas.gov>]
Sent: Tuesday, February 13, 2018 11:56 AM
To: Robert Barnett <rbarnett@lja.com>
Subject: FW: PO#150707- A. Myers Road Extension

Good morning Mr. Barnett,

Please review and advise.

Thank you
Donna Svatek
Fort Bend County Engineering
281-633-7504

From: Harris, Britten
Sent: Tuesday, February 13, 2018 11:46 AM
To: Svatek, Donna
Subject: FW: PO#150707- A. Myers Road Extension

From: Peterson, Jillian
Sent: Tuesday, February 13, 2018 11:28 AM

To: Harris, Britten
Subject: FW: PO#150707- A. Myers Road Extension

Jillian Peterson
Special Projects Coordinator
Fort Bend County Engineering
W. 281-633-7507
Jillian.Peterson@FortBendCountyTx.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Accounting Corporate [<mailto:Acct@binkleybarfield.com>]
Sent: Tuesday, February 13, 2018 11:26 AM
To: Peterson, Jillian
Cc: rbarnett@lja.com; James Hornsby; Paul Voiles; Youssef Laham
Subject: PO#150707- A. Myers Road Extension

WARNING: The sender of this email could not be validated and may not match the person in the ""From"" field.

CAUTION: This email originated from outside of the organization. Do not click links or open attachments unless you recognize the sender and know the content is safe.

Good Morning,

Attached is our January invoice and report for processing.
Confirmation of this email is appreciated.

Thank you,

Jaclyn Perez
Accounting Assistant



1710 Seamist Drive
Houston, TX 77008

713.869.3433 Tel
713.869.6702 Fax

jperez@binkleybarfield.com
www.binkleybarfield.com

HOUSTON HQ - Gulf Coast Region | AUSTIN - Central Texas Region | PLANO - DFW Region

SERVING TEXAS COMMUNITIES FOR 40 YEARS.

This e-mail (to include any enclosures or attachments thereto) contains confidential and proprietary information that is protected under the Electronic Communications Privacy Act, 18 USC Sections 2510-2521. If you are not the intended recipient, any further retention, dissemination, or duplication of this message is strictly prohibited by law. Please notify the author if you received this transmission in error, and delete the message to include all associated attachments and enclosures immediately.